Master Plan Phase 1

PROGRAM SUMMARY REPORT

Tampa Internationa Airport

\$90m

paid to date

Consolidated Rental Car / ConRAC // Automated People Mover / APM // Main Terminal Airport Concessions / MTAC // South Terminal Support Area Roadways / STSA Roadways // Taxiway J Bridge / TWJ Bridge // Concessions Warehouse / CONWH

Labor Summary



316,462 total hours worked





149 full time equivalents

	Headcount	Hours Worked	FTE
ConRAC	180	85404	32
APM	213	81619	31
MTAC	235	52793	22
STSA Roadways	88	11362	7
TWJ Bridge	308	49362	18
CONWH	368	31953	36
Other Projects	30	3969	3
TOTAL PROGRAM	1,422	316,462	149

Program Budget and Cost Report *

ConRAC

STSA Roadways

TWJ Bridge

CONWH Other Projects

TOTAL

APM

MTAC

\$971.9m

Budget

\$323,543,613

\$412,341,647

\$131,303,410

\$25,711,299

\$34,076,400

\$9,978,434

\$15,598,200

\$19,306,998

\$971,860,001

Committed

\$301,538,341

\$401,712,071

\$108,165,474

\$3,392,921

\$31,943,931

\$8,417,067

\$3,242,247

\$858,412,052

Dollars

\$952.6m estimate at completion

Estimate at		Paid to		
	Completion	Date		
	\$323,543,613	\$32,086,624		
	\$412,341,647	\$24,525,290		
	\$131,303,410	\$18,852,519		
	\$25,711,299	\$1,816,710		
	\$34,076,400	\$9,688,431		
	\$9.978.434	\$1.829.842		

\$15,598,200

\$952,553,003

W/MBE/DBE Report

Budget Amendment 5/7

	Projection	Committed	Paid to Date
ConRAC	\$52,023,330	\$14,379,024	\$4,568,470
APM	\$44,972,381	\$5,870,438	\$2,613,395
MTAC	\$20,549,738	\$1,567,594	\$1,196,049
STSA Roadways	\$1,075,186	\$558,271	\$394,265
TWJ Bridge	\$2,550,299	\$2,762,945	\$870,127
CONWH	\$1,492,916	\$2,758,456	\$438,537
Other Projects	\$180,545		
TOTAL PROGRAM	\$122,844,395	\$27.896.728	\$10.080.843

\$122.8m

\$1,189,388

\$89,988,804

\$27.9m





