

# Master Plan Phase 1

## PROGRAM SUMMARY REPORT



Consolidated Rental Car / ConRAC // Automated People Mover / APM // Main Terminal Airport Concessions / MTAC // South Terminal Support Area Roadways / STSA Roadways // Taxiway J Bridge / TWJ Bridge // Concessions Warehouse / CONWH

### Labor Summary

**4,256**  
total program headcount

**871,988**  
total hours worked

**268**  
full time equivalents

	Headcount	Hours Worked	FTE
ConRAC	2,800	366,686	160
APM		193,212	
MTAC	493	160,647	50
STSA Roadways	125	17,227	7
TWJ Bridge	373	88,614	25
CONWH	434	38,914	22
Other Projects	31	6,688	4
<b>TOTAL PROGRAM</b>	<b>4,256</b>	<b>871,988</b>	<b>268</b>

### Program Budget and Cost Report \*

**\$971.9m** budgeted  
**\$955.2m** estimate at completion  
**\$175.3m** paid to date

	Budget	Committed Dollars	Estimate at Completion	Paid to Date
ConRAC	\$323,543,614	\$288,768,396	\$320,798,263	\$62,519,759
APM	\$412,341,646	\$401,065,661	\$412,341,646	\$46,204,430
MTAC	\$131,303,410	\$109,330,125	\$134,915,530	\$38,871,113
STSA Roadways	\$25,711,299	\$23,541,869	\$25,859,504	\$2,744,582
TWJ Bridge	\$34,076,400	\$34,259,565	\$36,832,914	\$15,458,549
CONWH	\$9,978,434	\$8,354,365	\$8,894,639	\$6,809,570
Other Projects	\$15,598,200	\$3,128,457	\$15,598,200	\$2,697,793
Budget Amendment 5/7	\$19,307,000			
<b>TOTAL</b>	<b>\$971,860,000</b>	<b>\$868,448,438</b>	<b>\$955,240,696</b>	<b>\$175,305,796</b>

### W/MBE/DBE Report

	Projection	Committed	Paid to Date
ConRAC	\$52,023,330	\$15,748,482	\$9,601,783
APM	\$44,972,381	\$9,869,319	\$5,313,964
MTAC	\$20,549,738	\$25,895,307	\$6,147,356
STSA Roadways	\$1,075,186	\$558,271	\$432,455
TWJ Bridge	\$2,550,299	\$2,762,945	\$1,325,173
CONWH	\$1,492,916	\$2,758,456	\$1,627,013
Other Projects	\$180,545	\$175,201	\$140,863
<b>TOTAL PROGRAM</b>	<b>\$122,844,395</b>	<b>\$57,767,981</b>	<b>\$24,588,607</b>

**\$122.8m**  
projected

**\$57.8m**  
committed

### Schedule

	2014				2015				2016				2017			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Design	[Progress bar]															
Construction									[Progress bar]							

