

Aviation Authority Capital Improvement Program Project Status Report

January and February 2022









Prepared by

Planning and Development

and

Finance

Capital Improvement Project Status Report Overview

The Capital Improvement Project Status Report has been updated through February 2022 activity.

The Capital Improvement Project Status Report is organized into following categories:

I.	Projects in Planning	. 3
II.	Projects in Design	. 12
III.	Projects Undergoing Construction / Implementation	. 17
IV.	Projects Substantially Complete	2!
V.	Active Projects Spreadsheet and the Substantially Complete Spreadsheet	28
VI.	Five-Year Capital Improvement Program Outlook	35

The Capital Improvement Project Status Report (which now includes the new FY22 approved projects) consists of specific information for each project, including the project title, estimated costs, designer, contractor, airport, project description, a project update, and significant dates according to the latest schedule. The Active Projects Spreadsheet mirrors the projects listed within sections I through IV of the Capital Improvement Project Status Report and contains specific project details related to contract or agreement amounts, approved change orders or amendments, DBE or W/MBE target and achievement amounts. Projects within the Substantially Complete section will be shown for one month only.

The Authority routinely has miscellaneous small to medium size maintenance and rehabilitation construction projects with time constraints or limited competition. To provide an additional resource, a Job Order Contracting (JOC) solution utilizing a cooperative contract with the National Joint Powers Alliance has been approved by the Board through 2021.

The Substantially Complete spreadsheet will show all projects in the current fiscal year which achieved Substantial Completion. The spreadsheet provides additional information including the substantial completion date, an estimate of the final costs, and a comparison to the current budget.

The Five-Year Capital Improvement Program Outlook category consists of spreadsheets listing anticipated projects and estimated costs for the period 2022-2026. The estimated project cost includes, initial in-house planning, advertising, design development, construction, construction management, construction contract administration, permitting and miscellaneous printing, copying and distribution costs and any other components associated with completion of the work.

Schedules and budgets are updated during the course of the project. Any changes will be reflected in the next posting of the report.

Please call Dan Johnson at (813) 801-6030 or e-mail <u>DGJohnson@Tampaairport.com</u> if you have any questions regarding the Capital Improvement Program Status Report.

Capital Improvement Project Status Report January and February 2022

I. Projects in Planning

#6385 18 HCAA Website Rebuild

Substantial Completion:TBDCurrent Budget:\$540,600Consultant:TBD

Airport: Tampa International, Peter O. Knight,

Tampa Executive, and Plant City

Project Description: The scope of the project is to refresh the Airport's public website. The project will incorporate current design trends and technologies to deliver a more engaging and accessible site for airport patrons.

Project Status: The Authority has cancelled the solicitation and is evaluating and revising the scope pending Executive approval of the effort.

#6565 19 Public Safety System Upgrade

Substantial Completion: June 2022
Current Budget: \$1,111,500

Consultant: TriTech Software Systems
Airport: Tampa International

Project Description: The scope of this project is to upgrade the Public Safety software used by the Police Department. Much of this software is over 18 years old and the upgrades and enhancements will improve the user interface allowing the Authority's Police department to expedite administrative tasks, include robust mobility for officers in the field, provide more accurate location information and more efficient dispatching, and allow more efficient incident reporting and streamlined statistical reporting to enable the creation and sharing of reports.

Project Status: Substantial completion occurred in late October 2020 by bringing the records management system (RMS), the computer-aided dispatch (CAD) system, RMS Mobile, and Field Ops into production. The vendor was delayed in completing the RMS data migration from the legacy RMS system; this delayed the final two interfaces, TRACS and LINX, which are anticipated to go live in June 2022.

#6660 19 Noise Study AIP 03-12-0078-66-2019

Substantial Completion: May 2022 Current Budget: \$627,800

Consultant: Environmental Science Associates

Airport: Tampa International

Project Description: The scope of this project is to formally update the Noise Exposure Map (NEM). The last formal update was completed and approved in 2000. The formal NEM update will be conducted in accordance with 14 C.F.R. Part 150.

Project Status: In November 2019 the FAA published a draft terminal area forecast (TAF) which included projections based on COVID impacts. In January 2021, Environmental Science Associates (ESA) worked with the Authority to gain FAA approval on the methodology used for the number of aircraft operations used for the current and five-year look ahead with respect to projected noise impacts. The Authority provided a memo to the FAA in January 2021 to gain approval on forecasting methodology and FAA approval was received. ESA's draft report and noise contours was completed for Public outreach in October with submission of the final report to the FAA in December 2021. It is anticipated that the FAA will provide approval of the study in the first quarter of 2022.

#6715 20 Bag Claim Carpet Replacement

Substantial Completion: August 2024
Current Budget: \$1,514,100

Design-Builder: DPR

Airport: Tampa International

Project Description: The purpose of this project is to replace the carpet in the red and blue sides Baggage Claim level which has reached the end of its service life, as well as some of the back-of-house flooring in the Main Terminal.

Project Status: This project was originally deferred to a future fiscal year as a cost cutting measure due to COVID-19 impacts. The project has been included as part of the larger design-build project for 8430 22 Baggage Claim Level Ceiling Replacement. However, the project will continue to be tracked and reported separately as the original 6715 20 project number. The technical evaluation of the RFQ responses was completed and the selection of the Design-Builder occurred at the February Board meeting and the Part 1 design services contract is scheduled for award at the April 2022 Board meeting.

#6740 20 Tampa Executive Airport Master Plan Update

Substantial Completion: September 2023

Current Budget: \$709,200
Consultant: Ricondo

Airport: Tampa Executive

Project Description: The purpose of this project is to update the Airport Master Plan for Tampa Executive Airport (VDF). The update is needed to reassess future projections of airport activity, identify options to capitalize on the Authority's real estate holdings, define optimal uses for airport property and adjacent land parcels, evaluate the airfield geometry for compliance with FAA AC 150/5300-13A, Change 1, address new environmental and other regulatory constraints, and plan for an appropriate mix of land users to support projected aviation and non-aviation needs.

Project Status: The update of the Master Plan for VDF will build on the pre-planning tasks/visioning that was completed in the fall/winter 2020 which resulted in the development of three possible development strategies for the airport. Ricondo is finalizing the scope to allow this work to fit in with TPA's Master Plan Update. The scope of work for this project has been finalized and coordinated with Authority staff. This scope of work has also been reviewed and coordinated with the FAA Orlando Airport District Office (ADO). A Work Order was prepared, approved, and processed to initiate the project.

#6745 21 Wildlife Management Program - Phase 1

Substantial Completion: March 2023
Current Budget: \$639,300

Consultant: APTIM/Blue Wing Environmental

Contractor: N/A

Airport: Tampa International

Project Description: The purpose of this project is to deliver a multi-phase comprehensive program that will update and improve Tampa International Airport's existing airport wildlife management program to ensure long-term compliance with 14 CFR §139.337 – Wildlife Hazard Management.

Project Status: On-site and off-site fixed point wildlife observations and quarterly terminal/ramp inspections have been conducted by Blue Wing. On July 9, 2021, the project team held a mid-year meeting to review the 6-month data collection summary and discuss the remaining project tasks and schedule. In the first 6 months of data collection, there were 19,771 animals counted with gulls (2,637) being the most numerous groups of birds counted. Monthly motion detection wildlife camera images from various locations on the AOA, continued to be collected. Interviews with airport stakeholders were conducted in September and October as well as the fall mammal trapping event. Data collection was completed in November. The Draft WHA report was submitted to the Authority in mid-January 2022.

#6800 22 Replace Airfield Perimeter Fence

FDOT F.M. #448841-1

Substantial Completion:October 2024Current Budget:\$11,606,000

Consultant: TBD Contractor: TBD

Airport: Tampa International

Project Description: The purpose of this project is the replacement of existing airfield perimeter fence with new fence including wildlife exclusion barriers and access control upgrades.

Project Status: RFQ responses for design professional services were received and are in review. The design professional selection will be made at the March 2023 Authority Board meeting.

#6820 21 IT FY21 Capital Commodity Plan

Substantial Completion:September 2021Current Budget:\$1,500,000Consultant:N/A

Contractor: N/A

Airport: Tampa International

Project Description: The purpose of this project is to purchase IT equipment and other associated ancillary items in a phased refresh cycle to ensure the stability and reliability of the Authority technology infrastructure.

Project Status: The project is 95% procured for the required equipment but supply chain delays have caused this to extend beyond the original dates. An updated schedule for adjusted dates will be presented to the Development Committee for approval in April.

#6835 21 Baggage Belt LED Replacement

Substantial Completion:June 2022Current Budget:\$1,200,000

Design-Builder: TBD

Airport: Tampa International

Project Description: The purpose of this project is to replace the current rectangular shaped 43-inch monitors that are located above the baggage claim belt tips that display the flight number and the originating city of the bags being delivered on that belt.

Project Status: The project was put on hold to have included as part of the larger design-build procurement for 8430 22 Baggage Claim Level Ceiling Replacement project. The project will continue to be tracked and reported on separately. The Technical Evaluation of the RFQ responses was completed and the selection of the Design-Builder occurred at the February Board meeting and the Part 1 Professional Fee contract is on schedule for award at the April 2022 Board meeting.

#6890 22 Landside Airline Space Rehabilitation

Substantial Completion: August 2022
Current Budget: \$298,600
Consultant: N/A

Contractor: In House Projects Team
Airport: Tampa International

Project Description: The purpose of this project is to refurbish the airline ticket counter, office spaces, break rooms, and baggage service office located within the Main Terminal.

Project Status: The In-House Projects Team has started this work.

#6910 22 LTPG Level 6 Rehabilitation & Stair Tower/Elevator Penthouse Roof Replacement

Substantial Completion:August 2023Current Budget:\$3,161,000Consultant:WalkerContractor:TBD

Airport: Tampa International

Project Description: The purpose of this project is to rehabilitate and extend the life of the Long Term Parking Garage.

Project Status: The 30% design submittal was received on February 21, 2022, and is under review.

#6915 22 Master Plan Update 2022

FDOT F.M. #444775-1

Substantial Completion:September 2023Current Budget:\$4,159,000Consultant:RicondoContractor:NA

Airport: Tampa International

Project Description: The purpose of this project is to update the Airport Master Plan. The Federal Aviation Administration (FAA) recommends that airports update their Master Plan at least every five to ten years or when there has been a significant shift in operations or business model. The last update was the 2012 Master Plan with a 2016 Addendum.

Project Status: The Authority's Master Plan Consultant, Ricondo, has started their initial tasks centering on the data collection and passenger forecasts.

#6920 22 IT FY22 Capital Commodity Plan

Substantial Completion: September 2022
Current Budget: \$1,500,000

Consultant: N/A
Contractor: N/A

Airport: Tampa International

Project Description: The scope of this project is to purchase information technology equipment and other associated ancillary items in a phased refresh cycle to ensure the stability and reliability of the Authority's technology infrastructure.

Project Status: This project in underway and due to industry limitations procurements have been slower than normal, but it remains on time and on schedule. At the April Development Committee meeting, an updated schedule will be presented to explain the ongoing and continuous delays being experienced with industry equipment availability.

#6925 22 CCTV Server and Storage Refresh

Substantial Completion:April 2022Current Budget:\$1,290,000Consultant:N/AContractor:N/A

Airport: Tampa International

Project Description: The scope of this project is to replace the servers and storage arrays for the closed-circuit television (CCTV) system.

Project Status: Replacement CCTV archiver servers have been installed and configured. Migration of data from existing systems is ongoing and shutdowns and removal of existing storage continues.

#6930 22 LTPG Elevator Room A/C Replacement

Substantial Completion:January 2023Current Budget:\$436,200Consultant:RS&HContractor:TBD

Airport: Tampa International

Project Description: The scope of this project is to replace the air conditioning units in the elevator equipment rooms in the Long Term Parking Garage.

Project Status: The 90% design submittal was received in February.

#6935 22 East & West Vault Emergency Generator & Switch Replacement

Substantial Completion: November 2022

Current Budget: \$752,200
Consultant: RS&H
Contractor: TBD

Airport: Tampa International

Project Description: The scope of this project is to replace the 1990s vintage generators and automatic transfer switches in the east and west airfield lighting vaults that have reached the end of their lifecycle.

Project Status: A Sourcewell government cooperative contract with Ring Power, Inc for replacement of the generators and transfer switches was utilized to procure the materials and services identified in this scope of work. The agreement is going to the March Board meeting for approval and then a purchase order will be issued. The equipment has a long lead time and construction is expected to begin in the third or fourth quarter of 2022.

#6945 22 Tampa Executive Airport Chiller System Replacement

FDOT F.M. #436809-1

Substantial Completion:August 2022Current Budget:\$609,100Consultant:RS&HContractor:TBD

Airport: Tampa Executive

Project Description: The scope of this project is to replace the air-cooled chiller system and building controls system serving the Main Terminal building at Tampa Executive Airport, which has reached the end of its lifecycle.

Project Status: The final design submittal was received were received in February.

#6955 22 Payroll Timekeeping System Replacement

Substantial Completion:June 2022Current Budget:\$226,900Consultant:N/AVendor:Kronos

Airport: Tampa International

Project Description: The scope of this project is to replace the KABA timekeeping system for hourly employees as the software will be de-supported by the vendor at the end of 2022 and the time clocks have already passed their end-of-life support.

Project Status: The project completed important milestone data collection from the departments and payroll. The vendor will now build the initial software for Authority teams to test.

#6965 22 ARFF 90-7697 Oshkosh T3000 Vehicle Replacement

Substantial Completion: September 2022

Current Budget: \$825,000
Manufacturer: Pierce

Airport: Tampa International

Project Description: The scope of this project is to replace existing 25-year-old ARFF 90-7697 vehicle that is beyond its useful life.

Project Status: The Vehicle specs have been determined and waiting to hear from the manufacturer about the production schedule.

#8410 21 TPA Real Estate Development

Substantial Completion: September 2022

Current Budget: \$250,000
Consultant: RS&H
Contractor: TBD

Airport: Tampa International

Project Description: The purpose of this project is a multi-year project of on-call development support services, planning, preliminary engineering, design, and construction for the future commercial development of various locations.

Project Status: Task No. 1 consisted of a plan in the Drew Park area to restrict access on private roads to discourage illegal dumping on the Authority property. Task No. 2 consisted of the development of a conceptual site layout for a potential future hangar facility located in the Eastside Development Area. Task No. 3 consisted of conceptual site layouts for new MRO and cargo hangar facilities in the Eastside Development area. Task No. 4 is the layout of a second office building and a concept for the site north of Economy Parking Road.

#8425 22 Main Terminal Airside D Shuttle Station - Construction

Substantial Completion: March 2025
Current Budget: \$26,425,800

Design-Builder: Hensel Phelps Construction

Airport: Tampa International

Project Description: The scope of this project is for the construction only of the Main Terminal Airside D Shuttle Station as part of the Main Terminal Red Curbside Expansion program.

Project Status: The Design-Builder started the GMP bidding process in October for this element of the 8230 18 Red Side Express Curb Expansion project which will be included as part of the future Supplemental Part 2E Contract.

#8430 22 Bag Claim Ceiling Replacement

AIP 03-12-0078-75-2021

Substantial Completion:April 2024Current Budget:\$20,100,000

Design-Builder: TBD

Airport: Tampa International

Project Description: The scope of this project is to replace the bag claim ceiling system and associated mounting systems in conjunction with updates to the overall ceiling architecture consistent with other recently updated high-traffic public terminal areas.

Project Status: The Design-Builder was selected at the February Board meeting and the Part 1 design contract is scheduled to be awarded at the April 2022 Board meeting.

II. Projects in Design

#5985 13 Commercial Real Estate Development - Preliminary Planning & Design

Substantial Completion: May 2021
Current Budget: \$3,625,000
Consultant: Stantec

Airport: Tampa International

Project Description: The scope of this project is to assist the Authority with investigating the possibility of a multiphase, multi-year plan to subdivide and develop TPA's available/underutilized properties for future facilities in order to meet demand forecast for commercial real estate. This project also includes the development of the project manual for the SkyCenter (formerly the Gateway Development Area) office complex.

Project Status: The vacating of roadways and curing title issues and easements in the Eastside Development Area has been completed. Funding is included for the oversight of projects being constructed by other companies, such as CAE's new USA Headquarters complex. The consultant's efforts are also tied to projects 8225 17 and 8226 17. SkyCenter One has reached Substantial Completion, therefore, work in support of this project is winding down. The contract with Stantec has reached its end. Stantec will be completing work that is in progress and no additional work will be added to their contract.

#6500 17 HCAA Enterprise Geographical Information System (eGIS) and Asset Management Program

Substantial Completion: March 2022
Current Budget: \$1,586,000

Consultant: Environmental Systems Research Institute (Esri)

Airport: Tampa International

Project Description: The scope of this project is to implement an enterprise Geographical Information System (eGIS) based on the data delivered in the AGIS Project and make functional use of it within the Authority as mandated by the FAA for all airports. This project will also implement an asset management system for the use of Operations and Maintenance departments to use in daily inspections.

Project Status: The Authority's Planning and Development staff have scheduled a meeting with Woolpert to review the last of the deliverables. These deliverables include FME Safe software ETL for conversion of CAD standard DWG files to a GIS format. Support and coordination with Ricondo for the update of the Exhibit A and Airport Layout Plan (ALP) GIS data sets is continuing. A presentation to the Authority's IT GIS team is planned for early March.

#6765 22 General Aviation Facilities Rehabilitation

FDOT F.M. #448841-1

Substantial Completion:September 2023Current Budget:\$3,997,000Consultant:RS&HContractor:TBD

Airport: Peter O. Knight (TPF), Tampa Executive

(VDF), & Plant City (PCM)

Project Description: The purpose of this project is to extend the useful life of various hangars and facilities at all three General Aviation (GA) airports exhibiting signs of deterioration which warrants rehabilitation and to maintain the high standard of facilities provided by the Authority to its tenants.

Project Status: The project received its 30% design submittal in late January and is on schedule for its upcoming 60% design submittal at the end of April.

#6785 21 Common Shared Use Passenger Processing System (C/SUPPS) – Phase 3 FDOT F.M. #438715-1

Substantial Completion:July 2022Current Budget:\$2,775,000Consultant:RS&HContractor:TBD

Airport: Tampa International

Project Description: The purpose of this project is to provide C/SUPPS for additional airlines, gates, ticket counters, and required technology. Phase 3 deployment will be limited to portions of the Airside, Main Terminal Ticket Level, and Airline operational space.

Project Status: The 60% design submittal occurred September 2021. During the course of design it was determined that minimal scope remains but requires air carrier coordination before the construction can be performed on ticket counters and gates. As such, the project will remain open as a funding source and the scope will be completed by Authority ITS staff with the utilization of State approved contractors. This approach is ultimately anticipated to reduce costs and allow construction to begin once the details of each ticket counter and gate podium/counter have been coordinated with the air carrier.

#6860 21 Airside Guideways & Bridges Rehabilitation

Substantial Completion:September 2022Current Budget:\$2,497,800

Consultant:Walker ConsultantsContractor:One Source RestorationAirport:Tampa International

Project Description: The purpose of this project is to rehabilitate each of the four Airside guideways; also, the Taxiway B bridge and a Service Road bridge to extend the service life.

Project Status: The construction contract has been terminated for convenience by the Authority on February 14, 2022. The project will re-start at a later date.

#6875 21 Employee Bus Replacement

AIP 03-12-0078-73-2021

Substantial Completion:August 2023Current Budget:\$5,569,300Consultant:RS&HContractor:BYD

Airport: Tampa International

Project Description: The purpose of this project is to replace the employee bus fleet for the service user of the North Employee Lot. It will be a mix of leased diesel buses (O&M) along with the purchase of four electric buses.

Project Status: The buses are on order and the 100% design for the charging station infrastructure was completed in December 2021 and advertised for bidding in January 2022.

#6895 22 FedEx Roof Replacement & Exterior Rehabilitation

Substantial Completion:May 2023Current Budget:\$3,751,500Consultant:WalkerContractor:TBD

Airport: Tampa International

Project Description: The purpose of this project is an installation of a new roof on the FedEx Cargo facility and the rehabilitation of additional building envelope components.

Project Status: The Board approved the project at the September 2021 Board meeting and design was kicked off in November 2021. The project is currently on schedule for its upcoming 30% design submittal in March 2022.

#6950 22 Taxiway Edge Light Replacement

Substantial Completion:July 2022Current Budget:\$501,200Consultant:RS&HContractor:TBD

Airport: Peter O. Knight

Project Description: The scope of this project is to replace taxiway edge lights and cables in the existing base cans and conduits.

Project Status: The Final design submittal was received on January 10, 2022, and the project went out for bid. Bids are due in early March.

#6960 22 Airfield Maintenance Building Interior Refurbishment

Substantial Completion:July 2023Current Budget:\$4,889,300Consultant:RS&HContractor:TBD

Airport: Tampa International

Project Description: The scope of this project is to refurbish the main staff occupied portions and other associated facility improvements. The interior finishes, systems and furniture of the building has reached the end of its useful life and requires replacement.

Project Status: The Board approved the project at the September Board meeting. The design started in October and the 30% design submittal was completed in January 2022. The 60% design submittal is scheduled for May 2022 and construction contract award is anticipated in December 2022.

#8240 19 Air Cargo Expansion FDOT F.M. #442095-1

Substantial Completion: December 2023
Current Budget: \$91,065,000

Design-Builder: The Middlesex Corporation/AECOM

Airport: Tampa International

Project Description: The scope of this project is the development of new air cargo facilities in the East Development Area and will include cargo facilities, site development, taxilanes, taxiways, aircraft parking aprons, ground service equipment storage areas, landside roadway access improvements, aircraft fueling facilities and trailer staging areas.

Project Status: The Part 2 GMP was provided to the Authority in May 2020. Due to the impacts from COVID-19, the Air Cargo Expansion project was deferred. The project has been reactivated to finalize the design and start construction in Q1 of 2022. In the near term, this project funded the construction of a new Truck Rack Fueling System located at the fuel farm on the behalf of the Tampa Fuel Committee. The estimated cost of this work is \$2,380,000. The construction phase is complete, and the truck rack portion of the project is in closeout.

An early Part 2 contract will go to the Board in March for the pre-engineered metal building for UPS with a Part 2B contract for the remainder of the project anticipated in June.

#8330 20 North Remain Overnight (RON) Parking Apron FDOT F.M. #446920-1

Substantial Completion: TBD

Current Budget: \$23,118,800

Consultant: Kimley-Horn and Associates, Inc.

Contractor: TBD

Airport: Tampa International

Project Description: The purpose of this project is to build a Remain Overnight (RON) parking area for up to 12 aircraft and a Ground Service Equipment storage area north of Taxiway A.

Project Status: Design professional services commenced on October 1, 2019. The 90% design documents were submitted on March 31, 2020. This project was deferred due to the COVID-19 pandemic and will be coordinated with the timing of the Airside D Program.

#8420 21 Airside A and C Shuttle Car and Control System Replacement

FDOT F.M. #447220-1, 448026-1

Substantial Completion: February 2025
Current Budget: \$74,092,700

Consultant: Alstom (Bombardier Technologies)

Contractor: Lavandera

Airport: Tampa International

Project Description: The purpose of this project is to replace the system wide shuttle train control system (Phase 1) and the associated eight total shuttle cars at Airsides A and C (Phase 2) in a multi-phased, multi-year approach. The purchase of the new shuttle cars was a FY22 initiative, and the budget was increased at that time.

Project Status: Lavandera (electrical sub) has been on-site continuing to make progress on the installation of the infrastructure upgrades and is nearing completion. Alstom is finalizing their software design and is preparing for testing/commissioning of the new controls to begin in March.

The design of the new shuttle cars and new signaling system has begun and Alstom held 2 design review meetings in anticipation of the Concept Design Review milestone in March.

#8435 22 Airside A and E Security Screening Checkpoint Expansion

Substantial Completion: March 2024
Current Budget: \$53,910,000

Design-Builder: Suffolk Construction
Airport: Tampa International

Project Description: The scope of this project is to expand the security screening checkpoint areas at both Airsides A and E to meet capacity demands.

Project Status: Part 1 contract negotiations with the successful Design builder were completed and the contract was awarded at the February Board meeting. A Notice to Proceed with the project design was issued and the Design-Builder is working towards a 30% Schematic Design deliverable due in April 2022.

#8805 17 Airport Security System Replacement (ASSR) – Design Only AIP 03-12-0078-65-2019; FDOT F.M. #425920-2

Substantial Completion:September 2018Current Budget:\$2,785,000Design-Builder:The Beck GroupAirport:Tampa International

Project Description: The scope of the project is to study and design a new Airport Access Control (AAC) and Closed-Circuit Television (CCTV) system for the airport. Additionally, a Security Master Plan will be developed.

Project Status: The design for this project is complete. The construction for this project is being conducted per project 8320 19.

III. Projects Undergoing Construction/Implementation

#5991 14 Checked Baggage System Upgrades & Optimization FDOT F.M. #429607-1, 428057-2

Substantial Completion: September 2022 Current Budget: \$56,124,600

Consultant:Corgan Associates, Inc.Contractor:Hensel Phelps ConstructionAirport:Tampa International

Project Description: The scope of this project provides for the design and construction of the checked baggage system upgrades and optimization. The project includes all necessary facility modifications required for the reconstruction and optimization of the Checked Baggage Inspection System (CBIS) to include changes to baggage conveyors systems, programming, mechanical, plumbing, electrical, structural, telecommunications, and other infrastructure as necessary.

Project Status:

Airside C: A significant portion of the mechanical and electrical systems have been installed. Most all of Baggage Handling System (BHS) components (i.e., catwalks, conveyors, peripheral devices) have been installed with the BHS conveyor tie-ins between old and new are on-going. High and low level controls modifications are being made. Inspection and testing of BHS sections ("test loops") are ongoing. Testing and commissioning of the system is nearly complete, with final TSA testing schedule to start the week of March 21, 2022. All systems are being prepared for final testing and Go Live, which is scheduled for early 2022 through July 2022.

A-Sort Building: A significant portion of the mechanical and electrical systems have been installed. Most all of Baggage Handling System (BHS) components (i.e., catwalks, conveyors, peripheral devices) have been installed with the BHS conveyor tie-ins between old and new are on-going. High and low level controls updates are being made. Inspection and testing of BHS sections ("test loops") are ongoing. Testing and commissioning of the system is nearly complete, with final TSA testing schedule is anticipated to start the week of March 28, 2022. All systems are being prepared for final testing and Go Live, which is scheduled for early 2022 through July 2022.

Main Terminal: No construction activities currently taking place.

#6155 14 & #6156 15 Replace Parking Revenue Control System - Phase I & Phase II

Substantial Completion: March 2020 Current Budget: \$14,916,600

Design-Builder: Manhattan Construction
Airport: Tampa International

Project Description: The scope of the project is to develop and deploy a new Parking Access Revenue Control System (PARCS) to consolidate all relevant parking and commercial vehicle operations into one fully functional management platform. Included in the project scope is a parking count by level system, license plate recognition, LED signage integration, SunPass Plus, and reconfiguration of the exit plaza for Short and Long Term Parking.

Project Status: New screens and touchless sensors were installed to facilitate touchless ticket dispensing. Labeling standards are being evaluated for inclusion in new graphic wraps being installed.

#6157 16 Replace Parking Revenue Control System - Phase III

Substantial Completion: March 2020 Current Budget: \$5,430,500

Design-Builder: Manhattan Construction
Airport: Tampa International

Project Description: The scope of this project is to deliver ground transportation system (GTS) software including an automatic vehicle identification (AVI) system. The project also includes a parking count by level parking guidance system (PGS) for the Long Term Parking Garage.

Project Status: The online booking system is in development.

#6495 17 TEA Access Control System Upgrades

FDOT F.M. #429617-1

Substantial Completion:April 2022Current Budget:\$1,204,400Consultant:RS&HContractor:Foresight

Airport: Tampa Executive

Project Description: The scope of this project is to upgrade the existing system or provide a newer system along with expanded coverage to include the perimeter vehicle gates which currently operate as standalone systems. This expansion will provide a single airport wide system that can control and monitor all secure area access points locally or from a remote location such as the Airport Operations Center at Tampa International Airport.

Project Status: Completion of the project has been delayed due to incompatibility between newly installed equipment and HCAA security protocols. The designers and Authority IT staff are working to make hardware and software adjustments. The anticipated new Substantial Completion date is now April 2022.

#6530 18 North Air Cargo Facility Redevelopment

Substantial Completion: TBD

Current Budget:\$9,050,700Consultant:RS&HContractor:TBD

Airport: Tampa International

Project Description: The scope of this project initially was to provide temporary cargo operations space. In addition, the North Cargo Road was widened, and some airfield lighting added. Since this facility will still be required even after the Eastside Cargo expansion is complete the project budget was increased to provide for facility improvements to the North Air Cargo Facility, including full roof replacement, truck court pavement repairs, expanded employee parking and relocation of the on-apron service road.

Project Status: Project just starting the design with RS&H.

#6595 19 Short Term Parking Garage Helix Lighting Replacement

Substantial Completion:TBDCurrent Budget:\$546,600Consultant:RS&HContractorTBD

Airport: Tampa International

Project Description: The scope of this project is to rehabilitate the existing lights in the parapet walls and ceiling on the up and down helixes.

Project Status: The project has been deferred for cost cutting measures due to COVID-19.

#6615 19 Fire Suppression Tank Rehabilitation FDOT F.M. #435233-1

Substantial Completion:February 2022Current Budget:\$750,900Consultant:RS&HContractorJohnson-Laux

Airport: Tampa Executive

Project Description: The scope of this project is to rehabilitate the fire suppression systems at Hangars 3700/3800 and 4800. Work will include cleaning and repair of existing fire pump, lines and screen; repair/replacement of the fire pump controllers and tank bladder replacement.

Project Status: As of this reporting period, the contractor has completed installation of new fire suppression equipment at buildings 3700, 3800, and 4800. The project scope has been expanded to include replacement of additional equipment found to be defective during testing. Completion of new work anticipated in June 2022.

#6685 20 Long Term Parking Garage Elevator Rehabilitation

Substantial Completion: September 2021
Current Budget: \$3,900,600

Contractor: Schindler Elevator Company

Airport: Tampa International

Project Description: The purpose of this project is to rehabilitate the elevator equipment installed in the Long Term Parking Garage (LTPG). Each of the four elevators in the four elevator banks of the LTPG will get new control systems, new microprocessor AC drives, and replace existing gear machines with new Schindler Modular Gearless, FMM-200 Machines.

Project Status: The last component of the project is the refurbishment of the elevator walls fabric.

#6855 21 Main Terminal Complex Structural Envelope Restoration

Substantial Completion: August 2022
Current Budget: \$2,106,900

Consultant: Walker Consultants

Contractor: One Source Restoration & Building Service, Inc.

Airport: Tampa International

Project Description: The purpose of this project is to conduct restoration on building envelope of each Airside building and the Main Terminal to extend the service life of the building envelopes.

Project Status: Construction activities include prep, painting, cold galvanizing, and concrete wall/column repairs continue.

#6750 21 Pavement Rehabilitation

FDOT F.M. #438715-1

Substantial Completion:June 2022Current Budget:\$2,578,200Consultant:RS&H

Contractor: Ajax Paving Industries of Florida

Airport: Tampa International

Project Description: The purpose of this project is to repair, rehabilitate, and/or replacement of damaged or wornout pavements throughout the airfield with a focus on asphalt pavements.

Project Status: The construction contract was awarded at the November 4, 2021, Board meeting to Ajax Paving Industries of Florida, LLC and the Notice to Proceed with construction was issued on December 6, 2021. Construction on Runway1R-19L is complete and work on Runway 10-28 is ongoing.

#6755 21 STPG, Tug Tunnels, & Quad Decks Rehabilitation

Substantial Completion: September 2022
Current Budget: \$2,159700

Consultant:Walker ConsultantsContractor:Restocon CorporationAirport:Tampa International

Project Description: The purpose of this project is to rehabilitate and extend the life of the Short Term Parking Garage.

Project Status: Construction has started. Rehabilitation of the Short Term Parking Garage (STPG) Helices is complete. Additionally, rehabilitation of the STPG stairwells is complete. The contractor is currently working on the rehabilitation of the Economy Parking Garage Green Core stairwells and the STPG façade. The next phase involves the coating and restoration of the Expansion Joint in the West Quad Deck followed by the East Quad Deck and the Tug Tunnels.

#6780 21 Main Terminal Elevator Modernization

FDOT F.M. #438709-1

Substantial Completion:June 2023Current Budget:\$7,455,000

Consultant: N/A

Contractor: Schindler Elevator Company

Airport: Tampa International

Project Description: The purpose of this project is to rehabilitate the twenty-four geared traction Landside elevators including replacing the existing geared traction machines with new FMM200 Modular Gearless Machines and cab modernizations of the twenty-four elevators.

Project Status: Long-lead items have been ordered and construction commenced in September 2021. In September, Schindler started per the schedule with 2 cabs out at a time at the Yeager and Earhart elevator cores.

#6865 21 Part 139 Airfield Improvements

AIP #03-12-0078-069-2021

Substantial Completion:June 2022Current Budget:\$4,563,600Consultant:RS&H

Contractor: Astra Construction Services, LLC

Airport: Tampa International

Project Description: The purpose of this project is to address certain Part 139 deficiencies identified by the FAA as part of their annual Part 139 inspection.

Project Status: The mobilization period began with the issuance of Notice to Proceed on November 4, 2021. Astra successfully completed the work associated with the first phase of the project consisting of the Runway 1R safety area grading improvements which began on January 5, 2022.

#8225 17 SkyCenter Development Area

Substantial Completion: February 5, 2021
Current Budget: \$81,332,657

Consultant:Stantec/Gresham SmithContractor:Hensel Phelps Construction

Airport: Tampa International

Project Description: The scope of this project will design and construct the site development to support Authority Facilities in this area and future uses of the South Terminal Support Area (STSA) as defined in the 2012 Master Plan. The Authority Facilities are the remote commercial curb, atrium, and pedestrian walkway linking the office development and remote commercial curb to the ConRAC Facility and SkyConnect APM system allowing direct access to the airport's Main Terminal.

Project Status: A Certificate of Occupancy was obtained. The main construction activities in the project are complete. Remaining activities on the project are related to punch list work.

#8226 17 SkyCenter Authority Interior Office Fit-Out

Substantial Completion:April 2022Current Budget:\$53,065,736Design-Builder:DPR/Gensler

Airport: Tampa International

Project Description: This project will design and construct the Authority's interior office fit-out on Levels 3, 4 and 5 within the developer provided new SkyCenter office complex.

Project Status: Finishes on Level 3, 4, and 5 work areas continued during the months of January and February. Communicating stairs, data center, AOC, and infrastructure work was ongoing during the months of January and February. Furniture, casework, and wood paneling installation continued. The replacement of the Lightning Warning System commenced throughout the airport in February.

#8230 18 Main Terminal Curbside Expansion

FDOT F.M. 438753-1

Substantial Completion: March 2025 Current Budget: \$205,192,294

Design-Builder: Hensel Phelps Construction

Airport: Tampa International

Project Description: The scope of this project is to expand the Main Terminal arrivals and departures curbside lanes on both the Blue and Red Sides of the terminal and includes the construction of vertical circulation lobbies allowing direct connection to the Main Terminal Transfer Level.

Project Status: The Blue Side Express curbs opened in November 2021. The Red Side Design is complete and the Part 2 construction GMP will go to the Board in May 2022.

Construction for the Police and Maintenance Building was Substantial Complete on January 4, 2022, and the Police, Lost & Found, and Maintenance started moving in on February 14, 2022.

#8200 18 New FAA Parking Lot

#8205 18 Central Utility Plant (CUP) and Loading Dock Replacement

#8900 18 Demolish Administration Building

Substantial Completion: FAA Parking Lot: August 2021

CUP/ESB: October 2021 Loading Dock: October 2021

Current Budget: \$109,832,365

Design-Builder: Hensel Phelps Construction
Airport: Tampa International

Project Description: The scope of these projects is to support the expansion of the curbsides on the Red and Blue sides of the Main Terminal (Project 8230 18). The existing Administration Building and facilities housed within it must be demolished to clear the site for construction of the red curbside improvements. Demolition of the existing Administrative Building will require relocation of Authority administrative offices, constructing a new central utility plant and the reconfiguration of the FAA parking lot.

Project Status: The CUP, the Electrical Service Building (ESB), and FAA Parking Lot have reached phased Substantial Completion as part of MTCE project. The contractor continued efforts completing punch list items for these projects as well as punch list work for the new Loading Dock. Hensel Phelps has begun minor demo work at Airsides A, E, and F, as part of the Concessions Relocations effort in support of the Administration Building Demo Project.

FAA Parking Lot Canopy: The consultant work order has been completed and design kicked off in December 2021. The canopy design is on hold as the design team studies parking layouts to accommodate the needs of the FAA. The schedule will shift with conceptual design/study deadline currently on track for the end of April 2022.

#8300 20 Airside A, C, and F Restroom Renovations

Substantial Completion:October 2022Current Budget:\$15,647,500Design-Builder:The Beck GroupAirport:Tampa International

Project Description: The purpose of this project is to refurbish the boarding level public restrooms and companion restrooms at Airside C and Airside F and the ramp level at Airside A. In addition, the Airside C south restrooms will be expanded to accommodate additional needs and may also include an addition to the Airside C building required to house offices displaced by the expansion of the restrooms. This project is a planned maintenance refurbishment of these public restrooms.

Project Status: The contractor turned over the Airside C north restrooms on February 11, 2022, and work activities started on Airside C south restrooms. These activities include demolition of the existing men's and women's restrooms. Additional activities included: the relocation of Southwest to their temporary offices and temporary breakroom for work related to the Airside C south restrooms.

#8315 20 Monorail System Replacement

FDOT F.M. #446919-1

Substantial Completion:March 2023Current Budget:\$33,947,400Design-Builder:Manhattan

Airport: Tampa International

Project Description: The purpose of this project is to install moving walkways on Level 4 of the Long Term Parking Garage (LTPG) and decommission the existing Monorail System running between the Long Term Parking Garage and the Short Term Parking Garage (STPG). Level 4 of the LTPG will also be modified to create a Premium Parking Product, providing guests with an option of enhanced amenities.

Project Status: Existing pavement markings on Level 4 in the Long Term Parking Garage (LTPG) around the footprint of the new moving walkways continue to be removed. Overhead lights above the new walkways were removed in preparation for installation of new light fixtures. Existing carpet and bollards at the four elevator lobbies on the LTPG have been removed. Level 3 of the LTPG is scheduled to close in March to allow the contractor to begin installing structural steel below the new walkways.

The remaining element of the project, consisting of the Monorail System Demolition, is scheduled for a March 2022 Supplemental Part 2A Board award.

#8405 20 Airside A Boarding Bridges, PCA AHU and GPU Replacement AIP #03-12-0078-71-2021; 03-12-0078-75-2021; FDOT F.M. #436834-1

Substantial Completion:July 2022Current Budget:\$21,908,200Design-Builder:Aero/ManhattanAirport:Tampa International

Project Description: This project consists of the design and installation of new Passenger Boarding Bridges (PBBs), Pre-Conditioned Air and Air Handling Units (PCA-AHUs) and Ground Power Units (GPUs) at fifteen gates at Airside A, which includes reusing thirteen PBB AHUs and adding two PBB AHUs at Gates A3 and A10. A survey and analysis of a new parking layout to accommodate the current fleet mix will be required, including existing lead-in lines, stop bars, safety areas, hurricane tie-downs, and hydrant fuel locations. An inventory of the current and proposed fleet mix will also be necessary.

Project Status: Notice to Proceed (for construction) was issued on August 2, 2021. The Authority has issued multiple Purchase Orders for owner direct purchase (ODP) of the boarding bridges, bag slides, control equipment, and air handlers. As of this reporting period, the contractor completed installation of new boarding bridges at Gates A3, A4, A5, A6, A8, A10, A11, A12, A14 and A15. Installation of new bridges is scheduled to commence at Gates A7 and A16 in late March 2022.

IV. Projects Substantially Complete

#6535 19 Parkway and Service Road Asphalt Pavement Rehabilitation

Initial **Estimated Final**

Substantial Complete: October 2020 December 22, 2021 Board Approved Budget: \$4,683,000

Re-baseline Budget: \$4,176,700 \$4,260,271

Design Amendments:

Construction Change Orders: 10 (1,928,935.57)

D/W/MBE

Design: 12.9% 0.0% 15.0% 14.2% Construction:

Design-Builder: Cone & Graham, Inc. Airport: Tampa International

Project Description: The scope of this project is to rehabilitate asphalt roadway pavement consisting of the inbound and outbound George J. Bean Parkway, sections of the Bessie Coleman Boulevard Service Road, and other areas such as ticket/toll plazas asphalt pavement which are showing signs of deterioration and age. This project will be designed and constructed in conjunction with Master Plan Phase 2 project #8235 18 Widen and Rehabilitate the George Bean Parkway and New Economy Parking Road Exit, so that the design and construction are fully coordinated and timed, thereby, combining the extent of operational impacts.

Project Performance: The Board approved budget was reduced by \$506,000 due to lower bids. The estimated final costs are estimated to be approximately \$84,000 higher due to additional asphalt areas resurfaced than in the original scope. The schedule was extended by 14 months in order to perform this work in connection with the Widen and Rehabilitate the George Bean Parkway and the New Economy Parking Road Exit projects. See project 8235 18 below for the overall WMBE target achievement for Design. Cone and Graham were contracted for both these projects, but WMBE was reported under 8235 18.

#6650 19 Mother's Nursing and Service Animal Relief Areas

Initial Estimated Final March 2020 November 6, 2020

Board Approved Budget: \$1,598,000

Re-baseline Budget: \$1,952,000 \$1,749,857

Design Amendments: 0 (\$0)

Construction Change Orders: 2 7,985.5

D/W/MBE

Substantial Complete:

 Design:
 10.7%
 9.1%

 Construction:
 42.4%
 56.2%

Consultant: RS&H

Contractor:Foresight ConstructionAirport:Tampa International

Project Description: The scope of this project is to provide new customer service amenities in compliance with current codes and FAA Circular(s). The amenities will include Mother's Nursing Rooms, Service Animals Relief Areas (SARAs), Water Bottle Stations, and Water Dump Stations.

Project Status: The Board approved budget was increased by \$354,000 due to adding Water Dump Stations and Water Refill Stations into the scope. The estimated final costs are estimated to be \$202,143 lower than the revised budget due to returning Unutilized contingency and Owners Allowance. The schedule was extended by 9 months due to the scope items added and the wayfinding signage aspect of the job.

#8235 18 Widen and Rehabilitate the George Bean Parkway and New Economy Parking Road Exit

Initial Estimated Final November 2020 December 22, 2021

Board Approved Budget: \$49,821,000

Re-baseline Budget: \$42,329,712 \$42,881,912

Design Amendments: 0 \$0

Construction Change Orders: 10 (\$1,928,936)

D/W/MBE

Substantial Complete:

 Design:
 12.9%
 19.8%

 Construction:
 15.0%
 14.2%

Design-Builder: Cone & Graham, Inc.

Airport: Tampa International

Project Description: The scope of this project is to construct a new 2-lane roadway exit onto the George J. Bean Parkway from the Economy Parking Road, along with improvements to the existing exit from the Airport Service Road. It also includes widening and rehabilitation of segments of the inbound and outbound Parkway from its most southern end to around the Main Terminal Complex. The improvements were determined to be necessary per the Master Plan Update and will accommodate the increased traffic generated from the SkyCenter development located in the South Terminal Support Are

Project Status: The Board approved budget was reduced by \$7,491,288 due to cost savings from accelerating work during the pandemic and to pulling out contingency to put it in a central Budgetary Reserve for the Phase 2 Master Plan project management. The estimated final costs are estimated to be \$552,200 higher due the addition of another traffic signal coming out of SkyCenter Boulevard.

				ACTIVE F	PROJECTS NOV - DEC 2	021								DBE
	HCAA Project No. and Description	Architect/Engineer Contractor/Design-Builder	Board Approved Budget	Current Budget	Board Approved Contract/ Agreement Date	Authorized Amount	Sum of Change Orders / Amendment	Approved by CEO	Approved by Board	Total Authorized	Amount Incurred	Percent Incurred	DBE W/MBE Target Percent	W/MBE Percent Achieved to Date
				Р	rojects in Planning									
6385 18	HCAA Website Rebuild (TPA) Design					0	0	0	0	0	0	0.0%		
	Other (In House/Misc)					2,824	0	0	0	2,824	2,824	100.0%		
6565 19	Total Project Costs/Budget Approved Public Safety System Upgrade		540,600	540,600		2,824	0	0	0	2,824	2,824	100.0%		
	Construction	TriTech Software Systems			Resolution No. 2019-96, 10/3/2019	1,017,209	0	0	0	1,017,209	712,046			
	Construction (Other) Other (In House/Misc)					39,814 40,475	0	0	0	39,814 40,475		100.0% 77.4%		
	Total Project Costs/Budget Approved		1,034,500	1,111,500		1,097,498	0		0	1,097,498	783,203	71.4%		
6660 19	Noise Study Design	RS&H (note 1)				6.178	0	0	0	6.178	6.178	100.0%		
	Design	Environmental Science Associates Corp			Resolution No. 2019-65, 8/1/2019	627,517	0	0	0	627,517	334,079	53.2%	10.6%	7.2%
	Other (In House/Misc) Total Project Costs/Budget Approved		1.000.000	627,800		181 633,876	0	0	0	181 633,876	181 340,438	100.0% 53.7%		
6715 20	Bag Claim Carpet Replacement		-,,	,					_					
	Design Other (In House/Misc)	RS&H (note 1)				7,637 1,012	0	0	0	7,637 1,012		100.0%		
	Total Project Costs/Budget Approved		1,514,100	1,514,100		8,649	0	0	0	8,649	8,649			
6740 20	Tampa Executive Master Plan Update Design	Ricondo (note 8)				804,334	0	0	0	804,334	95.178	11.8%		
	Other (In House/Misc)					0	0	0	0	0	0	0.0%		
6745 21	Total Project Costs/Budget Approved Wildlife Management Program - Phase 1		650,000	709,200		804,334	0	0	0	804,334	95,178	11.8%		
	Design	Aptim (note 3)				313,354	0	0	0	313,354	251,400	80.2%	75.2%	76.9%
	Other (in House/Misc) Total Project Costs/Budget Approved		639,300	639,300		1,262 314,616	0	0	0	1,262 314,616	1,262	100.0%		
6800 22	Replace Airfield Perimeter Fence			227,500										
l	Design Other (In House/Misc)	RS&H (note 1)				35,753 29,558	0	0	0	35,753 29,558			12.0%	9.3%
	Total Project Costs/Budget Approved		11,606,000	11,606,000		65,311	0	0	0	65,311	48,863	74.8%		
6820 21	IT FY21 Capital Commodity Plan Design	RS&H (note 1)				19.536	0	0	0	19.536	19 536	100.0%		
	Construction	Audion Visual Innovation				367,177	0		0	367,177	158,379	43.1%		
	Construction Construction	Promark Tech Dell Marketing				122,012 272,158	0	0	0	122,012 272,158	122,012 272,158	100.0% 100.0%		
	Construction	Presidio Networked				173,206	0	0	0	173,206	172,563	99.6%		
	Construction Construction	SHI International Convergient Tech				135,636 79,866	0	0	0	135,636 79,866	113,514 79,866	83.7% 100.0%		
	Construction (Other)					214,577	0	0	0	214,577	201,711	94.0%		
	Other (In House/Misc) Total Project Costs/Budget Approved		1,500,000	1,500,000		1,396,979	0	0	0	1,396,979	12,811			
6835 21	Baggage Belt LED Replacement		-,,	-,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,										
	Design Construction	RS&H (note 1) Audion Visual Innovation				16,375 145,026	0	0	0	16,375 145,026	16,375 125,121	100.0% 86.3%		
	Construction	COMCO				144,488	0		0	144,488	144,488	100.0%		
	Other (In House/Misc) Total Project Costs/Budget Approved		1,200,000	1,200,000		23,695 329,583	0		0	23,695 329,583	17,174 303,158			
6890 22	Landside Airline Space Rehabilitation Design					0	0	0	0	0	0	0.0%		
	Other (In House/Misc)					0	0		0	0	0	0.0%		
6910 22	Total Project Costs/Budget Approved LTPG Level 6 Rehab & Stair Tower/Elevator PH Roof Replacement		298,600	298,600		0	0	0	0	0	0	#DIV/0!		
6510 22	Design	Walker (note 7)				250,090	0	0	0	250,090			0.0%	0.0%
	Design Design	Ricondo (note 8) RS&H (note 1)				14,611 8,906	0		0	14,611 8,906		100.0%	12.0%	9.3%
	Other (In House/Misc)	reserr (more 4)				33,330	0	0	0	33,330	33,330	100.0%	12.000	3.3%
6915 22	Total Project Costs/Budget Approved Master Plan Update 2022		3,161,000	3,161,000		306,937	0	0	0	306,937	106,554	34.7%		
031311	Design	Ricondo (note 8)				3,994,227	0		0	3,994,227			24.4%	0.8%
	Design Other (In House/Misc)	RS&H (note 1)				990 5,670	0	0	0	990 5,670	990 5,670	100.0% 100.0%		
	Total Project Costs/Budget Approved		4,159,000	4,159,000		4,000,887	0	0	0	4,000,887	341,316			
6920 22	IT FY22 Capital Commodity Plan Design					0	0	0	0	0	0	0.0%		
	Construction	Presidio Networked				300,474	0	0	0	300,474	129,243	43.0%		
l	Construction Construction	Dell Marketing Promark Tech				155,288 55,491	0		0	155,288 55,491	155,288 0			
l	Construction	IER Inc				47,150	0	0	0	47,150	47,150	100.0%		
l	Construction Construction	CDW Audion Visual Innovation				34,216 32,536	0	0	0	34,216 32,536	32,536	100.0%		
l	Construction Construction (Other)	Convergint	-	-	-	29,340 3,850	0		0	29,340 3,850	1,791 0	6.1%		
	Other (In House/Misc)					0	0	0	0	0	0	0.0%		
6925 22	Total Project Costs/Budget Approved CCTV Server and Storage Refresh		1,500,000	1,500,000		658,345	0	0	0	658,345	400,225	60.8%		
-525.22	Design					0	0		0	0				
l	Construction Construction	Dell Marketing Presidio Networked				1,287,830 2,147	0	0	0	1,287,830 2,147	1,287,830 2,147			
l	Construction (Other)					3,759	0	0	0	3,759	3,759	100.0%		
	Other (in House/Misc) Total Project Costs/Budget Approved		1,290,000	1,290,000		1,294,630	0		0	1,294,630				
6930 22	LTPG Level Elevator Room													
l	Design Other (In House/Misc)	RS&H (note 1)				69,348 0	0	0	0	69,348 0	20,977	30.2%	12.0%	9.3%
	Total Project Costs/Budget Approved		436,200	436,200		69,348	0		0	69,348	20,977			
6935 22	East & West Vaul Emergency Generator & Switch Replacement Design	RS&H (note 1)				62,056	0	0	0	62,056	16,019	25.8%	0.0%	0.0%
l	Construction	Ring Power		1	PO 67922 approved 3/3/2022	541,368	0	0	0	541,368	0	0.0%		
l	Project Management (Inspection) Other (In House/Misc)	Jacobs (Note 3)				6,785	0	0	0	6,785	0	0.074	10.0%	16.1%
6945 22	Total Project Costs/Budget Approved		752,200	752,200		610,209	0	0	0	610,209	16,019	2.6%		
	Tampa Executive Airport Chiller System Replacement													11.3%
6945 22	Design	RS&H (note 1)				70,598	0	0	0	70,598	26,402	37.4%	11.2%	
6945 22	Design Other (In House/Misc) Total Project Costs/Budget Approved	RS&H (note 1)	609,100	609,100		70,598 0 70,598	0	0	0	70,598 0 70,598	0	0.0%	11.2%	11.5%

Footnotes on last page 1 of 7

				ACTIVE	PROJECTS NOV - DEC 20	021								
	HCAA Project No. and Description	Architect/Engineer Contractor/Design-Builder	Board Approved Budget	Current Budget	Board Approved Contract/ Agreement Date	Authorized Amount	Sum of Change Orders / Amendment	Approved by CEO	Approved by Board	Total Authorized	Amount Incurred	Percent Incurred	DBE W/MBE Target Percent	DBE W/MBE Percent Achieved 1 Date
6955 22	Payroll Timekeeping System Replacement													
	Design								0					
	Construction	Kronos Incorporated			Resolution No. 2021-169, 11/4/2021	151,260	0	0	0	151,260	27,620			
	Other (In House/Misc)					0	0	0	0		0			
	Total Project Costs/Budget Approved		226,900	226,900		151,260	0	0	0	151,260	27,620	18.3%		
6965 22	ARFF 90-7697 shkosh T3000 Vehicle Replacement													
	Design					0		0	0	0	0			
	Construction	Ten-8 Fire Equipment			11/14/21	544,423	0		0	0.19.00	0			
	Other (In House/Misc)					0	0	0	0	0	0	0.0%		
	Total Project Costs/Budget Approved		825,000	825,000		544,423	0	0	0	544,423	0	0.0%		
8410 21	TPA Real Estate Develoment													
	Design	RS&H (note 1)				188,658	0	0	0	188,658	30,467	16.1%	0.0%	0.0%
	Other (In House/Misc)					22,803	0	0	0	22,803	22,803	100.0%		
	Total Project Costs/Budget Approved		250,000	250,000		211,461	0	0	0	211,461	53,270	25.2%		
8425 22	Main Terminal Airside D Shuttle Station - Construction													
	Design					0	0	0	0	0	0	0.0%		
	Construction	Hensel Phelps			Resolution No. 2021-175 Supp Contract Part D		3,183,030	0	3,183,030	3,183,030	63,231	2.0%	8.6%	20.3%
	Project Management (Inspection)	Jacobs (Note 3)				1,503,580	0	0	0	1,503,580	0	0.0%	10.0%	16.1%
	Other (In House/Misc)					15,165	0	0	0	15,165	15,165	100.0%		
	Total Project Costs/Budget Approved		26,425,800	26,425,800		1,518,746	3,183,030	0	3,183,030	4,701,776	78,396	1.7%		
8430 22	Bag Claim Ceiling Replacement													
	Design	RS&H (note 1)			·	5,477	0	0	0	5,477	5,477	100.0%		
	Other (In House/Misc)	·			·	2,557	0	0	0	2,557	2,557	100.0%		
	Total Project Costs/Budget Approved		20,100,000	20,100,000		8,034	0	0	0	8,034	8,034	100.0%		
Sub-Total	Planning Master Plan Projects		\$ -	\$ -	0	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	0.00%		
Sub-Total	Planning Non-Master Plan Projects		\$ 79,718,300	\$ 79,482,300	22	\$ 14,098,547	\$ 3,183,030	\$ -	\$ 3,183,030	\$ 17,281,578	\$ 5,360,965	31.02%		
Total Plan	nning		\$ 79,718,300	\$ 79,482,300	22	\$ 14,098,547	\$ 3,183,030	\$ -	\$ 3,183,030	\$ 17,281,578	\$ 5,360,965	21 02%		

Footnotes on last page 2 of 7

				ACTIVE P	ROJECTS NOV - DEC 20)21						_		
	HCAA Project No. and Description	Architect/Engineer Contractor/Design-Builder	Board Approved Budget	Current Budget	Board Approved Contract/ Agreement Date		Sum of Change Orders / Amendment	Approved by CEO	Approved by Board	Total Authorized		Percent ncurred	DBE W/MBE Target Percent	DBE W/MBE Percent Achieved Date
				P	rojects in Design									
185 13	Commercial Real Estate Development-Preliminary Planning & De Design	esign (TPA) RS&H (note 1)				93,522	0		0	93,522	93,522	100.0%	1.9%	2.0%
	Design	Stantec				2,771,105	0	0	0	2,771,105	2,439,189	88.0%	1377	2.0%
	Design	Walker (note 7)				110,358	0	0	0	110,358	110,358	100.0%		
	Other (In House/Misc) Total Project Costs/Budget Approved		1,300,000	3,625,000		208,330 3,183,316	0	0	0	208,330 3,183,316	208,330 2,851,399	100.0%		
00 17	HCAA Enterprise Geographical Information System (eGIS) and As	sset Management Program (TPA)	1,300,000	3,013,000		3,103,310				3,103,310	1,031,333	03.074		
	Design	Geographic Information Services Inc				627,754	0	0	0	627,754	627,754	100.0%		
	Design (Other) Construction	Azteca Systems LLC				25,800 151,250	0	0	0	25,800 151,250	25,800 151,250			
	Construction	Environmental Systems Research Institute Inc				230,600	0	0	0	230,600	230,600	100.0%		
	Construction Construction	Geographic Information Services Inc				192,721 161.698	0	0	0	192,721 161,698	192,721 157.050	100.0% 97.1%		
	Construction (Other)	Woolpert Inc				111,426	0	0	0	161,698		100.0%		
	Other (In House/Misc)					103,183	0	0	0	103,183	99,418	96.4%		
65 22	Total Project Costs/Budget Approved General Aviation Facilities Rehabilitation		1,389,700	1,586,000		1,604,432	0	0	0	1,604,432	1,596,018	99.5%		
05 22	Design	RS&H (note 1)				411,989	0	0	0	411,989	154,588	37.5%	13.0%	0.0%
	Design	Jacobs (Note 3)				12,961	0	0	0	12,961	12,961	100.0%	10.0%	16.1%
	Design Other (In House/Misc)	Slack Johnston				6,450 54,087	0	0	0	6,450 54.087	6,450 54.087	100.0%		
	Total Project Costs/Budget Approved		3,997,000	3,997,000		485,487	0	0	0	485,487	228,086	47.0%		
85 21	Common Shared Use Passenger Processing System (C/DUPPS) Pl	hase 3												
	Design Project Management (Inspection)	RS&H (note 1) Jacobs (Note 3)				94,216	0	0	0	94,216	53,515	56.8%	3.2%	0.0% 16.1%
	Other (In House/Misc)	racous (voice 3)				668,030	0	0	0	668,030	486,842	72.9%	10.0%	10.1%
	Total Project Costs/Budget Approved		2,775,000	2,775,000		762,246	0	0	0	762,246	540,357	70.9%		
0 21	Airside Guideways & Bridges Rehabilitation Design	RS&H (note 1)				70,453	0	0	0	70,453	51,293	72.8%	12.0%	9.3%
	Design	Walker (note 7)				178,881	0	0	0	178,881	127,968	71.5%	0.0%	0.0%
	Design	Jacobs (Note 3)				16,346	0	0	0	16,346	16,346	100.0%	10.0%	16.1%
	Construction Project Management (Inspection)	One Source Restoration Jacobs (Note 3)		R	esolution 2021-153, 10/7/2021	1,706,980 63,758	0	0	0	1,706,980 63,758	21,630	0.0% 33.9%	24.0%	0.0% 16.1%
	Other (in House/Misc)	(1000)				69,273	0	0	0	69,273	69,273	100.0%		
	Total Project Costs/Budget Approved		2,102,800	2,497,800		2,105,692	0	0	0	2,105,692	286,511	13.6%		
75 21	Employee Bus Replacement Design	RS&H (note 1)				231,302	0	0	0	231,302	152,252	65.8%	12.0%	9.3%
	Construction	BYD Coach and Bus		В	pard Item 9/2/2021	3,276,488	0	0	0	3,276,488	0	0.0%	12.0%	
	Project Management (Inspection)	Jacobs (Note 3)				10,218	0	0	0	10,218	0	0.0%	10.0%	16.1%
	Other (In House/Misc) Total Project Costs/Budget Approved		5,492,000	5,569,300		25,186 3,543,194	0	0	0	25,186 3,543,194	25,186 177,438	100.0%		
95 22	FedEx Roof Replacement & Exterior Rehabilitation			-,,,										
	Design	Walker (note 7) RS&H (note 1)				249,634 20.381	0	0	0	249,634 20.381	38,658 20,381	15.5% 100.0%	0.0% 12.0%	0.0% 9.3%
	Design Construction	RS&H (note 1) Atlas Apex Roofing				20,381	0	0	0	20,381	20,381	0.0%	12.0%	9.3%
	Other (In House/Misc)					31,170	0	0	0	31,170	31,170	100.0%		
	Total Project Costs/Budget Approved		3,751,500	3,751,500		303,684	0	0	0	303,684	90,208	29.7%		
50 22	Taxiway Edge Light Replacement Design	RS&H (note 1)				57,684	0	0	0	57,684	39,643	68.7%	0.0%	0.0%
	Other (In House/Misc)					18,887	0	0	0	18,887	18,887	100.0%		
	Total Project Costs/Budget Approved		420,700	501,200		76,571	0	0	0	76,571	58,530	76.4%		
60 22	Airfield Maintenance Building Interior Refurbishment Design	RS&H (note 1)				528,396	0	0	0	528,396	73,183	13.9%	6.4%	0.0%
	Other (In House/Misc)					20,147	0	0	0	20,147	20,147	100.0%		
40 19	Total Project Costs/Budget Approved		3,751,300	4,889,300		548,544	0	0	0	548,544	93,331	17.0%		
40 19	Air Cargo Expansion Design	The Middlesex Corporation			esolution No. 2018-115, 12/6/2018	3,369,950	1,155,705		1,155,705	4,525,655	3.847.948	85.0%	9.7%	8.8%
	Design	Aircraft Service International			OU signed 8/27/2020	200,000	0	0	0	200,000		100.0%	*****	
	Design	RS&H (note 1)				68,411	0	0	0	68,411	68,411	100.0%	11.0%	8.6%
	Construction Construction	Aircraft Service International The Middlesex Corporation			OU signed 8/27/2020 esolution No. 2022-17 approved 3/3/2022	2,095,109 11,067,967	0	0	0	2,095,109 11,067,967	1,927,248	92.0%		
	Construction (ODP)	Kalex Steel				1,750,374	0	0	0	1,750,374	0	0.0%		
	Project Management (Inspection)	Jacobs (Note 3)				64,692 360 554	0	0	0	64,692 360.554	64,692 360,554	100.0%	10.0%	16.1%
	Other (in House/Misc) Total Project Costs/Budget Approved		72,283,500	91,065,000		360,554 18,977,057	1,155,705	0	1,155,705	360,554 20,132,762	360,554 6,468,853	32.1%		
0 20	North Remain Overnight (RON) Parking Apron													
	Design	Kimley Horn		R	rsolution No. 2019-50, 6/6/19	1,618,639	0		0	1,618,639	741,949	45.8%	19.9%	16.6%
	Design Construction	RS&H (note 1) GLF		R	esolution No. 2019-37, 5/2/2019	47,800 0	1,071,240	0	1,071,240	47,800 1,071,240	47,800 1,071,240	100.0%	11.4%	11.6%
	Other (In House/Misc)					83,046	0	0	0	83,046	83,046	100.0%		
	Total Project Costs/Budget Approved		23,118,800	23,118,800		1,749,485	1,071,240	0	1,071,240	2,820,726	1,944,035	68.9%		
							0		0	237,237	190,721	80.4%	92.3%	85.0%
0 21	Airside A and C Shuttle Car and Control System Replacement	Walker (note 7)				237 237						80.5%	0.0%	6.6%
20 21	Airside A and C Shuttle Car and Control System Replacement Design Construction	Walker (note 7) Bombardler (Phase 1)			esolution No.2020-266 approve 10/1/2020	237,237 13,018,834	0	0	0	13,018,834	10,485,739			0.0%
20 21	Airside A and C Shuttle Car and Control System Replacement Design Construction Construction	Bombardier (Phase 1) Bombardier (Phase 2)			esolution No.2020-266 approve 10/1/2020 esolution No. 2021-163, 11/4/2021	13,018,834 50,882,858	0	0	0	13,018,834 50,882,858	7,509,327	14.8%	0.0%	16.1~
0 21	Airside A and C Shuttle Car and Control System Replacement Design Construction Construction Project Management (Inspection)	Bombardier (Phase 1)				13,018,834 50,882,858 194,144	0		0	13,018,834 50,882,858 194,144	7,509,327 152,016	78.3%	0.0% 10.0%	16.1%
	Airtide A and C Shuttle Car and Control System Replacement Design Construction Construction Project Management (Inspection) Other in House/Misc) Total Project Cost/Budget Approved	Bombardier (Phase 1) Bombardier (Phase 2)	74,092,700			13,018,834 50,882,858	0	0	0	13,018,834 50,882,858	7,509,327			16.1%
	Airside A and C'huttle Car and Control System Replacement Design Construction Construction Project Management (Inspection) Other (in House/Misc) Table 1 House/Misc) Airsid Project Conts/Budget Approved Airside A and E Scruffy Screening Checkgoint Expansion	Bombardier (Phase 1) Bombardier (Phase 2) Jacobs (Note 3)	74,092,700	R		13,018,834 50,882,858 194,144 131,950 64,465,023	0 0 0	0	0	13,018,834 50,882,858 194,144 131,950 64,465,023	7,509,327 152,016 113,830 18,451,633	78.3% 86.3% 28.6%		16.1%
	Airside A and C Shottle Car and Control System Replacement Design Construction Construction Project Management (Inspection) Child (In Mosagement (Inspection) Total Project Construction) Total Project Construction (Inspection) Airside A and E Security Screening Checkpoint Expansion Design Design	Bombardier (Phase 1) Bombardier (Phase 2)	74,092,700	R		13,018,834 50,882,858 194,144 131,950	0	0	0	13,018,834 50,882,858 194,144 131,950	7,509,327 152,016 113,830	78.3% 86.3%		16.1%
	Arriade and Chartier Car and Control System Replacement Design Construction Construction Project Management (Impaction) Construction Project Management (Impaction) Construction Arriad Construction Arriad Construction Arriad Construction Arriad Construction Design Design Design Design	Bombarder (Phase 1) Bombarder (Phase 2) Jacobs (Note 3) RS&H (note 1)	74,092,700	74,092,700		13,018,834 50,882,858 194,144 131,950 64,465,023 129,052 164,703 4,511,871	0 0 0	0	0 0 0 0	13,018,834 50,882,858 194,144 131,950 64,465,023 129,052 164,703 4,511,871	7,509,327 152,016 113,830 18,451,633 122,616 155,726	78.3% 86.3% 28.6% 95.0% 94.5% 0.0%		0.0%
	Arriale A and C Swittle Car and Control System Replacement Design Commission Commission Freger Kinagement (Impaction) Other (Insupersion) Other (Insupersion) Total Security Screening One-depoint Expansion Design Design Design Design Design Design	Bombarder (Phase 1) Bombarder (Phase 2) Jacobs (Note 3) RIĞH (note 1) Ricondo (note 8)		74,092,700	no. 2021-163, 11/4/2021	13,018,834 50,882,858 194,144 131,950 64,465,023 129,052 164,703 4,511,871 66,841	0 0 0 0	0	0 0 0 0 0	13,018,834 50,882,858 194,144 131,950 64,465,023 129,052 164,703 4,511,871 66,841	7,509,327 152,016 113,830 18,451,633 122,616 155,726 0 66,841	78.3% 86.3% 28.6% 95.0% 94.5% 0.0%	10.0%	
15 22	Arriade and Chartier Car and Control System Replacement Design Construction Construction Project Management (Impaction) Construction Project Management (Impaction) Construction Arriad Construction Arriad Construction Arriad Construction Arriad Construction Design Design Design Design	Bombarder (Phase 1) Bombarder (Phase 2) Jacobs (Note 3) RIĞH (note 1) Ricondo (note 8)	74,092,700 53,910,000	74,092,700	no. 2021-163, 11/4/2021	13,018,834 50,882,858 194,144 131,950 64,465,023 129,052 164,703 4,511,871	0 0 0 0	0	0 0 0 0 0	13,018,834 50,882,858 194,144 131,950 64,465,023 129,052 164,703 4,511,871	7,509,327 152,016 113,830 18,451,633 122,616 155,726	78.3% 86.3% 28.6% 95.0% 94.5% 0.0%	10.0%	
35 22	Aurale A and C Suttle Cur and Costrol System Replacement Design Construction Construction Construction Construction Construction Construction Construction Construction Tool Project Tool Project Construction Tool Project Tool P	Bombarder (Phase 1) Bombarder (Phase 2) Jacobs (Note 3) RIĞH (note 1) Ricondo (note 8)		74,092,700 8 53,910,000	no. 2021-163, 11/4/2021	13,018,834 50,882,858 194,144 131,950 64,465,023 129,052 164,703 4,511,871 66,841 4,872,467	0 0 0 0	0 0 0 0 0	0 0 0 0 0	13,018,834 50,882,858 194,144 131,950 64,465,023 129,052 164,703 4,511,871 66,841 4,872,467 2,242,595	7,509,327 152,016 113,830 18,451,633 122,616 155,726 0 66,841 345,183	78.3% 86.3% 28.6% 95.0% 94.5% 0.0% 100.0% 7.1%	10.0%	
15 22	Arriale A and C Swittle Cur and Control System Replacement Design Construction Construction Construction Project Management (Inspection) The Instrument (Inspection) Design Design Design Total in Project Constribulged Approved Total in Project Constribulged Approved Total Project Constribution Construction Const	Bombarder (Phase 1) Bombarder (Phase 2) Jacobs (Note 2) ### SSEH (note 1) ### SSEH (note 1)	53,910,000	74,092,700 R 53,910,000	ssolution No. 2021-163, 11/4/2021	13,018,834 50,882,858 194,144 131,950 64,465,023 129,052 164,703 4,511,871 66,841 4,872,467	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	13,018,834 50,882,858 194,144 131,950 64,465,023 129,052 164,703 4,511,871 66,841 4,872,467 2,242,595	7,509,327 152,016 113,830 18,451,633 122,616 155,726 0 66,841 345,183 2,242,595	78.3% 86.3% 28.6% 95.0% 94.5% 0.0% 100.0% 7.1%	22.8%	0.0%
35 22	Aurale A and C Switte Car and Coastral System Replacement Design Construction Construction Construction Construction Construction Construction Construction Construction Tool Project Construction Chiefe (In Social Princip Chiefe (In Social Princip Chiefe (In Social Princip Tool Project Construction Tool	Bombarder (Phase 1) Bombarder (Phase 2) Jacobs (Note 2) ### SSEH (note 1) ### SSEH (note 1)	\$3,910,000 2,785,000	74,092,700 8 53,910,000 8 2,785,000	ssolution No. 2021-163, 11/4/2021	13,018,834 50,827,858 194,144 131,950 64,465,023 129,052 164,703 4,511,871 66,841 4,872,467 804,658 135,770 940,228	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	13,018,834 50,822,838 194,144 131,950 64,465,023 129,052 164,703 4,511,871 66,841 4,472,467 2,242,955 2,378,165	7,509,327 152,016 113,830 18,451,633 122,616 155,726 0 66,841 245,183 2,242,595 135,570	78.3% 86.3% 28.6% 95.0% 94.5% 0.0% 100.0% 7.1% 100.0% 100.0%	22.8%	0.0%
ass 22 los 17 lub-Total lub-Total otal Desi	Aurola A and Chartin Cur and Control System Replacement Design Construction Construction Construction Construction Construction Construction Construction Construction Project Management (Impaction) Design Construction Total Project To	Bombarder (Phase 1) Bombarder (Phase 2) Jacobs (Note 2) ### SSEH (note 1) ### SSEH (note 1)	53,910,000	74,092,700 74,092,700 8 53,910,000 8 2,785,000 \$ 2,785,000	No. 2021-163, 1.1/4/2021 Insolution No. 2022-163 Insolution No. 2022-01 Insolution No. 2017-53, N/Y/2017	13,018,834 50,882,858 194,144 131,950 64,465,023 129,052 164,703 4,511,871 66,841 4,872,467	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	000000000000000000000000000000000000000	0 0 0 0 0 0 0 0 0 0 0 0 0 1,437,937 1,437,937 1,437,937	13,018,834 50,822,838 194,144 131,950 64,465,023 129,052 164,703 4,511,871 66,841 4,472,467 2,242,955 2,378,165	7,509,327 152,016 113,830 18,451,633 12,616 155,726 0 66,841 345,183 2,242,595 135,570 2,378,165 \$ 2,378,165	78.3% 86.3% 28.6% 95.0% 94.5% 0.0% 100.0% 100.0% 100.0% 100.0%	22.8%	0.0%

Footnotes on last page 9 of 7

				ACTIVE	PROJECTS NOV - DEC 20:	21								
	HCAA Project No. and Description	Architect/Engineer Contractor/Design-Builder	Board Approved Budget	Current Budget	Board Approved Contract/ Agreement Date	Authorized Amount	Sum of Change Orders / Amendment	Approved by CEO	Approved by Board	Total Authorized	Amount Incurred	Percent Incurred	DBE W/MBE Target Percent	DBE W/MBE Percent Achieved to Date
			Pro	jects Underg	oing Construction/Imple	mentation								
5991 14	Checked Baggage System Upgrades and Optimization Construction	on (TPA)												
	Design	Corgan			Resolution No. 2017-40, 6/1/2017	4,708,593	1,419,075	0	1,419,075	6,127,668	4,671,338	76.2%	10.4%	10.2%
	Design	Jacobs (Note 3)				215,520	0		0	215,520	215,520	100.0%	10.0%	16.1%
	Design	Michael Baker Inc.				14,505	0	0	0	14,505	14,500	100.0%		
	Design	RS&H (note 1) Skanska			Resolution No. 2014-106, 9/4/2014	128,662 4,219,043	1,477,127	0	1,477,127	128,662 5,696,170	102,956 5,696,170	80.0% 100.0%	36.2% 12.0%	35.0% 12.0%
	Design Design	Walker (note 7)			Resolution No. 2014-106, 9/4/2014	4,219,043 75,359	1,477,127	0	1,4/7,12/	75,359	13,662	18.1%	84.0%	84.7%
	Construction	Hensel Phelos			Resolution No. 2018-27. 4/5/18	35.268.898	3.292.025	2.370.732	921,293		34.273.439	88.9%	9.0%	13.0%
	Construction	Iohnson-Laux			JOC Contract Resolution No.2021-35 approved	250.149	3,23,223	1,370,732	0	250.149	34,273,433	0.0%	3.0%	13.0%
	Project Management	Jacobs (Note 3)			700 CONTRACT RESOURCES TWO 2022-32 approved	2,618,248	0	0	0	2,618,248	2,330,882	89.0%	10.0%	16.1%
	Other (In House/Misc)					1,374,084	0	0	0	1,374,084	1.292.554	94.1%		
	Total Project Costs/Budget Approved		58,000,000	56,124,600		48,873,061	6,188,227	2,370,732	3,817,496	55,061,288	48,611,021	88.3%		
6155 14	Replace Parking Revenue Control System Phase I & II (TPA)													
6156 15	Design (Other)					132.893	0	0	0	132.893	123.225	92.7%		
0130 13	Design (Other) Design-Builder (Part 1)	Manhattan Construction			Resolution No. 2014-91. 9/4/2014	1.081.342	83.616	-8.101	91.716		989.776	85.0%	19.1%	24.0%
	Design-Builder (Part 2)	Manhattan Construction			Resolution No. 2015-171, 5/7/2015	2,446,387	8,718,974	-1,000,800	9,719,774	11,165,361	11,165,361	100.0%	11.5%	12.7%
	Project Management (Inspection)	Jacobs (Note 3)			MESONGHOLI NO. 2027-272, 377/2023	1.188	0,710,574	-1,000,000	0,713,774	1.188	1,188	100.0%	10.0%	16.1%
	Other (In House/Misc)					2,188,326	0	0	0	2,188,326	2,163,858	98.9%		
	Total Project Costs/Budget Approved		13,885,400	14,916,600		5,850,137	8,802,589	-1,008,901	9,811,490	14,652,726	14,443,408	98.6%		
6157 16	Replace Parking Revenue Control System (PARCS) Phase 3 (TPA)													
	Design-Builder (Part 1)	Manhattan Construction			Resolution No. 2014-91, 9/4/2014	309,721	8,101	8,101		317,822	287,437	90.4%	19.1%	24.0%
	Design-Builder (Part 2)	Manhattan Construction			08/04/16	3,761,237	907,500	907,500		4,668,737	4,668,737	100.0%	11.5%	12.7%
	Other (In House/Misc)					535,363	0	0	0	535,363	522,823	97.7%		
	Total Project Costs/Budget Approved		4,518,500	5,430,500		4,606,322	915,601	915,601	0	5,521,923	5,478,998	99.2%		
6495 17	TEA Access Control System Upgrades (TEA)													
	Design	RS&H (note 1)				120,628	0	0	0	120,628	112,761	93.5%	10.0%	10.7%
	Design	HCBECK			Resolution No. 2017-53, 8/3/2017	0	21,796	0	21,796		21,796	100.0%	47.3%	52.7%
	Construction	D&M Construction			Resolution No. 2021-21 3/4/2021	826,568	0	0	0	826,568	718,170	86.9%	41.8%	48.2%
	Other (In House/Misc)					167,618			0	167,618	167,618	100.0%		
	Total Project Costs/Budget Approved		771,700	1,204,400		1,114,814	21,796	0	21,796	1,136,610	1,020,344	89.8%		
6530 18	North Air Cargo Facility Redevelopment (TPA)													
	Design Design	RS&H (note 1) Walker (note 7)				428,164 280,449	0		0	428,164 280,449	184,298	43.0%	10.0%	16.1%
	Design (Other)	Walker (note /)				280,449	0	0	0	1,200	1,200	100.0%		
	Construction	Astra Cons Serv LLC			08/02/18	468.040	24.461	24.461	0		482.500	98.0%	12.2%	12.2%
	Construction	Skanska			Resolution No. 2015-113. 6/4/2015	417.798	24,402	14,401	0	417.798	417.798	100.0%	17.8%	21.2%
	Project Management (Inspection)	Jacobs (Note 3)				3,253	0	0	0	3,253	3,253	100.0%	10.0%	16.1%
	Other (In House/Misc)					123,966	0	0	0	123,966	123,966	100.0%		
	Total Project Costs/Budget Approved		8,916,800	9,050,700		1,722,870	24,461	24,461	0	1,747,330	1,213,016	69.4%		
6595 19	Short Term Parking Garage - Helix Lighting Replacement													
	Design	RS&H (note 1)	-	-	•	87,390	0	0	0	87,390	87,390	100.0%	8.6%	9.3%
	Project Management	Jacobs (Note 3)	·	·		46,087	0		0	46,087	46,087	100.0%	10.0%	16.1%
	Construction (Other)	MCS			Resolution No. 2019-69, 8/1/19	153,255	0		0		0	0.0%	86.0%	
	Other (In House/Misc)					37,120	0				37,120	100.0%		
	Total Project Costs/Budget Approved		850,800	546,600		323,853	0	0	0	323,853	170,597	52.7%		
6615 19	Fire Suppression Tank Rehabilitation (TEA)													
	Design	RS&H (note 1)				137,856	0		0	137,856	131,113	95.1%	6.3%	6.5%
	Construction	Johnson-Laux				422,060	0	0	0	422,060	218,767	51.8%		
	Other (In House/Misc)					180,337	0		0		180,337	100.0%		
	Total Project Costs/Budget Approved		508,400	750,900		740,253	0	0	0	740,253	530,217	71.6%		

Footnotes on last page 4 of 7

				ACTIVE I	PROJECTS NOV - DEC 202	21								
6685 20	HCAA Project No. and Description	Architect/Engineer Contractor/Design-Builder	Board Approved Budget	Current Budget	Board Approved Contract/ Agreement Date	Authorized Amount	Sum of Change Orders / Amendment	Approved by CEO	Approved by Board	Total Authorized	Amount Incurred	Percent Incurred	DBE W/MBE Target Percent	DBE W/MBE Percent Achieved Date
685 20	Long Term Garage Elevator Rehabilitation Design	Duncan Elevator				9,200	0	0	0	9,200	9,200	100.0%		
	Construction Other (In House/Misc)	Schindler Elevator Corp			Resolution 2019-137, 12/5/2019	4,724,951 61,856	-855,024	-855,024		3,869,927 61,856	3,869,927 11,377		<u> </u>	
	Total Project Costs/Budget Approved		4,840,000	3,900,600		4,796,007	-855,024	-855,024	0	3,940,983	3,890,504	98.7%		
750 21	Pavement Rehabilitation													
	Design Construction	RS&H (note 1) Ajax Paving			Resolution No. 2021-164, 11/4/2021	248,856 1,721,725	0	0	0	248,856 1,721,725	202,250 1,385,415		18.3%	7.8%
	Project Management (Inspection)	Jacobs (Note 3)			NESOIGEON NO. 2021-164, 11/4/2021	113,369	0	0	0	113,369	28,548	25.2%	10.0%	16.1%
	Other (In House/Misc)		2,792,900			82,862	0	0	0	82,862	82,862	100.0%		
755 21	Total Project Costs/Budget Approved STPG, Tug Tunnels, & Quad Decks Rehab		2,792,900	2,578,200		2,166,812	00	0	0	2,166,812	1,699,075	78.4%		
	Design	Walker (note 7)				185,875	0	0	0	185,875	142,014			
	Design Construction	Jacobs (Note 3) Restocon			Resolution No. 2021-165, 11/4/2021	16,346 1,674,895	0	0	0	16,346 1,674,895	16,346 161,514		10.0% 9.0%	16.1% 0.0%
	Project Management (Inspection)	Jacobs (Note 3)			NEDIOCION NO. 1011-103, 113-4, 1011	78,097	0	0	0	78,097	6,485	8.3%	10.0%	16.1%
	Other (In House/Misc)					84,218	0	0	0	84,218	84,218			
5780 21	Total Project Costs/Budget Approved Main Terminal Elevator Modernization		2,223,400	2,159,700		2,039,431	0	0	0	2,039,431	410,577	20.1%		
	Design	Duncan Elevator Solutions				6,850	0	0	0	6,850	6,850			
	Construction	Schindler Elevator			Resolution No. 2020-307 approved 12/3/20	7,205,560	0	0	0	7,205,560	2,268,034 22,601			
	Other (In House/Misc) Total Project Costs/Budget Approved		7,455,000	7,455,000		25,811 7,238,221	0	0	0	25,811 7,238,221	2,297,485			
855 21	Main terminal Complex Structural Envelope Restoration													
	Design Construction	Walker (note 7) Restocon				189,764 13,660	0	0	0	189,764 13,660	155,416 13,660		0.0%	0.0%
	Construction	One Source			Resolution No. 2021-135	1,393,686	0	0	0	1,393,686	130,513	9.4%	23.9%	0.0%
	Project Management (Inspection) Other (In House/Misc)	Jacobs (Note 3)			·	61,394 98,654	0	0	0	61,394 98,654	23,480 98,654		10.0%	16.1%
	Other (In House/Misc) Total Project Costs/Budget Approved		2,439,000	2,106,900		1,757,158	0	0	0	1,757,158	98,654 421,723			
6865 21	Part 139 Airfield Improvements		2,,000	2,212,000										
	Design Construction	RS&H (note 1) Astra Cons Serv LLC			Resolution No. 2021-109 8/8/2021	541,574 3.625.000	0	0	0	541,574 3,625,000	472,921 1,172,762	87.3% 32.4%	12.0%	9.3%
	Project Management (Inspection)	Jacobs (Note 3)			NESOTORION NO. 1011-107 U/U/1011	113,369	0	0	0	113,369	23,871		10.0%	16.1%
	Other (In House/Misc)					99,339	0	0	0	99,339	99,339			
8225 17	Total Project Costs/Budget Approved Gateway Development Area		4,455,700	4,563,600		4,379,282	0	0	0	4,379,282	1,768,892	40.4%		
0223 27	Design	Stantec			Resolution No. 2013-48, 5/2/2013	6,901,821	0	0	0	6,901,821	6,809,245	98.7%	18.2%	18.5%
	Design	Jacobs (Note 3)				776,302	0	0	0	776,302	776,302		10.0%	16.1%
	Design Design (Other)	RS&H (note 1)				87,440 113,211	0	0	0	87,440 113,211	86,792 91,448		10.0%	10.7%
	Construction	Hensel Phelps			Resolution No. 2018-117, 12/6/2018	66,016,000	-3,559,704	-3,559,704	0	62,456,296	62,456,296	100.0%	14.6%	18.8%
	Construction (ODP) Project Management (Inspection)	Jacobs (Note 3)				1,881,586 2,760,147	0	0	0	1,881,586 2,760,147	1,874,586 2,760,147		10.0%	16.1%
	Other (In House/Misc)	acous (vote 3)				5,841,822	0	0	0	5,841,822	5,404,188		10.0%	10.170
	Total Project Costs/Budget Approved		79,269,000	81,332,657		84,378,328	-3,559,704	-3,559,704	0	80,818,625	80,259,003	99.3%		
8226 17	STSA Office Complex Design	RS&H (note 1)				1,707	0	0	0	1,707	1,707	100.0%		
	Design	Aptim (note 3)				10,615	0	0	0	10,615	5,598	52.7%		
	Design Design	Jacobs (Note 3) DPR			Resolution No. 2019-114, 11/7/2019	694,013 3,482,803	161,368	161,368	0	694,013 3,644,171	694,013 3,407,090	100.0%	10.0% 22.3%	16.1% 25.7%
	Design	Hensel Phelps			Resolution No. 2018-57, 6/7/2018	0	806,497	0	806,497	806,497	787,852	97.7%	16.8%	16.2%
	Design	Stantec			Resolution No. 2013-48, 5/2/2013	710,628 687,012	0	0	0	710,628	700,336		14.0%	16.1%
	Construction Construction	Johnson - Laux Hensel Phelps			IOC Contract Resolution No.2021-35 approved Resolution No. 2020-159, 8/9/2020	5,659,911	-294,180	-294,180	0	687,012 5,365,732	5,180,781		0.0% 8.6%	0.0% 20.3%
	Construction	DPR			Resolution No. 2021-18, 3/4/2021	34,385,266	-8,885,446	-8,885,446	0	25,499,820	17,913,044	70.2%	11.0%	10.0%
	Construction Construction (ODP)	Mitsubishi			Resolution No. 2018-122, 12/6/18	7,456,325	814,304 0	0	814,304 0	814,304 7,456,325	246,429 5,886,061		0.0%	0.0%
	Project Management (Inspection)	Jacobs (Note 3)				1,085,795	0	0	0	1,085,795	702,133	64.7%	10.0%	16.1%
	Other (In House/Misc) Total Project Costs/Budget Approved		42.500.000	53.065.736		4,867,010 59.041.086	-7.397.456	-9.018.257	1.620.801	4,867,010 51,643,630	4,009,301 39,534,345			
8230 18	Main Terminal Curbside Expansion (TPA)		42,500,000	33,003,730		33,041,086	-1,251,150,	-9,018,237	1,620,801	51,043,030	37,334,343	70.0%		
	Design	Hensel Phelps			Resolution No. 2018-57, 6/7/18	17864575.68	4010475.52	0	4010475.52	21875051.2	21855912.76		16.8%	16.2%
	Design Design	Jacobs (Note 3) RS&H (note 1)				1,706,291 230,804	0	0	0	1,706,291 230,804	1,706,291 149,015		10.0%	16.1% 10.7%
	Design	Stantec Stantec			Resolution No. 2013-48, 5/2/2013	324,722	0	0	0	324,722	324,722		15.3%	10.9%
	Design (Other)					103,866	0	0	30,808,998	103,866 95,636,709	87,615	84.4% 79.1%	8.6%	20.3%
	Construction	Henral Phalor			Perolution No. 2020-159, 9/9/2020	95 402 496	10 222 212	-20 575 796			75 601 271			41.7%
	Construction Construction	Hensel Phelps Johnson Laux Co.			Resolution No. 2020-159, 8/9/2020 08/02/18	85,403,496 711,276	10,233,212 0	-20,575,786 0	30,000,398	711,276	75,601,271 711,276		10.0%	
	Construction Construction (Other)	Johnson Laux Co.				85,403,496 711,276 6,525,149			0	711,276 6,525,149	711,276 6,515,889	100.0%		
	Construction Construction (Other) Project Management (Inspection)					85,403,496 711,276 6,525,149 4,592,214	0	0	0	711,276 6,525,149 4,592,214	711,276 6,515,889 2,243,302	100.0% 99.9% 48.9%	10.0%	16.1%
	Construction (Other) Project Management (Inspection) Other (In House/Misc) Total Project Costs/Budget Approved	Johnson Laux Co. Jacobs (Note 3)	183,829,000	205,192,294		85,403,496 711,276 6,525,149	0	0	0	711,276 6,525,149	711,276 6,515,889	100.0% 99.9% 48.9% 82.7%		16.1%
	Construction Construction (Other) Project Management (Inspection) Other (In House/Misc) Total Project Costs/Budget Approved FAA Parking Lot, Energy Plant and Loading Dock Replacement ,	Johnson Laux Co. Jacobs (Note 3) Demolish Administration Building (TPA)	183,829,000	205,192,294	08/02/18	85,403,496 711,276 6,525,149 4,592,214 4,221,695 121,684,088	0 0 0 0 14,243,688	0 0 0 0 -20,575,786	0 0 0 0 34,819,473	711,276 6,525,149 4,592,214 4,221,695 135,927,776	711,276 6,515,889 2,243,302 3,489,524 112,684,817	100.0% 99.9% 48.9% 82.7% 82.9%	10.0%	
	Construction (Other) Project Management (Inspection) Other (In House/Misc) Total Project Costs/Budget Approved	Johnson Laux Co. Jacobs (Note 3) Semolish Administration Building (TPA) Hensel Phelips Jacobs (Note 3)	183,829,000	205,192,294		85,403,496 711,276 6,525,149 4,592,214 4,221,695 121,684,088 6,865,394 1,333,985	0 0 0	0 0 0	0 0 0	711,276 6,525,149 4,592,214 4,221,695 135,927,776 6,865,394 1,333,985	711,276 6,515,889 2,243,302 3,489,524 112,684,817 6,860,393 1,333,985	100.0% 99.9% 48.9% 82.7% 82.9% 99.9% 100.0%		16.1% 16.2% 16.1%
8205 18	Contruction (Onther) Project Management (Inspection) Other (in House/Misc) Total Project Costs/Budget Approved FAA Parking (of, Energy Plant and Loading Dock Replacement, Design Design	Johnson Laux Co. Jacobis (Note 3) Semolish Administration Building (TPA) Hensel Phologis Jacobis (Note 3) Jacobis (Note 3)	183,829,000	205,192,294	08/02/18	85,403,496 711,276 6,525,149 4,592,214 4,221,695 121,684,088 6,865,394 1,333,985	0 0 0 0 14,243,688	0 0 0 0 -20,575,786	0 0 0 34,819,473	711,276 6,525,149 4,592,214 4,221,695 135,927,776 6,865,394 1,333,985	711,276 6,515,889 2,243,302 3,489,524 112,684,817 6,860,393 1,333,985	100.0% 99.9% 48.9% 82.7% 82.9% 99.9% 100.0%	10.0% 16.8% 10.0%	16.2% 16.1%
8205 18	Contraction Contraction Contraction (Direct) Project Management (Inspection) Total Project Constitution (Inspection) Total Project Constitution (Inspection) Total Project Constitution (Inspection) Total Parking Let, Terray Plant and Loading Dook Replacement , Dissign Dissign Dissign	Johnson Laux Co. Jacobs (Notes 3) Semolish Administration Building (TPA) Henost Pholips Jacobs (Note 3) KSM (Note 1) Miller (note 1)	183,829,000	205,192,294	08/02/18 Resolution No. 2018-57, 6/7/18	85,403,496 711,276 6,525,149 4,592,214 4,221,695 121,684,088 6,865,394 1,333,985 1,742 95,999	0 0 0 14,243,688 0 0 0	0 0 0 0 -20,575,786	0 0 0 0 34,819,473	711,276 6,525,149 4,592,214 4,221,695 135,927,776 6,865,394 1,333,985 1,742	711,276 6,515,889 2,243,302 3,489,524 112,684,817 6,860,393 1,333,985 1,742 53,553	100.0% 99.9% 48.9% 82.7% 82.9% 99.9% 100.0% 100.0% 55.8%	10.0% 16.8% 10.0%	16.2% 16.1%
8205 18	Contraction Contraction Contraction (Other) Project Management (Inspection) Other (Instantial Management (Inspection) Total Project Constituting Approved FAR Parking Let. Energy Plant and Loading Dock Replacement , Draign Draign Contraction Contraction (OTDP)	Johnson Laux Co. Jacobs (Notes 3) Nemelish Administration Building (TPA) Hencel Pholips Jacobs (Notes 3) SSAH (note 1) Walter (note 7) Hencel Pholips	183,829,000	205,192,294	08/02/18	85,403,496 711,276 6,525,149 4,592,214 4,221,695 121,684,088 6,865,394 1,333,985 1,742 95,999 80,689,531 12,488,512	0 0 0 0 14,243,688	0 0 0 0 -20,575,786	0 0 0 34,819,473 0 0 0	711,276 6,525,149 4,592,214 4,221,695 135,927,776 6,865,394 1,333,985 1,742 95,999 74,214,802 12,488,512	711,276 6,515,889 2,243,302 3,489,524 112,684,817 6,860,393 1,333,985 1,742 53,593 63,905,528 12,353,674	100.0% 99.9% 48.9% 82.7% 82.9% 99.9% 100.0% 100.0% 55.8% 86.2% 98.9%	10.0% 16.8% 10.0% 0.0% 8.6%	16.2% 16.1% 0.0% 20.3%
3205 18	Commention Construction (Other) Proget Management (Inspection) Chelle Instantable (Inspection) Chelle Inspection) Chelle Inspection Chelle Inspection Commention Commention Commention (Other)	Johnson Laux Co. Jacobs (Notes 3) Semolish Administration Building (TPA) Henost Pholips Jacobs (Note 3) KSM (Note 1) Miller (note 1)	183,829,000	205,192,294	08/02/18 Resolution No. 2018-57, 6/7/18	85,403,496 711,276 6,525,194 4,592,214 4,221,695 121,684,088 6,865,394 1,742 95,999 80,689,531 12,488,512 3,774,021	0 0 0 14,243,688 0 0 0	0 0 0 0 -20,575,786	0 0 0 34,819,473 0 0 0	711,276 6,525,149 4,592,214 4,221,695 135,927,776 6,865,394 1,333,985 1,742 95,999 74,214,802 12,488,512 3,774,021	711,276 6,515,889 2,243,302 3,489,524 112,684,817 6,860,393 1,333,985 1,742 53,553 63,950,528 12,353,674 2,811,404	100.0% 99.9% 48.9% 82.7% 82.9% 99.9% 100.0% 100.0% 55.8% 86.2% 98.9%	10.0% 16.8% 10.0%	16.2% 16.1%
8205 18	Contraction Contraction Contraction (Other) Project Management (Inspection) Other (Instantial Management (Inspection) Total Project Constituting Approved FAR Parking Let. Energy Plant and Loading Dock Replacement , Draign Draign Contraction Contraction (OTDP)	Johnson Laux Co. Jacobs (Notes 3) Nemelish Administration Building (TPA) Hencel Pholips Jacobs (Notes 3) SSAH (note 1) Walter (note 7) Hencel Pholips	183,229,000 119,896,000	205,192,294	08/02/18 Resolution No. 2018-57, 6/7/18	85,403,496 711,276 6,525,149 4,592,214 4,221,695 121,684,088 6,865,394 1,333,985 1,742 95,999 80,689,531 12,488,512	0 0 0 14,243,688 0 0 0	0 0 0 0 -20,575,786	0 0 0 34,819,473 0 0 0	711,276 6,525,149 4,592,214 4,221,695 135,927,776 6,865,394 1,333,985 1,742 95,999 74,214,802 12,488,512	711,276 6,515,889 2,243,302 3,489,524 112,684,817 6,860,393 1,333,985 1,742 53,593 63,905,528 12,353,674	100.0% 99.9% 48.9% 82.7% 82.9% 99.9% 100.0% 100.0% 55.8% 98.9% 74.5% 55.3%	10.0% 16.8% 10.0% 0.0% 8.6%	16.2% 16.1% 0.0% 20.3%
8205 18 8900 18	Contraction Construction Construction (Direct) Project Management (Inspection) Total Project Constitution of Construction Total Project Constitution of Constitution (Constitution (Cons	Johnson Laux Co. Jacoba (Notez 3) Semolish Administration Building (TPA) Henral Philips Jacoba (Note 3) SSSR (note 1) Henral Philips Jacoba (Note 2) Jacoba (Notez 3) Jacoba (Notez 3)		205,192,294	08/02/18 Resolution No. 2018-57, 6/7/18	85,403,496 711,276 6,525,149 4,592,214 4,221,695 121,684,088 6,885,394 1,333,965 1,742 95,999 80,689,531 12,488,512 3,774,021 5,536,408 110,785,593	0 0 0 14,243,688 0 0 0 0 -6,474,729 0 0	0 0 0 -20,575,786	0 0 0 34,819,473 0 0 0 0 0	711,276 6,525,149 4,592,214 4,221,695 135,527,776 6,865,394 1,333,985 1,742 95,999 74,214,802 12,488,512 3,774,015 5,536,408	711,276 6,515,889 2,243,302 3,489,524 112,684,817 6,860,393 1,333,985 1,742 53,553 63,990,528 12,353,674 2,811,054 3,064,219 90,425,500	100.0% 99.9% 48.9% 82.7% 82.9% 100.0% 100.0% 55.8% 98.9% 74.5% 55.3% 86.7%	10.0% 16.8% 10.0% 0.0% 8.6%	16.2% 16.1% 0.0% 20.3%
8205 18 8900 18	Communition Construction (Other) Project Management (Inspection) Other (InstantAnia) Fall Project Contributing Approved FATA-Parking (at, Energy Finet and Loading Good Replacement, Design Contribution	Johnson Laux Co. Jacobs (Note 3) Jacobs (Note 3) Nemdish Administration Building (TPA) Heard Prints Jacobs (Note 3)		205,192,294	08/02/18 Resolution No. 2018-57, 6/7/18	83,403,496 711,276 6,535,149 4,592,214 4,221,695 121,684,088 6,865,394 1,333,985 1,742 95,999 80,689,531 12,488,531 12,488,531 12,488,531 12,488,531 12,488,531	0 0 0 14,243,688 0 0 0 0 6,474,729 0 0	0 0 0 -20,575,788 0 0 0 -6,474,729 0 0 -6,474,729	0 0 0 34,819,473 0 0 0 0 0 0 0 0 0	711,1276 6,525,140 4,592,214 4,221,695 135,927,74 6,865,394 1,333,085 1,742 9,5999 74,214,802 12,4850 12,4850 104,310,864 13,413	711.176 6.515.89 2.243,302 3.489.524 112.684,617 6.860.393 1.333,985 1.742 5.55.53 6.3,990,528 12.333,642,119 90,425,500	100.0% 99.9% 48.9% 82.9% 82.9% 100.0% 100.0% 55.8% 86.2% 98.9% 74.5% 86.7%	10.0% 16.8% 10.0% 0.0% 8.6% 10.0%	16.1% 16.1% 0.0% 20.3% 16.1%
8205 18	Communication Construction (Dam') Project Management (Inspection) Total Project Contributing Approved Total Project Contributing Approved Total Project Contributing Approved Total Project Contributing Approved Total Project Contributing Total Special Registerates Design Design Design Oncept Communication Comm	Johnson Laux Co. Jacobs (Node 3) Jacobs (Node 3) Nemethin Administration Building (TPA) Nemeth Pholips Jacobs (Node 3) NSMs (Node 3) NSMs (Node 3) Jacobs (Node 3) Jacobs (Node 3) Jacobs (Node 3) Jacobs (Node 3)		205,192,294	08/62/18 Resolution No. 2018-57, 6/7/18 Resolution No. 2020-59, 6/7/2020	85,403,496 711276 6.5325,149 4.592,214 4.221,695 121,684,088 1,742 95,999 88,689,331 12,488,531 12,488,531 12,488,531 12,488,531 12,488,531 12,488,531 12,488,531 12,488,531 12,488,531 12,488,531 12,488,531	0 0 0 14,243,688 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 448,100 0 0 448,100	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 34,819,473 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	711,1276 6,525,140 4,592,214 4,221,65 135,927,776 6,865,394 1,331,985 1,744,2 95,599 74,214,800 12,485,21 1,374,021 1,536,608 104,310,864 13,413 82,035	711.176 6.515.89 2.243,302 3.469,324 112.684,817 6.860,393 1.333,985 1.7442 53,535 63,950,528 12.353,647 2.811,404 3.064,219 90,429,500	100.0% 99.9% 48.9% 82.7% 82.9% 99.9% 100.0% 55.8% 98.9% 74.5% 55.3% 86.7%	10.0% 16.8% 10.0% 0.0% 8.6% 10.0% 10.0% 7.0% 35.1%	16.2% 16.1% 0.0% 20.3% 16.1% 16.1%
8205 18 8900 18	Contraction Commentation Commentation (Dimer) Project Management (Inspection) Order (Instantalism) Total Project Constitutional Approved The Parking Let. Energy Plant and Loading Dook Replacement , Dosign Design Design Contraction Construction Construction (DIP) Project Management (Inspection) Order (Instantalism) Total Project Constitution (Approved Amide A.C., and Filestroom Renovations Design	Johnson Laux Co. Jacobs (Notes 3) Seemolish Administration Building (TPA) Henced Pholips Jacobs (Notes 3) SSAH Hotes 1) Jacobs (Notes 3)		205,192,294	08/07/18 Resolution No. 2018-57, 6/7/18 Resolution No. 2020-159, 8/9/0220	85,403,496 711,276 6,525,149 4,522,144 4,221,695 121,684,088 1,742 1,313,985 1,742 9,5,999 80,699,531 12,488,512 1,748,512 1,748,512 1,748,512 1,748,512 1,748,512 1,748,512 1,748,512 1,748,513 1,748,512 1,748,512 1,748,512 1,748,512 1,748,512 1,748,512 1,748,512 1,748,512 1,748,512 1,748,512 1,748,512 1,748,512 1,748,512 1,748,512 1,748,512 1,748,512 1,748,512 1,748,512 1,748,514 1,748,512 1,748,514	0 0 0 14,243,688 0 0 0 0 -6,474,729 0 0 -6,474,729 0 0 46,474,729	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	711,776 6,757,140 4,992,214 4,210,95 135,927,776 6,865,394 1,333,985 1,742 9,5,999 74,214,805,12 3,774,021 5,536,608 104,310,864 13,413 82,035 2,573,934	711,176 6.515,893 2.243,302 1.243,302 1.22,64,817 6.860,193 1.335,985 1.742 5.35,333 6.390,525 1.233,674 3.064,219 90,423,500 90,423,500 1.34,13 8.005 2.164,564	100.0% 99.9% 82.7% 82.9% 100.0% 100.0% 55.8% 98.9% 74.5% 100.0% 100.0% 86.7%	10.0% 16.8% 10.0% 0.0% 8.6% 10.0% 10.0%	16.2% 16.1% 0.0% 20.3% 16.1%
8205 18 8900 18	Commention Commention (Other) Proget Management Inspection) Total Proget Control Proget Control Proget Total Proget Control Proget Only Proget Total Proget Control Proget Only Proget Total Proget Control Proget Only Proget Total Proget Control Proget Total Proget Control Commenton C	Johnson Laux Co. Jacobs (Node 3) Jacobs (Node 3) Nemethin Administration Building (TPA) Nemeth Pholips Jacobs (Node 3) NSMs (Node 3) NSMs (Node 3) Jacobs (Node 3) Jacobs (Node 3) Jacobs (Node 3) Jacobs (Node 3)		205,192,294	08/62/18 Resolution No. 2018-57, 6/7/18 Resolution No. 2020-59, 6/7/2020	85,403,496 711,276 6.5325,149 4.592,214 4.221,695 121,684,088 1.242 95,999 80,689,331 12,488,331 12,489,331 12,488,331 12,488,331 12,488,331 12,488,331 12,488,331 12,488,331 12,488,331 12,488,331 12,488,331 12,488,331 12,488,331 13,413 82,035 2,125,834 43,826 65,136	0 0 0 14,243,688 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 448,100 0 0 448,100	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 34,819,473 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	711,176 6,575,140 4,592,214 4,216,95 135,927,776 6,865,394 1,331,985 1,742 95,999 74,214,895,12 3,774,021 5,536,608 104,310,864 13,413 82,035 2,573,934 11,3866	711,1276 6,518,589 2,243,302 1,243,302 112,684,817 6,860,193 1,331,985 1,742 53,533 1,353,574 2,811,403 3,064,219 50,425,500 50,425,	100.0% 99.9% 42.9% 82.7% 82.9% 100.0% 100.0% 55.8% 86.7% 100.0% 84.1% 68.5% 95.8%	10.0% 16.8% 10.0% 0.0% 8.6% 10.0% 10.0% 7.0% 35.1%	16.1% 0.0% 20.3% 16.1% 16.1% 16.1% 12.4% 35.2% 26.7%
8205 18 8900 18	Contraction Contraction (Dark) Project Management (Inspection) Total Project Contraction (Dark) Total Project Contraction (Approved PAA Parking tot, Energy Plant and Loading Dook Replacement, Design Design Design Contraction (Dark) Project Management (Inspection) Contraction (DOP) Project Management (Inspection) Contraction (DOP) Project Management (Inspection) Design Design Contraction (DOP) Design Contraction (DOP) Design Contraction (DOP) Design Contraction (DOP) Project Management (Inspection) Design Contraction (DOP) Project Management (Inspection)	Johnson Laux Co. Jacobs (Node 3) Semidah Administration Building (TPA) Heroral Phelips Jacobs (Node 3) SASA (node 3) Node (node 1) Node (Node 3) Jacobs (Node 3) Jacobs (Node 3) Jacobs (Node 3) Jacobs (Node 3)	119,896,000	205,192,294 205,192,294 109,822,365	08/62/18 Resolution No. 2018-57, 6/7/18 Resolution No. 2020-59, 6/7/2020	85,01,496 171,276 6,525,149 6,525,149 4,592,141 4,592,141 4,592,141 4,592,141 12,646,688 1,742 1,742 1,742 1,743,191 11,745,593 11,743,191 11,7	0 0 0 0 14,243,588 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	711,276 6,525,140 4,592,214 4,216,995 135,927,76 6,565,394 1,333,085 1,742 1,374,001 1,374,001 1,374,011 1,313,084 11,313,084 11,313,085 11,313	711,1276 6,515,893 2,243,302 1,243,302 112,684,817 112,684,817 1,333,685 1,332,687 1,332,687 1,332,687 1,333,687 1,334,687 1,335,687 1,3	100.0% 99.9% 82.7% 82.9% 100.0% 100.0% 55.8% 98.9% 74.5% 100.0% 100.0% 85.7% 86.5% 100.0% 88.5% 98.9% 100.0%	10.0% 16.8% 10.0% 0.0% 8.6% 10.0% 10.0% 23.1%	16.2% 16.1% 0.0% 20.3% 16.1% 16.1%
8900 18	Commention Commention (Other) Proget Management Inspection) Took in Insurable Payment And Loading Ocal Regionement Took in Insurable Payment and Loading Ocal Regionement (Inspection) Design Commention Commenti	Jacobs (Note 3) Jacobs (Note 3) Nemelink Administration Building (TPA) Netter Printis Staff (note 1) Wallet (note 1) Wallet (note 1) Jacobs (Note 3)		205,192,294	08/62/18 Resolution No. 2018-57, 6/7/18 Resolution No. 2020-59, 6/7/2020	85,403,496 711,276 6.5325,149 4.592,214 4.221,695 121,684,088 1.242 95,999 80,689,331 12,488,331 12,489,331 12,488,331 12,488,331 12,488,331 12,488,331 12,488,331 12,488,331 12,488,331 12,488,331 12,488,331 12,488,331 12,488,331 13,413 82,035 2,125,834 43,826 65,136	0 0 0 14,243,688 0 0 0 0 -6,474,729 0 0 -6,474,729 0 0 448,100 6,5558,280	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	711,176 6,575,140 4,592,214 4,216,95 135,927,776 6,865,394 1,331,985 1,742 95,999 74,214,895,12 3,774,021 5,536,608 104,310,864 13,413 82,035 2,573,934 11,3866	711,1276 6,518,589 2,243,302 1,243,302 112,684,817 6,860,193 1,331,985 1,742 53,533 1,353,574 2,811,403 3,064,219 50,425,500 50,425,	100.0% 99.9% 82.7% 82.9% 100.0% 100.0% 55.8% 98.9% 74.5% 100.0% 100.0% 85.7% 86.5% 100.0% 88.5% 98.9% 100.0%	10.0% 16.8% 10.0% 0.0% 8.6% 10.0% 10.0% 23.1%	16.1% 0.0% 20.3% 16.1% 16.1% 16.1% 12.4% 35.2% 26.7%
8205 18 8900 18	Contraction Contraction (Dark) Project Management (Inspection) Total Project Contraction (Dark) Total Project Contraction (Approved PAA Parking tot, Energy Plant and Loading Dook Replacement, Design Design Design Contraction (Dark) Project Management (Inspection) Contraction (DOP) Project Management (Inspection) Contraction (DOP) Project Management (Inspection) Design Design Contraction (DOP) Design Contraction (DOP) Design Contraction (DOP) Design Contraction (DOP) Project Management (Inspection) Design Contraction (DOP) Project Management (Inspection)	Jacobs (Note 3) Jacobs (Note 3) Nemelink Administration Building (TPA) Netter Printis Staff (note 1) Wallet (note 1) Wallet (note 1) Jacobs (Note 3)	119,896,000	205,192,294 109,832,365 15,647,500	08/62/18 Resolution No. 2018-57, 6/7/18 Resolution No. 2020-59, 6/7/2020	85,01,496 171,276 6,525,149 6,525,149 4,592,141 4,592,141 4,592,141 4,592,141 12,646,688 1,742 1,742 1,742 1,743,191 11,745,593 11,743,191 11,7	0 0 0 0 14,243,588 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	711,276 6,525,140 4,592,214 4,216,995 135,927,76 6,565,394 1,333,085 1,742 1,374,001 1,374,001 1,374,011 1,313,084 11,313,084 11,313,085 11,313	711,1276 6,515,893 2,243,302 1,243,302 112,684,817 112,684,817 1,333,685 1,332,687 1,332,687 1,332,687 1,333,687 1,334,687 1,335,687 1,3	100.0% 99.9% 48.9% 82.7% 99.9% 100.0% 100.0% 55.8% 86.2% 98.9% 74.5% 100.0% 100.0% 41.1% 68.5% 98.8% 73.8%	10.0% 16.8% 10.0% 0.0% 8.6% 10.0% 10.0% 23.1%	16.1% 0.0% 20.3% 16.1% 16.1% 16.1% 12.4% 35.2% 26.7%
8205 18 8900 18	Construction Construction (Dan) Project Management (Inspection) Total Project Construction (Dan) Total Project Construction (Approved) A Parking tot, Energy Plant and Loading Dook Replacement of Design Design Design Construction Construction Construction Total Project Construction Total Pro	Johnson Laux Co. Jacoba (Notes 3) Jemedish Administration Building (TPA) Herout Pholips Jacoba (Note 3) JACOba (Note 3)	119,896,000	205,192,294 109,832,365 15,647,500	08/02/18 Reculation No. 2018-57, 6/7/18 Reculation No. 2020-199, 8/9/70209 Reculation No. 2020-199, 8/9/70209 Reculation No. 2020-02, 7/6/7020 Reculation No. 2020-02, 7/6/7020 Reculation No. 2020-02, 7/6/7020	85,03,496 6,23,349 6,23,349 4,292,241 4,222,895 1,24,840,394 6,865,384 6,865,384 1,24,845 1,24,84	0 0 0 0 14,243,688 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	711,276 5,032,161 5,032,161 5,032,161 5,032,161 15,922,776 15,922,776 1,113,262 1,113,262 1,114,	711,276 711,276 711,276 72,243,302 12,443,471 112,444,471 112,444,471 1,172 1,	100.0% 99.9% 48.9% 82.7% 82.9% 99.9% 100.0% 55.8% 86.2% 98.9% 74.5% 55.3% 86.7% 100.0% 84.1% 68.5% 99.8% 100.0% 84.1% 85.5%	10.0% 16.8% 10.0% 8.6% 10.0% 10.0% 10.0% 10.0% 22.7%	16.1% 0.0% 20.3% 16.1% 16.1% 16.1% 16.1% 16.1% 16.1%
8205 18 8900 18	Commission (Other) Proget Management (Inspection) Total Proget Constrainties (Part Special Constraints) Total Proget Constrainties (Part Special Construction (Other) Proget Management (Inspection) Other (Instantibities) Total Proget Constrainties (Part Special Constrainties (Part S	Jacobs (Note 3) Jacobs (Note 3) Semilah Administration Building (TPA) Hencel Princip Jacobs (Note 3) Weller (one 7) Hencel Princip Jacobs (Note 3)	119,896,000	205,192,294 109,812,365 15,647,500	08/02/18 Reculation No. 2018-57, 6/7/18 Reculation No. 2020-199, 8/9/70209 Reculation No. 2020-199, 8/9/70209 Reculation No. 2020-02, 7/6/7020 Reculation No. 2020-02, 7/6/7020 Reculation No. 2020-02, 7/6/7020	8,00,496 6,25,149 6,25,149 4,25,214 4,22,169 1,26,60 6,865,394 1,31,385 1,74,2 9,999 1,31,60	0 0 0 0 14,243,588 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	711.276 5.03.149 5.93.214 5.93.214 5.93.216 5.93.216 5.93.2176 5.9	711.276 5.11.89 2.24.3,02 1.25.43,02 1.25.44	100.0% 99.9% 48.9% 82.7% 99.9% 100.0% 100.0% 55.8% 98.9% 74.5% 55.3% 86.7% 100.0% 84.1% 68.5% 73.8% 92.4% 92.4%	10.0% 16.8% 10.0% 0.0% 8.6% 10.0% 10.0% 23.2%	16.2% 16.1% 0.0% 20.3% 16.1% 16.1% 11.2% 35.2% 26.7%

Footnotes on last page 6 of 7

				ACTIVE	PROJECTS NOV - DEC 2	2021								
	HCAA Project No. and Description	Architect/Engineer Contractor/Design-Builder	Board Approved Budget	Current Budget	Board Approved Contract/ Agreement Date	Authorized Amount	Sum of Change Orders / Amendment	Approved by CEO	Approved by Board	Total Authorized	Amount Incurred	Percent Incurred	DBE W/MBE Target Percent	DBE W/MBE Percent Achieved to Date
	Total Project Costs/Budget Approved		33,530,000	33,947,400		16,717,077	14,878,596	0	14,878,596	31,595,673	4,645,356	14.7%		
8405 20	Airside A Boarding Bridge, PCA AHU and GU Replacement													
	Design	Manhattan			Resolution No. 2020-160, 8/6/20	1,024,804	0	0	0	1,024,804	1,024,804	100.0%	21.8%	17.0%
	Design	RS&H (note 1)				9,959	0	0	0	9,959				
	Construction	Manhattan			Resolution No. 2021-26, 4/01/21	20,052,119	-10,724,267	-10,724,267	0	9,327,852	5,547,700		4.2%	5.5%
	Construction (ODP)					10,116,462	0	0	0	10,116,462				
	Other (In House/Misc)					467,833	0	0	0	467,833	467,833	100.0%		
	Total Project Costs/Budget Approved		25,587,600	21,908,200		31,671,177	-10,724,267	-10,724,267	0	20,946,910	13,875,951	66.2%		
Sub-Total	Construction Master Plan Projects		\$ 483,494,000	\$ 505,547,652		5 \$ 424,762,155	\$ 3,000,026	\$ (37,257,744)	\$ 40,257,770	\$ 427,762,182	\$ 371,518,686	86.9%		
Sub-Total	Construction Non-Master Plan Projects		\$ 134,161,200	\$ 126,166,800	1	5 \$ 92,523,395	\$20,070,132.16	\$ (12,087,940.40)	\$32,158,072.56	\$ 112,593,528	\$ 62,494,026	55.5%		
Total Cons	struction		\$ 617,655,200	\$ 631,714,452	2	0 \$ 517,285,551	\$23,070,158.41	\$ (49,345,684.14)	\$72,415,842.55	\$ 540,355,709	\$ 434,012,712	80.3%		
Total - Pro	ojects in process Master Plan Projects		\$ 486,279,000	\$ 508,332,652		6 \$ 425,702,383	\$ 4,437,963	\$ (37,257,744)	\$ 41,695,707	\$ 430,140,346	\$ 373,896,851	86.9%		
Total - Pro	ojects in process Non-Master Plan Projects		\$ 462,264,500	\$ 477,027,700	5	0 \$ 209,299,139	\$ 25,480,108	\$ (12,087,940)	\$ 37,568,048	\$ 234,779,247	\$ 100,986,572	43.0%		
Grand Tot	al		\$ 948,543,500	\$ 985,360,352	5	6 \$ 635,001,522	\$ 29,918,071	\$ (49,345,684)	\$ 79,263,755	\$ 664,919,594	\$ 474,883,423	71.4%		

Footnotes on last page 6 of 7

					_												
					F	PROJECTS SUBSTAN	ITIALLY CON	APLETE 20	DZZ THRU	JANUARY							
нса	A Project No. and Description	Architect/Engineer Contractor/Design- Builder	Substantial Completion Date	Board Approved Budget	Current Rebaseline Budget	Board Approved Contract/ Agrmt Date	Authorized Amount	Sum of Change Orders / Amdmt	Approved by CEO	Approved by Board	Total Authorized	Amount Incurred to Date	Estimated Costs to Complete	Total Estimated Final Costs	Budget Variance Fav / (UnFav)	DBE W/MBE Target Percent	DBE W/MBE Estimated Percent Achieved
						Projec	cts Substant	ially Com	plete								
6650 19	Airport Amenities																
	Design	RS&H (note 1)					229,741	0	0	0	229,741	229,741				9.1%	9.1%
	Design	Jacobs (Note 3)					603	0	0	0	603	603				10.0%	16.0%
	Project Management (Inspection)	Jacobs (Note 3)					67,886	0	0	0	67,886	67,886				10.0%	16.0%
	Construction	D&M Cons.				Resolution No. 2019-134, 12/5/2019	1,346,750	-1,274	-1,274	0	1,345,476	1,345,476				42.4%	56.2%
	Other (In House/Misc)						156,707	0	0	0	156,707	156,707					
	Total Project Costs/Budget Approv	ed	11/6/2020	1,598,000	1,952,000		1,801,687	-1,274	-1,274	0	1,800,413	1,800,413	-50,556	1,749,857	10.4%		
6535 19	Parkway and Service Road Asphalt Pave	ment Rehabilitation															
	Design	Cone & Graham, Inc.				Resolution No. 2018-47, 5/3/18	422,471	0	0	0	422,471	422,405				12.9%	0.0%
	Project Management	Jacobs (Note 3)					10,338	0	0	0	10,338	10,338				10.0%	16.1%
	Construction	Cone & Graham, Inc.				Resolution No. 2019-100, 10/3/19	3,382,548	358,526	358,526	0	3,741,074	3,043,635				15.4%	14.2%
	Project Management (Inspection)	Jacobs (Note 3)					83,878	0	0	0	83,878	82,913				10.0%	16.1%
	Other (In House/Misc)						13,440	0		0	13,440	13,440					
	Total Project Costs/Budget Approv	ed	12/22/2021	4,683,000	4,176,700		3,912,675	358,526	358,526	0	4,271,201	3,572,730	687,541	4,260,271	-2.0%		
8235 18	Widen and Rehabilitate the George Bea	n Parkway and New Economy Par	king Road Exit (TPA)														
	Design	Cone & Graham				Resolution No. 2018-47, 5/3/18	4,303,085	0			,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	4,302,811				13.9%	19.8%
	Design	Jacobs (Note 3)					812,483	0	0	0	812,483	812,483				10.0%	16.1%
	Design	RS&H (note 1)					92,007	0	0	0		70,913				10.0%	10.7%
	Design (Other)						28,427	0		0		28,427					
	Construction	Cone & Graham				Resolution No. 2019-100, 10/3/19	34,771,432	-2,287,461	-2,287,461	0	- , . , . , . ,	30,914,641				15.4%	14.2%
	Construction (Other)						933,187	0		0		884,793					
	Project Management (Inspection)	Jacobs (Note 3)					1,950,218	0		-	2,000,000	1,814,353				10.0%	16.1%
	Other (In House/Misc)						740,833	0			.,	690,944	<u> </u>	<u> </u>	<u> </u>		<u></u>
	Total Project Costs/Budget Approv		12/22/2021	49,821,000	42,329,712		43,631,672	-2,287,461	-2,287,461	. 0	,,	39,519,365	3,362,547	, , ,			
	Substantially Complete Master Pl			\$ 49,821,000	+//		,,		\$ (2,287,461)		\$ 41,344,211	\$ 39,519,365	\$ 3,362,547	, ,,-	-1%		
	Substantially Complete Non-Mass	ter Plan Projects		, . ,	\$ 6,128,700	2	+ -,,	\$ 357,252			\$ 6,071,614	, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		, ,, ,,	2%		
Total Sub	stantially Complete			\$ 56,102,000	\$ 48,458,412	3	\$ 49,346,035	\$ (1,930,210)	\$ (1,930,210)	\$ -	\$ 47,415,825	\$ 44,892,508	\$ 3,999,532	\$ 48,892,040	-1%		

(1) RS&H Inc. Consulting Agreement started on 11/5/16, with an overall D/W/MBE target of 10%. FEB 2022 reported achievement on completed projects and projects in process of 11.0% and 10.6%, respectively, with an overall achievement of 10.7%. A new contract was executed on 6/4/2020 with an with an overall D/W/MBE target of 10%. FEB 2022 reported achievement on completed projects and projects in process is 14.9% and 17.0%, respectively, with an overall achievement of 16.1%.

(3) CBBI/APTIM Consulting Agreement started on 5/1/14, with an overall D/W/MBE target of 10%. FEB 2022 reported achievement on completed projects and projects in process is 14.9% and 17.0%, respectively, with an overall achievement of 16.1%.

(4) CDM Engineering Services Agreement (Drew Park) started on 10/1/1993 and ended on 12/31/15 with an overall D/W/MBE target of 20%. Final reported overall achievement is 19.7%

(5) ECT Engineering Services Agreement (Drew Park) started on 10/1/1993, with an overall D/W/MBE target of 23% and ended on 12/31/15. Final reported overall achievement is 27.4%.

(6) URS Corp Southern Consulting Agreement started on 10/7/10, ended on 9/30/13 with an overall D/W/MBE target of 10%. Final reported overall achievement is 10.5%

(7) Walker Consulting Agreement started on 7/2/2015, with an overall D/W/MBE target of 10%. FEB 2022 reported achievement on completed projects and projects in process is 6.8% and 7.1%, respectively, with an overall achievement of 7.0%. A new contract was executed 8/6/2020 with an overall D/W/MBE target of 15%. FEB 2022 reported achievement on completed projects and projects in process is 0.0% and (8) Riccondo Consulting Agreement started on 6/6/19 through 6/5/2024, with an overall D/W/MBE target of 17%. FEB 2022 reported overall achievement is 0%

Tampa International Airport & General Aviation Airports							
Capital Improvement Program - FY 2022							
Project Title	Estimated Cost	AIP Grants	FDOT Grants	TSA Grants	Bond Funds	Authority Funds From Operations	PFC Funds
Airside A&C Shuttle Car Rehabilitation/Replacement	60,515,000	-	7,479,505		53,035,495		
Airsides A & E SSCP Expansion	53,910,000				53,910,000		
Main Terminal AS-D Shuttle Station	26,425,800		13,128,900		13,296,900		
Baggage Claim Level Ceiling Replacement	20,100,000			-	20,100,000		-
Replace Airfield Perimeter Fence	11,606,000	9.442.000	1,000,000			2,494,000	
Tampa International Airport Master Plan Update	4,159,000	8,112,000 2,901,000	550,000			708,000	
· · · · · · · · · · · · · · · · · · ·		2,001,000	000,000				
GA Facilities Rehabilitation FedEx Roof Replacement and Structural Rehabilitation	3,997,000 3,751,500					3,997,000 3,751,500	
Airfield Maintenance Building Refurbishment	3,751,300			 		3,751,300	
LTPG Level 6 Rehabilitation and Stair Tower/Elevator Penthouse Roof Replacement	3,161,000					3,161,000	
FY ITS Commodity Purchases	1,500,000					1,500,000	
CCTV Server and Storage Refresh	1,290,000					1,290,000	
Replace ARFF Vehicle (ARFF 8 T-3000 1996)	825,000			<u> </u>		825,000	
East & West Vault Emergency Generators & Switch Replacement	752,200			<u> </u>		752,200	
Chiller System Replacement - (VDF)	609,100		297,300			311,800	
LTPG Elevator Room Air Conditioning Replacement	436,200					436,200	
TPF Taxiways Edge Light Replacement	420,700			<u> </u>		420,700	
Maintenance and Tenant contingency	382,900					382,900	
Landside Airline Space Rehabilitation	298,600			<u> </u>		298,600	
Payroll Timekeeping System Replacement	226,900					226,900	
FY2022 Capital Budget	\$198,118,200	\$11,013,000	\$22,455,705	\$0	\$140,342,395	\$24,307,100	\$0
						#REF!	

Tampa International Airport & General Aviation Airports Capital Improvement Program - 2023								
Project Title	Estimated Cost	AIP Grants	FDOT Grants	TSA Grants	Bond Funds	Authority Funds From Operations	RCFC Funds	PFC Funds
Airside D Development	787,384,000	38,710,317	111,656,611	-	405,017,072	-	-	232,000,000
Wildlife Management Program - Phase 2	17,767,500				17,767,500	-		
Rehabilitate RW 18/36, REILs/PAPI & Lights and Taxiways (A,D, E and J) Rehabilitation (VDF)	14,466,600	4,350,000	4,925,778	-	-	5,190,822	-	-
Airside E Shuttle Cars (exercise early purchase option)	13,500,000				13,500,000			
Asphalt Overlay-RW 10/28 & 1R/19L and Misc Concrete Slab Replacement	11,344,000	-	1,825,648			9,518,352		
North Employee Lot Expansion	8,675,000				8,675,000			
Main Terminal LED Technology Refresh	5,135,000					5,135,000		
GA Security Improvements	3,550,000					3,550,000		
Main Terminal and Airside Chair Reupholster and Replacement Airside Agati Seating	3,387,000					3,387,000		
Airfield Drainage Rehabilitation	3,226,000	0	0			3,226,000		
		0	0					
LTPG Switchgear Replacement	3,096,900					3,096,900		
Baggage Handling Systems Servers Upgrade/Enhancement	3,000,000		-			3,000,000		
Electric Maintenance Vehicles & Equipment	2,901,000	2,175,750				725,250		
STPG Levels 4 & Entry/Exit Ramps	2,832,800					2,832,800		
Tampa Fuel Committee	2,418,205					2,418,205		
FY ITS Commodity Purchases	1,900,000					1,900,000		
Replace Automatic Doors in Main Terminal	1,850,000					1,850,000		
Shooter Detection System	1,592,479		800,000			792,479		
CCTV Enhancement/Replacement	1,540,500		-			1,540,500		
Vandenberg Airport Road & Tampa Executive Airport Road Rehabilitation - VDF	1,331,700					1,331,700		
Main Terminal Controls Upgrade	924,200		-			924,200		
Airside C and Air Cargo Compactor Area Rehabilitation	907,000					907,000		
Terminal Parking Toll Plaza Chillers Replacement	636,400					636,400		
Integrated Risk Management Software	615,000					615,000		
Self Service Bag Drop	590,000					0	590,000	
Baggage System PLC Replacement	587,300					587,300		
Maintenance & Tenant Contingency	393,250					393,250		
Way Finding Touch Screen Replacement	270,820					270,820		
Airside F Airline and TSA Space Rehabilitation	251,300					251,300		
FY2023 Capital Budget	\$896,073,954	\$45,236,067	\$119,208,037	\$0	\$444,959,572	\$54,080,278	\$590,000	\$232,000,000

Tampa International Airport & General Aviation Airports Capital Improvement Program - FY 2024								
Project Title	Estimated Cost	AIP Grants	FDOT Grants	TSA Grants	Bond Funds	Authority Funds From Operations	RCFC Funds	PFC Funds
Checked Baggage System Relocation & Upgrade (West)	60,002,532		4,096,032	-	55,906,500	-		_
Apron C and Taxiways C& F Rehabilitiation (VDF)	8,267,000	3,948,000	621,000			3,698,000		
TPA Real Estate Development - Ph 2	7,100,000				7,100,000			
PARCS Equipment Replacement	5,415,315					5,415,315		
New Terminal Building (TPF)	5,273,700	1,498,000				3,775,700		
Landside and Airside E Baggage Handing System Pushers Replacement	3,532,800		1,000,000			2,532,800		
Taxiways A,C, D, J, V and W asphalt shoulder rehabilitation	2,847,900	-	356,000			2,491,900		
LTPG Levels 4 & 5	2,175,000					2,175,000		
Common Use Passenger Processing System Enhancement - Ph 4	2,105,500		0			2,105,500		
Add Shoulders to Taxiway J (East of RW 1R)	2,100,000				2,100,000			
Structural and Pavement Rehabilitation	2,018,000		0			2,018,000		
Airside E interior finishes refurbishment	1,991,700					1,991,700		
FY ITS Commodity Purchases	1,800,000					1,800,000		
East Airfield Service Road Rehabilitation	1,686,334					1,686,334		
Runway Edge Lighting Replacement (TPF)	1,664,000		832,000			832,000		
Walter Corporate Hangar Rehabilitation	1,526,000		302,000			1,526,000		
EG Lots Pavement Rehabilitation	1,420,000		710,000			710,000		
Replace Traffic Coating on Curbside Drives	1,345,000		710,000			1,345,000		
Taxiway B concrete joint and slab rehabilitation	1,230,000		153,800			1,076,200		
Replace ARFF Vehicle (ARFF 4 Striker 1500 2006)	1,223,670		500,000			723,670		
LTPG Level 3	1,140,900		000,000			1,140,900		
STPG Level 5 & 6	995,600					995,600		
RPZ and Approach Areas-Aerials & Tree Trimming (All Airports)	812,400	_	407,600		_	404,800		
Perimeter Service Roads Rehabilitation (VDF)	737,400	0	0			737,400		
Hangar 6600/E Rehabilitation (TPF)	703,500					703,500		
EPG N Levels 5 & 6	679,977					679,977		
Hangar 4600/H Rehabilitation (TPF)	650,000					650,000		
EPG S Levels 6	648,756					648,756		
EPG Stairwells, Elevators, Ramps & Facade	563,515					563,515		
	468,000		234,000			234,000		
Cargo/GSE ramp concrete joint & slab rehabilitation Terminal 3000 Rehabilitation (TPF)	435,000		234,000			435,000		
	403,800					403,800		
Maintenance and tenant contingency			0					
Airside F emergency generator replacement	396,200		U			396,200		
Operations Interactive Employee Training System Replacement	378,800	-	450.050			378,800		
Airside A sort building roof rehabilitation	306,700		153,350			153,350		
Airside A airline and TSA space rehabilitation Terminal Building Rehab (PCM)	262,800 255,900		204,720			262,800 51,180		
			204,720					
Perimeter Fence Rehab - (VDF)	242,400					242,400		
Airside E Passenger Boarding Bridges Painting	232,000					232,000		
GA Hangar Rehabilitation - Bulk Hangar 3400/C (TPF) & 4800/C (VDF)	205,400					205,400		
Seal coat West Apron, Access Road & Parking Lot - (PCM)	197,200					197,200		
GA Hangar Rehabilitation (3600/D & 3000/G (PCM) & 1800/14 (VDF)	185,000					185,000		
EG A/C replacement	134,200					134,200		
DeBartelo Corporate Hangar Refurbishment	118,000					118,000		
Runway 36 PAPI lights replacement (TPF)	115,500	<u> </u>	92,400		l .	23,100		

Capital Improvement Program - FY 2025								
Project Title	Estimated Cost	AIP Grants	FDOT Grants	TSA Grants	Bond Funds	Authority Funds From Operations	RCFC Funds	PFC Fund
Airside E Shuttle Cars, Running Surface, Power and Signal Rail Replacement	41,216,500		4,000,000		37,216,500	-		-
Airside A Roof Rehabilitation (See below for estimate)	13,581,944		2,500,000		11,081,944	0		
Authority Warehouse Expansion	8,010,000		=			8,010,000		-
TW A & V and ramps A, B, C, & E Concrete Pavement Rehabilitiation improve Infrastructure for Drew Park Area	6,500,000 4,000,000	-	702,800		4,000,000	5,797,200		
					4,000,000			
Airfield Slab Replacement	3,250,000	-	1,500,000			1,750,000		<u> </u>
Airside A baggage system sort devices and pushers replacement	2,940,800					2,940,800		
Airside C Shuttle Guideway Superstructure Repainting	2,620,500					2,620,500		
Ticketing Roadway	2,302,400					2,302,400		
Airside C interior finishes refurbishment	2,100,125					2,100,125		
Common Use Passenger Processing System Enhancement - Ph 2 Step 4	2,100,000		-			2,100,000		
Structural and pavement rehabilitation	2,072,400		1,036,200			1,036,200		
FY ITS Commodity Purchases	1,800,000					1,800,000		
Airside A interior finishes refurbishment	1,615,000					1,615,000		
Airside F bag sort devices and pushers replacement	1,470,100		735,050			735,050		-
Replace ARFF Vehicle (ARFF 1 Striker 3000 2011)	1,256,700		=00.000			1,256,700		
Authority-wide Petroleum Storage Systems Refurbishment	1,054,700	•	500,000			554,700		
Seawall rehabilitation (TPF)	1,021,700		817,360			204,340		-
Airside F field carpet and boarding bridge carpet replacement	1,000,500					1,000,500		-
EPG N Levels 4 & 5	862,000					862,000		
STPG Level 9	797,000					797,000		
LTPG Levels 1 & 2	721,400					721,400		
Carpet replacement for shuttles, monorail and monorail lobby carpet	677,700					677,700		
Terminal Toll Plaza Roof Rehabilitation	630,000		250,000			380,000		
LTPG Fire Suppression System Refurbishment	541,600		270,800			270,800		
Crack seal RW 4-22, Taxiways A,C, E & G (TPF)	529,000		423,200			105,800		
New Monument Signs for all GA Airports	527,400					527,400		
GA Hangar Rehab (5200/A PCM) & 3000/4 & 2900/5 VDF)	455,000					455,000		
Maintenance and tenant contingency	414,700					414,700		
Airside E Roof Rehabilitation	358,000		174,250			183,750		
Airside F Bag Sort Roof Rehabilitation	358,000					358,000		
Airside E airline and TSA space rehabilitation	222,250					222,250		
Airside A sort facility light fixtures replacement	210,100					210,100		
Black Diamond corporate hangar MEP refurbishing	161,500					161,500		
K-9 Facility Roof Rehabilitation	140,000					140,000		
•								
Firing Range Facility Roof Rehabilitiation	140,000					140,000		
Cargo/GSE roof rehabilitation	114,900					114,900		
G Roof Rehabilitation	112,000					112,000		
Y2025 Capital Budget	\$107,885,919	\$0	\$12,909,660	\$0	\$52,298,444	\$42,677,815	\$0	

Estimated Cost	AIP Grants				Authority		
	AIP Grants						
0=		FDOT Grants	TSA Grants	Bond Funds	Funds From Operations	RCFC Funds	PFC Funds
8,115,000					8,115,000		
7,360,000		2,000,000			5,360,000		
4,000,000				4,000,000			
3,977,000					3,977,000		
2,436,000					2,436,000		
1,968,416					1,968,416		
1,887,500		500,000			1,387,500		
1,807,525					1,807,525		
1,800,000					1,800,000		
1,617,100		808,550			808,550		
1,423,100		711,550			711,550		
1,310,000		-			1,310,000		
1,290,700					1,290,700		
1,207,400		603,700			603,700		
1,200,425		485,000			715,425		
					1,083,200		-
		350,000					
							-
		668,800					
		307,500					
701,000							
687,000	-				687,000		
618,800					618,800		
539,100		269,550			269,550		
513,500					513,500		
506,000					506,000		
431,200		215,600			215,600		
431,200					431,200		
425,900					425,900		
420,000					420,000		
400,000		200,000			200,000		
393,200					393,200		
377,300					377,300		
323,400					323,400		
312,300		249,840			62,460		
301,100		-,			301,100		
		165 600					
	100 000	100,000					
	180,900	444.00-					
		144,000					
121,000	-	96,800			24,200		
120,000		60,000			60,000		
98,200					98,200		
86,300					86,300		
	1,968,416 1,887,500 1,807,525 1,800,000 1,617,100 1,423,100 1,290,700 1,207,400 1,200,425 1,083,200 1,027,000 870,000 870,000 687,000 618,800 539,100 513,500 506,000 431,200 425,900 420,000 431,200 425,900 393,200 301,100 265,400 228,500 207,000 120,000 120,000 120,000 120,000 120,000 121,000 120,000	1,968,416 1,887,500 1,807,525 1,800,000 1,617,100 1,423,100 1,310,000 1,290,700 1,207,400 1,207,400 1,207,000 870,000 870,000 870,000 754,900 741,100 701,000 687,000 539,100 513,500 506,000 431,200 425,900 420,000 420,000 431,200 393,200 377,300 323,400 312,300 301,100 265,400 228,500 207,000 120,000 180,000 1121,000 98,200 98,200 86,300	1,968,416 1,887,500 1,807,525 1,800,000 1,617,100 808,550 1,423,100 711,550 1,310,000 1,290,700 1,200,425 1,000 870,000 870,000 870,000 870,000 8741,100 307,500 741,100 307,500 754,900 741,100 701,000 687,000 687,000 687,000 431,200 425,900 431,200 425,900 420,000 431,200 425,900 420,000 333,000 333,000 333,000 333,000 333,000 420,000 431,200 425,900 420,000 420,000 420,000 420,000 333,200 3377,300 323,400 312,300 3249,840 301,100 265,400 228,500 207,000 180,900 1120,000 180,900 1144,000 11 124,400 121,000 96,800 120,000 96,800 120,000 96,800 120,000 96,800 120,000 96,800 120,000 96,800 120,000 96,800 120,000 96,800 120,000 96,800	1,968,416 1,887,500 1,807,525 1,800,000 1,617,100 808,550 1,423,100 711,550 1,310,000 1,290,700 1,290,700 1,207,400 603,700 1,207,400 603,700 1,083,200 1,027,000 870,000 870,000 870,000 836,000 668,800 754,900 741,100 307,500 701,000 687,000 687,000 598,000 431,200 431,200 431,200 431,200 425,990 420,000 431,200 425,990 420,000 323,400 3377,300 323,400 3312,300 249,840 301,100 265,400 228,500 207,000 180,000 110,000 1111 124,400 121,000 96,800 120,000 180,000 1120,000 1121,000 96,800 1121,000 96,800 1121,000 96,800 1121,000 96,800 1121,000 96,800 1121,000 96,800 1121,000 96,800 1121,000 96,800 1121,000 96,800 1121,000 96,800 1120,000 98,200 98,200 98,200 98,200 98,200 98,200 98,200 98,200 98,200 98,200 98,200	1,968.416 1,887.500 500,000 1,807.525 1,800.000 1,617.100 808.550 1,310.000 1,230.700 1,230.700 1,207.400 603.700 1,207.400 1,027.000 870.000 870.000 870.000 836.000 668.800 754.900 741,100 307,500 701,000 687.000 618.800 539.100 289.550 513,500 506,000 431,200 425,900 420,000 431,200 425,900 420,000 431,200 425,900 420,000 431,200 425,900 420,000 431,200 425,900 420,000 431,200 425,900 420,000 431,200 425,900 420,000 431,200 425,900 420,000 431,200 425,900 420,000 431,200 425,900 420,000 431,200 425,900 420,000 431,200 425,900 420,000 431,200 421,000	1,988,416 1,887,500 1,807,525 1,800,000 1,1817,100 808,550 1,800,000 1,1617,100 808,550 1,800,000 1,1617,100 1,2310,000 1,230,700 1,230,700 1,230,700 1,230,700 1,230,700 1,220,400 1,227,400 903,700 1,227,400 1,227,400 1,227,00	1,968,416 1,887,500 1,887,500 1,887,500 1,887,500 1,880,000 1,881,100 1,880,000 1,881,100 1,881,

Printed on: 5/24/2022 Page 5 of 5