

Aviation Authority Capital Improvement Program Project Status Report

March and April 2021









Prepared by

Planning and Development

and

Development Program Services

Capital Improvement Project Status Report Overview

The Capital Improvement Project Status Report has been updated through April 2021 activity.

The Capital Improvement Project Status Report is organized into following categories:

I.	Projects in Planning	. 3
II.	Projects in Design	. 9
III.	Projects Undergoing Construction / Implementation	. 15
IV.	Projects Substantially Complete	26
٧.	Active Projects Spreadsheet and the Substantially Complete Spreadsheet	28
VI.	Five-Year Capital Improvement Program Outlook	35

The Capital Improvement Project Status Report (which now includes the new FY21 approved projects) consists of specific information for each project, including the project title, estimated costs, designer, contractor, airport, project description, a project update, and significant dates according to the latest schedule. The Active Projects Spreadsheet mirrors the projects listed within sections I through IV of the Capital Improvement Project Status Report and contains specific project details related to contract or agreement amounts, approved change orders or amendments, DBE or W/MBE target and achievement amounts. Projects within the Substantially Complete section will be shown for one month only.

The Authority routinely has miscellaneous small to medium size maintenance and rehabilitation construction projects with time constraints or limited competition. To provide an additional resource, a Job Order Contracting (JOC) solution utilizing a cooperative contract with the National Joint Powers Alliance has been approved by the Board through 2021.

The Substantially Complete spreadsheet will show all projects in the current fiscal year which achieved Substantial Completion. The spreadsheet provides additional information including the substantial completion date, an estimate of the final costs, and a comparison to the current budget.

The Five-Year Capital Improvement Program Outlook category consists of spreadsheets listing anticipated projects and estimated costs for the period 2021-2025. The estimated project cost includes, initial in-house planning, advertising, design development, construction, construction management, construction contract administration, permitting and miscellaneous printing, copying and distribution costs and any other components associated with completion of the work.

Schedules and budgets are updated during the course of the project. Any changes will be reflected in the next posting of the report.

Please call Dan Johnson at (813) 801-6030 or e-mail <u>DGJohnson@Tampaairport.com</u> if you have any questions regarding the Capital Improvement Program Status Report.

Capital Improvement Project Status Report

March and April 2021

I. Projects in Planning

#6385 18 HCAA Website Rebuild

Substantial Completion:TBDCurrent Budget:\$540,600Consultant:TBD

Airport: Tampa International, Peter O. Knight,

Tampa Executive, and Plant City

Project Description: The scope of the project is to refresh the Airport's public website. The project will incorporate current design trends and technologies to deliver a more engaging and accessible site for airport patrons.

Project Status: The Authority has cancelled the solicitation and is evaluating and revising the scope pending Executive approval of the effort.

#6565 19 Public Safety System Upgrade

Substantial Completion: November 2020 Current Budget: \$1,111,500

Consultant: TriTech Software Systems

Contractor: N/A

Airport: Tampa International

Project Description: The scope of this project is to upgrade the Public Safety software used by the Police Department. Much of this software is over 18 years old and the upgrades and enhancements will improve the user interface allowing the Authority's Police department to expedite administrative tasks, include robust mobility for officers in the field, provide more accurate location information and more efficient dispatching, and allow more efficient incident reporting and streamlined statistical reporting to enable the creation and sharing of reports.

Project Status: Substantial completion occurred in late October 2020 by bringing the records management system (RMS), the computer-aided dispatch (CAD) system, RMS Mobile, and Field Ops into production. The vendor is completing the final steps needed to complete RMS data migration from the legacy RMS system. Once the data migration is completed the final two interfaces, TRACS and LINX, will be brought live. The last step implementing the IQ Search platform is expected in September 2021.

#6660 19 Noise Study AIP 03-12-0078-66-2019

Substantial Completion: July 2021 Current Budget: \$627,800

Consultant: Environmental Science Associates

Airport: Tampa International

Project Description: The scope of this project is to formally update the Noise Exposure Map (NEM). The last formal update was completed and approved in 2000. The formal NEM update will be conducted in accordance with 14 C.F.R. Part 150.

Project Status: As of January 2021, the consultant worked with the Authority to gain FAA approval on the methodology used for the number of aircraft operations used for the current and the five-year look ahead with respect to projected noise impacts. This was especially challenging given COVID and the significant drop in aircraft operations. The FAA published a draft terminal area forecast (TAF), which included projections based on COVID impacts, in November of 2019. The Authority provided a memo to the FAA in January 2021 to gain approval on forecasting methodology. FAA approval was received on the forecast methodology. Environmental Science Associates is on track to have a draft report and contours ready for the second and final round of public outreach in the August/September 2021 timeframe, with final report submission to the FAA by the end of CY 2021.

#6690 20 IT FY20 Capital Commodity Plan

Substantial Completion:June 2021Current Budget:\$2,800,000Contractor:ITS DepartmentAirport:Tampa International

Project Description: The scope of this project is to purchase information technology equipment and other associated ancillary items in a phased refresh cycle to ensure the stability and reliability of the Authority's technology infrastructure.

Project Status: The project timetable has been extended to allow for the relocation of the Shuttle E Meet & Greet sign to its final location. It is anticipated to be complete by September 2021.

#6715 20 Bag Claim Carpet Replacement

Substantial Completion: TBD

Current Budget: \$1,514,100

Consultant: General Consultant

Contractor: TBD

Airport: Tampa International

Project Description: The purpose of this project is to replace the Bag Claim carpet, as well as some of the back of house flooring in the Main Terminal.

Project Status: This project has been deferred to a future fiscal year to be determined as a cost cutting measure due to COVID-19 impacts.

#6735 20 Oracle Enterprise Business Solution Upgrade

Substantial Completion:February 2021Current Budget:\$3,393,000Consultant:Bourntech

Contractor: N/A

Airport: Tampa International

Project Description: The purpose of this project is to upgrade the Authority's Oracle Enterprise Business Solution (EBS) and Technology Stack software. The upgrade will enable improved system functionality, provide mobile capabilities, improved security without VPN requirements, added functionality within Finance, Human Resources, Procurement, and benefits that will improve user experience and promote employee self-service. It will extend current support requirements to 2030 based on the latest technology stack.

Project Status: The Oracle EBS Upgrade completed the minor deliveries of the Additional Enhancement list for the departments and deployed Command Center for the HR.

#6740 20 Tampa Executive Airport Master Plan Update

Substantial Completion: TBD

Current Budget: \$650,000

Consultant: Ricondo

Airport: Tampa Executive

Project Description: The purpose of this project is to update the Airport Master Plan for Tampa Executive Airport (VDF). The update is needed to reassess future projections of airport activity, identify options to capitalize on the Authority's real estate holdings, define optimal uses for airport property and adjacent land parcels, evaluate the airfield geometry for compliance with FAA AC 150/5300-13A, Change 1, address new environmental and other regulatory constraints, and plan for an appropriate mix of land users to support projected aviation and non-aviation needs.

Project Status: Ricondo is assisting the Authority with the establishment of a vision plan for Tampa Executive Airport (VDF). This effort will build on the VDF Master Plan (MPU preplanning tasks that were completed in the fall/winter 2019/2020, which resulted in the development of three possible development strategies for the Airport. Ricondo will also present the proposed Airport development strategies to the Executive Team.

#6745 21 Wildlife Management Program - Phase 1

Substantial Completion: March 2023
Current Budget: \$639,300

Consultant: APTIM/Blue Wing Environmental

Contractor: N/A

Airport: Tampa International

Project Description: The purpose of this project is deliver a multi-phase comprehensive program that will update and improve Tampa International Airport's existing airport wildlife management program to ensure long-term compliance with 14 CFR §139.337 – Wildlife Hazard Management.

Project Status: The Wildlife Hazard Assessment is entering its 7th month of surveys. On-site, off-site, terminal/ramp as well as eagle nest monitoring surveys have been conducted by Blue Wing. A total of 1,936 observations have been recorded to date in the assessment. Of the total data collected, sample data has been sent to APTIM to configure the final report numbers/risk species algorithm. In addition to a large amount of quantitative data being compiled, Blue Wing has collected monthly motion detection wildlife camera images from various locations on the AOA, completed eagle nest monitoring for the active bald eagle nest within 10,000 feet of the AOA boundary, and conducted the Spring small mammal trapping efforts.

#6770 21 Airside C Airline and TSA Space Rehabilitation

Substantial Completion: August 2021
Current Budget: \$200,000

Contractor: In-House Projects Group
Airport: Tampa International

Project Description: The purpose of this project is to rehabilitate ramp level offices, restrooms, operations areas, and TSA areas.

Project Status: The project is scheduled to start after the Spring Break period in mid-April.

#6785 21 Common Shared Use Passenger Processing System (C/SUPPS) – Phase 3

FDOT F.M. #438715-1

Substantial Completion:July 2022Current Budget:\$2,775,000Consultant:RS&HContractor:TBD

Airport: Tampa International

Project Description: The purpose of this project is to provide C/SUPPS for additional airlines, gates, ticket counters, and required technology. Phase 3 deployment will be limited to portions of the Airside, Main Terminal Ticket Level, and Airline operational space.

Project Status: Design is scheduled to commence in May 2021.

#6820 21 IT FY21 Capital Commodity Plan

Substantial Completion: September 2021
Current Budget: \$1,500,000

Consultant: N/A
Contractor: N/A

Airport: Tampa International

Project Description: The purpose of this project is to purchase IT equipment and other associated ancillary items in a phased refresh cycle to ensure the stability and reliability of the Authority technology infrastructure.

Project Status: The project has procured approximately 80% of the FY 21 equipment and is within budget and on schedule.

#6835 21 Baggage Belt LED Replacement

Substantial Completion:

Current Budget:

Consultant:

June 2022

\$1,200,000

RS&H

Contractor: JOC (Johnson-Laux)
Airport: Tampa International

Project Description: The purpose of this project is to replace the current rectangular shaped 43-inch monitors that are located above the baggage claim belt tips that display the flight number and the originating city of the bags being delivered on that belt.

Project Status: The project has currently been put on pause in order to coordinate with the FY22 baggage level ceiling project.

#6875 21 Employee Bus Replacement

Substantial Completion:August 2023Current Budget:\$5,492,000Consultant:RS&HContractor:TBD

Airport: Tampa International

Project Description: The purpose of this project is to replace the employee bus fleet for the service user of the North Employee Lot. It will be a mix of leased diesel buses (O&M) along with the purchase of four electric buses.

Project Status: The FAA approved the solicitation as an Invitation to Negotiate (ITN) and the Invitation to Negotiate went out on March 10th. Responses were received on April 22nd and are being evaluated.

#8410 21 TPA Real Estate Development

Substantial Completion: September 2021

Current Budget: \$250,000
Consultant: RS&H
Contractor: TBD

Airport: Tampa International

Project Description: The purpose of this project is a multi-year project of on-call development support services, planning, preliminary engineering, design and construction for the future commercial development of various locations.

Project Status: . RS&H work order for Task No. 1 was assigned for Drew Park Maintenance of Traffic design plan development as a means to restrict access on the private roads in order to prohibit illegal dumping on the property. Task No. 2 was assigned to develop a conceptual site layout for a potential future hangar facility.

II. Projects in Design

#5985 13 Commercial Real Estate Development - Preliminary Planning & Design

Substantial Completion: May 2021
Current Budget: \$3,625,000
Consultant: Stantec

Airport: Tampa International

Project Description: The scope of this project is to assist the Authority with investigating the possibility of a multiphase, multi-year plan to subdivide and develop TPA's available/underutilized properties for future facilities in order to meet demand forecast for commercial real estate. This project also includes the development of the project manual for the SkyCenter (formerly the Gateway Development Area) office complex.

Project Status: The vacating of roadways and curing title issues and easements in the Eastside Development Area has been completed. Funding is included for the oversight of projects being constructed by other companies, such as CAE USA's new Headquarters complex. The consultant's efforts are also tied to projects 8225 17 and 8226 17. The contract with Stantec has reached its end. Stantec will be completing work progress, no additional work will be added to their contract.

#6500 17 HCAA Enterprise Geographical Information System (eGIS) and Asset Management Program

Substantial Completion: December 2020 Current Budget: \$1,586,000

Consultant: Environmental Systems Research Institute

Airport: Tampa International

Project Description: The scope of this project is to implement an enterprise Geographical Information System (eGIS) based on the data delivered in the AGIS Project, and make functional use of it within the Authority as mandated by the FAA for all airports. This project will also implement an asset management system for the use of Operations and Maintenance departments to use in daily inspections.

Project Status: The project schedule will be extended to update the Exhibit A and Airport Layout Plan (ALP) GIS data sets that will capture new construction at TPA. This work plan provides tools to maintain ALP data, an updated of the Part 77 surfaces and update of property maps at TPA.

#6615 19 Fire Suppression Tank Rehabilitation

FDOT F.M. #435233-1

Substantial Completion:TBDCurrent Budget:\$574,600Consultant:RS&H

Contractor Johnson-Laux
Airport: Tampa Executive

Project Description: The scope of this project is to rehabilitate the fire suppression systems at Hangars 3700/3800 and 4800. Work will include cleaning and repair of existing fire pump, lines and screen; repair/replacement of the fire pump controllers and tank bladder replacement.

Project Status: The project's design is complete and construction is anticipated to begin in June 2021 with construction completion in August 2021.

#6750 21 Pavement Rehabilitation

FDOT F.M. #438715-1

Substantial Completion:February 2022Current Budget:\$2,792,900Consultant:RS&HContractor:TBD

Airport: Tampa International

Project Description: The purpose of this project is to repair, rehabilitate, or replacement of damaged or worn-out pavements throughout the airport with a focus on asphalt pavements.

Project Status: The design and construction schedule has been delayed to reduce operational impacts to the airport over the end of year holidays. The 90% design submittal is now expected in May 2021.

#6755 21 STPG, Tug Tunnels, & Quad Decks Rehabilitation

Substantial Completion:September 2022Current Budget:\$2,089,600

Consultant: Walker Consultants

Contractor: TBD

Airport: Tampa International

Project Description: The purpose of this project is to rehabilitate and extend the life of the Short Term Parking

Project Status: Design started on March 8, 2021, the 30% design submittal was made on April 26, 2021 and is under review.

#6780 21 Main Terminal Elevator Modernization

FDOT F.M. #438709-1

Substantial Completion: November 2022
Current Budget: \$7,455,000

Consultant: N/A

Contractor: Schindler Elevator Company

Airport: Tampa International

Project Description: The purpose of this project is to rehabilitation of the twenty-four geared traction Landside elevators including replacing the existing geared traction machines with new FMM200 Modular Gearless Machines and cab modernizations of the twenty-four elevators.

Project Status: Long-lead items have been ordered and construction is scheduled to commence in September 2021.

#6855 21 Main Terminal Complex Structural Envelope Restoration

Substantial Completion: August 2022
Current Budget: \$2,439,000

Consultant: Walker Consultants

Contractor: TBD

Airport: Tampa International

Project Description: The purpose of this project is to do restoration on building envelope of each Airside building and Main terminal to extend the service of life of the building envelopes.

Project Status: The 60% design submittal was received on March 19, 2021 and is under review. The 100% design submittal is expected in May 2021.

#6860 21 Airside Guideways & Bridges Rehabilitation

Substantial Completion: September 2022
Current Budget: \$2,497,800

Consultant: Walker Consultants

Contractor: TBD

Airport: Tampa International

Project Description: The purpose of this project is to rehabilitate Airside Guideways and Bridges to extend the service of life.

Project Status: The 90% design submittal is expected in May 2021.

#6865 21 Part 139 Airfield Improvements

AIP #03-12-0078-069-2021

Substantial Completion:May 2022Current Budget:\$4,455,700Consultant:RS&HContractor:TBD

Airport: Tampa International

Project Description: The purpose of this project is to address certain Part 139 deficiencies identified by the FAA as part of their Part 139 annual inspection.

Project Status: The 100% design submittal was completed during this period.

#8240 19 Air Cargo Expansion

FDOT F.M. #442095-1

Substantial Completion: TBD

Current Budget: \$69,901,300

Design-Builder: Currier TK/The Middlesex Corporation

Airport: Tampa International

Project Description: The scope of this project is the development of new air cargo facilities in the East Development Area and will include cargo facilities, site development, taxilanes, taxiways, aircraft parking aprons, ground service equipment storage areas, landside roadway access improvements, aircraft fueling facilities and trailer staging areas.

Project Status: The GMP Part 2 Proposal Documents were provided to the Authority in May 2020. Due to the impacts from COVID-19, the Air Cargo Expansion project has been deferred until required as an enabling project for Airside D construction.

In the near term this project will fund the construction of a new Truck Rack Fueling System located at the fuel farm on the behalf of the Tampa Fuel Committee. The estimated cost of this work is \$2,380,000. The project is in the permitting phase.

#8315 20 Monorail System Replacement

FDOT F.M. #446919-1

Substantial Completion:March 2023Current Budget:\$33,530,000Design-Builder:Manhattan

Airport: Tampa International

Project Description: The purpose of this project is to install moving walkways on Level 4 of the Long Term Parking Garage and decommission the existing Monorail System running between the Long Term Parking Garage and the Short Term Parking Garage. Level 4 of the Long Term Parking Garage will also be modified to create a Premium Parking Product, providing guests with an option of enhanced amenities.

Project Status: Manhattan completed a feasibility study for the moving walk vendors. The project documents have been updated to reflect the vendor list and the 90% design submittal was received on March 22, 2021. Manhattan has developed an updated procurement and construction schedule, with the moving walkways element of the project scheduled for an August 2021 Board award.

The remaining element of the project, consisting of the Monorail Demolition, is scheduled for a February 2022 supplemental Board award. The 60% design submittal is expected in July 2021.

#8330 20 North Remain Overnight (RON) Parking Apron FDOT F.M. #446920-1

Substantial Completion: TBD

Current Budget: \$23,118,800

Consultant: Kimley-Horn and Associates, Inc.

Contractor: TBD

Airport: Tampa International

Project Description: The purpose of this project is to build a Remain Overnight (RON) parking area for up to 12 aircraft and a Ground Service Equipment storage area north of Taxiway A.

Project Status: Design professional services commenced on October 1, 2019. The 90% design documents were submitted on March 31, 2020. Because of COVID-19, this project was deferred until required as part of the construction of Airside D.

#8420 21 Airside A and C Shuttle Car and Control System Replacement FDOT F.M. #447220-1, #448026-1

Substantial Completion: February 2022
Current Budget: \$13,577,700

Consultant: Bombardier Technologies (Alstom)

Contractor: Lavandera

Airport: Tampa International

Project Description: The purpose of this project is to replace the system wide shuttle train control system (Phase 1) and the associated eight total shuttle cars at Airsides A and C (Phase 2) in a multi-phased, multi-year approach. The new shuttle cars is a FY22 initiative and will be an update/increase to the current project budget.

Project Status: Alstom (previously Bombardier) is completing their system design and presented their final system design to the Authority over the course of two meetings. Communication with the SkyCenter team is underway for coordination of the new system controls that will be installed in the new SkyCenter Airport Operations Center (AOC). Lavandera (electrical sub) was issued a NTP from Alstom and has commenced installation of the infrastructure upgrades.

Negotiations with Alstom for the purchase of new shuttle cars are still underway. This work is expected to be included in the FY 22 CIP.

#8805 17 Airport Security System Replacement (ASSR) – Design Only AIP 03-12-0078-65-2019; FDOT F.M. #425920-2

Substantial Completion:September 2018Current Budget:\$2,785,000Design-Builder:The Beck GroupAirport:Tampa International

Project Description: The scope of this project is to study and design a new Airport Access Control (AAC) and Closed Circuit Television (CCTV) system for the airport. Additionally, a Security Master Plan will be developed.

Project Status: The design for this project is complete. The construction for this project is being conducted per project 8320 19.

III. Projects Undergoing Construction/Implementation

#5382 16 Site Rehabilitation

Substantial Completion: March 2021
Current Budget: \$1,270,000
Consultant: APTIM

Contractor: Astra Construction Services
Airport: Tampa International

Project Description: The scope of this project is to ensure that the subsurface site conditions at the South Terminal Support Area (STSA) meet environmental requirements and industry standards for commercial redevelopment.

Project Status: At the former Rental Car site located on the first level of the Long Term Parking Garage where rental car quick-turn-around (QTA) and service center activities were previously conducted, FDEP's final closure order is pending. At eleven state cleanup petroleum facilities, FDEP and their agency term contractors are continuing to perform various phases of drilling, testing, and reporting under FDEP's Limited Site Assessment programs.

#5615 18 Airsides A and F Air Handler Replacement

Substantial Completion: August 2021
Current Budget: \$2,817,000
Consultant: RS&H

Contractor: Caladesi Construction Co. / Bernhard MCC

Airport: Tampa International

Project Description: The scope of this project includes replacing the air handling units at Airside F and the outdoor air handling units at Airside A with new modular, high efficiency units, variable frequency drives and upgraded controls, and auxiliary equipment.

Project Status: The Airside A Air Handler replacement work reached Substantial Completion on August 10, 2020.

Airside F: The Notice to Proceed was issued on April 12, 2021 and the contractor is currently in the mobilization stage of construction.

#5991 14 Checked Baggage System Upgrades & Optimization FDOT F.M. #429607-1, 4280572

Substantial Completion: November 2021
Current Budget: \$52,559,300

Consultant: Corgan Associates, Inc.
Contractor: Hensel Phelps Construction

Airport: Tampa International

Project Description: The scope of this project provides for the final design and construction of the checked baggage system upgrades and optimization. The project includes all necessary facility modifications required for the reconstruction and optimization of the Checked Baggage Inspection System (CBIS) to include changes to baggage conveyors systems, programming, mechanical, plumbing, electrical, structural, telecommunications, and other infrastructure as necessary.

Project Status:

Airside C: A significant portion of the mechanical and electrical systems have been installed. Most all of Baggage Handling System (BHS) components (i.e., catwalks, conveyors, peripheral devices) have been installed with the BHS conveyor tie-ins between old and new are on-going. High and low level controls updates are being made. Inspection and testing of BHS sections ("test loops") are ongoing. TSA's planning discussions regarding testing is ongoing.

A-Sort Building: A significant portion of the mechanical and electrical systems have been installed. Most all of Baggage Handling System (BHS) components (i.e., catwalks, conveyors, peripheral devices) have been installed with the BHS conveyor tie-ins between old and new are on-going. High and low level controls updates are being made. Inspection and testing of BHS sections ("test loops") are ongoing. TSA's planning discussions regarding testing is ongoing.

Main Terminal: Additional TSA scope in the on-screen resolution (OSR) room is being priced. No construction activities currently taking place.

#6155 14 & #6156 15 Replace Parking Revenue Control System - Phase I & Phase II

Substantial Completion: March 2020 Current Budget: \$14,916,600

Design-Builder: Manhattan Construction
Airport: Tampa International

Project Description: The scope of the project is to develop and deploy a new Parking Access Revenue Control System (PARCS) to consolidate all relevant parking and commercial vehicle operations into one fully functional management platform. Included in the project scope is a parking count by level system, license plate recognition, LED signage integration, SunPass Plus, and reconfiguration of the exit plaza for short and long term parking.

Project Status: New touch screens and touchless sensors were installed to facilitate touchless ticket dispensing. Labeling standards are being evaluated for inclusion in new graphic wraps being installed.

#6157 16 Replace Parking Revenue Control System - Phase III

Substantial Completion: March 2020
Current Budget: \$5,430,500

Design-Builder: Manhattan Construction
Airport: Tampa International

Project Description: The scope of this project is to deliver ground transportation system (GTS) software including an automatic vehicle identification (AVI) system. The project also includes a parking count by level parking guidance system (PGS) for the Long Term Parking Garage.

Project Status: The online booking system is in development.

#6165 19 Airfield Maintenance Equipment Storage Building Addition

Substantial Completion:

Current Budget:

Consultant:

January 2021

\$1,968,400

RS&H

Contractor E&L Construction Group
Airport: Tampa International

Project Description: The scope of this project is to design and construct a new 10,000 sf storage building adjacent to the existing Airfield Maintenance Facility. The new storage building addition will house a new car/truck wash replacement, an equipment wash area and storage area for maintenance equipment.

Project Status: The contractor continues to install interior ceiling panels, fascia, and gutters on the pre-engineered metal building. The new AOA fence around the perimeter of the site has been installed. Civil and utility work continues and installation of the carwash equipment is nearly complete. The project substantial completion is anticipated in mid-Summer.

#6475 19 Main Terminal Ticket Level Interior Refurbishment

Substantial Completion: November 2020
Current Budget: \$6,318,700

Design-Builder: DPR

Airport: Tampa International

Project Description: The scope of this project consists of the refurbishment of the Main Terminal ticket level and the establishment of a new design standard to enable signature carriers to enhance their respective brands while maintaining an overall aesthetically pleasing and consistent design style.

Project Status: The addition of linear lighting at the Southwest Ticket Counter was in progress during the month of April 2021. Installation of carpet at the TSA oversize bag area and carpet warranty replacements were in progress during the month of March and completed in April.

#6495 17 TEA Access Control System Upgrades

FDOT F.M. #429617-1

Substantial Completion:September 2021Current Budget:\$1,204,400Consultant:RS&HContractor:TBD

Airport: Tampa Executive

Project Description: The scope of this project is to upgrade the existing system or provide a newer system along with expanded coverage to include the perimeter vehicle gates which currently operate as standalone systems. This expansion will provide a single airport wide system that can control and monitor all secure area access points locally or from a remote location such as the Airport Operations Center at Tampa International Airport.

Project Status: The project was awarded at the March Board meeting. During this reporting period, the contractor made material and product submittals and began directional boring of conduits to perimeter vehicle gates for installation of new power and data cables.

#6530 18 North Air Cargo Facility Redevelopment

Substantial Completion: TBD

Current Budget: \$1,150,000
Consultant: RS&H

Contractor: Astra Group Inc.

Airport: Tampa International

Project Description: The scope of this project is to provide temporary cargo operations space. In addition, the North Cargo Road will be widened and some airfield lighting will be added under this project.

Project Status: The project has been de-scoped to provide only interim air cargo support as required until new air cargo facilities are completed. To date this support has included roadway widening to support larger cargo equipment utilizing the roads between the North Air Cargo building and Hardstand D.

#6535 19 Parkway and Service Road Asphalt Pavement Rehabilitation

FDOT F.M. #432974-1

Substantial Completion: February 2022
Current Budget: \$4,176,700

Design-Builder: Cone & Graham, Inc.

Airport: Tampa International

Project Description: The scope of this project is to rehabilitate asphalt roadway pavement consisting of the inbound and outbound George J. Bean Parkway, sections of the Bessie Coleman Boulevard Service Road, and other areas such as ticket/toll plazas asphalt pavement which are showing signs of deterioration and age. This project will be designed and constructed in conjunction with Master Plan Phase 2 project #8235 18 Widen and Rehabilitate the George Bean Parkway and New Economy Parking Road Exit, so that the design and construction are fully coordinated and timed, thereby, combining the extent of operational impacts.

Project Status: Notice to Proceed was issued on October 11, 2019 as part of the Master Plan Phase 2 project 8235 18. Asphalt pavement rehabilitation work consisting of asphalt milling and overlay is currently scheduled for July to December of 2021.

#6595 19 Short Term Parking Garage Helix Lighting Replacement

Substantial Completion:TBDCurrent Budget:\$546,600Consultant:RS&HContractorTBD

Airport: Tampa International

Project Description: The scope of this project is to rehabilitate the existing lights in the parapet walls and ceiling on the up and down helixes.

Project Status: The project has been deferred for cost cutting measures due to COVID-19.

#6650 19 Mother's Nursing and Service Animal Relief Areas

Substantial Completion:July 2020Current Budget:\$2,148,900Consultant:RS&HContractorForesight

Airport: Tampa International

Project Description: The scope of this project is to provide new customer service amenities in compliance with current codes and FAA Circular(s). The amenities will include Mother's Nursing Rooms, Service Animals Relief Areas (SARAs), Water Bottle Stations, and Water Dump Stations.

Project Status: The four Main Terminal Service Animal Relief Areas opened on September 9, 2020, along with the Main Terminal, Airside E, and Airside F Mother's Nursing Rooms. Airside A Mother's Nursing Room will open when the restrooms on Airside A south reopen. The Airside C Mother's Nursing Room will be constructed along with the renovation of the restrooms.

#6665 19 Baggage Claim Video Walls Technology Refresh

Substantial Completion:May 2021Current Budget:\$1,500,000Consultant/Vendor:AVI-SPL

Airport: Tampa International

Project Description: The scope of this project is to replace the four video walls in the baggage claim area. These video walls are currently comprised of twelve 46" monitors and would be replaced by a solid LED canvas. The balance of the screens will be replaced in 2020.

Project Status: The project will be substantially complete by June 15, 2021 and will close out this summer. Bag Belt 7 corrections related to a manufacturing defect to the screens is being scheduled by the contractor..

#6685 20 Long Term Parking Garage Elevator Rehabilitation

Substantial Completion:September 2021Current Budget:\$4,840,000

Contractor: Schindler Elevator Company

Airport: Tampa International

Project Description: The purpose of this project is to rehabilitate the elevator equipment installed in the Long Term Parking Garage (LTPG). Each of the four elevators in the four elevator banks of the LTPG will get new control systems, new microprocessor AC drives, and replace existing gear machines with new Schindler Modular Gearless, FMM-200 Machines.

Project Status: The first eight elevators have been completed and placed back into service. Construction is continuing on the third set of elevators.

#6700 20 Runway 5-23 and Connector Taxiways Rehabilitation AIP 03-12-0097-35-2020; FDOT FM#432984-1, 435231-1

Substantial Completion: April 2021
Current Budget: \$7,902,700
Consultant: AVCON

Contractor: C.W. Roberts Contracting

Airport: Tampa Executive

Project Description: The purpose of this project is to rehabilitate Runway 5-23 and connector taxiways including mill and overlay of pavement surfaces, edge lights, airfield guidance signs, navigational aids, and pavement markings. Obstruction removal (tree trimming) in the primary surface of the runway is also included.

Project Status: During this reporting period, the contractor completed 100% of tree trimming within the Runway 5-23 primary surface, 100% of paving, 90% of pavement markings, 85% of MALSR improvements, and 90% of airfield electrical improvements including lighting, signage, and cables.

#6710 20 EFSO (Emergency Fuel Shut Off)

Substantial Completion:April 2021Current Budget:\$1,021,749Design-Builder:Currier TK

Airport: Tampa International

Project Description: The scope of this project is to upgrade the Emergency Fuel Shut Off (EFSO) systems at Airsides A, C, and E.

Project Status: Construction phase continued in March and April. Substantial completion is scheduled for June 2021.

.

#7054 12 Airport Support Area Environmental Remediation Phase 6

Regulatory Completion: September 2021

Current Budget: \$5,000,000

Consultant: AECOM and APTIM

Contractor: AECOM Technical Service
Airport: Tampa International

Project Description: The scope of this project includes soil and groundwater remediation for properties located in the Drew Park Area.

Project Status: At Parcel 6002, the long-term monitoring program continues. APTIM and the Authority are preparing final closeout packages for submittal to FDEP to meet the requirements of the Drew Park Voluntary Cleanup Agreement.

#8225 17 SkyCenter Development Area FDOT Multimodal Grant F.M. #4441811

Substantial Completion:February 5, 2021Current Budget:\$81,937,120

Consultant:Stantec/Gresham SmithContractor:Hensel Phelps Construction

Airport: Tampa International

Project Description: The scope of this project will design and construct the site development to support Authority Facilities in this area and future uses of the South Terminal Support Area (STSA) as defined in the 2012 Master Plan. The Authority Facilities are the remote commercial curb, atrium, and pedestrian walkway linking the office development and remote commercial curb to the ConRAC Facility and SkyConnect APM system allowing direct access to the airport's Main Terminal.

Project Status: The main construction activities in the project are coming to completion. This period the main activities consisted of preparation for final building and fire alarm inspections in conjunction with elevators, escalators, and moving walkways for state inspections. Remaining activities on the project are related to punch list work, completion and testing of lift station and the building entrance fountain feature.

#8226 17 SkyCenter Authority Interior Office Fit-Out

Substantial Completion:January 2022Current Budget:\$42,381,641Design-Builder:DPR/Gensler

Airport: Tampa International

Project Description: This project will design and construct the Authority's interior office fit-out on Levels 3, 4 and 5 within the developer provided new SkyCenter office complex.

Project Status: The design-builder was issued Notice to Proceed on March 12, 2021 and mobilized on site on March 15, 2021. Procurement of materials, installation of temporary stair tower and hoist, air conditioning modifications, electrical rough in conduits and framing were in progress throughout March and April 2021.

#8230 18 Main Terminal Curbside Expansion

FDOT F.M. 438753-1

Substantial Completion: December 2021
Current Budget: \$186,948,048

Design-Builder: Hensel Phelps Construction

Airport: Tampa International

Project Description: The scope of this project is to expand the Main Terminal arrivals and departures curbside lanes on both the Blue and Red sides of the terminal and includes the construction of vertical circulation lobbies allowing direct connection to the Main Terminal Transfer Level.

Project Status: Construction on the Blue Side roadway continued with elevated roadway concrete placement of the entry, exit, and main bridge sections. Mechanically Stabilized Earth (MSE) wall installation and elevated road deck continued in the entrance and exit bridge sections. Construction for the Blue Side Vertical Building (VCB) continued with the completion of Phase 2 steel structure and elevated concrete deck placement. Mechanical, electrical, plumbing, and fire protection rough-ins also continued on the Blue VCB.

#8200 18 New FAA Parking Lot
#8205 18 Central Utility Plant (CUP) and Loading Dock Replacement
#8900 18 Demolish Administration Building
FDOT F.M. #438753-1

Substantial Completion: FAA Parking Lot: August 2021

CUP/ESB: October 2021 Loading Dock: October 2021

Current Budget: \$109,489,954

Design-Builder: Hensel Phelps Construction
Airport: Tampa International

Project Description: The scope of these projects is to support the expansion of the curbsides on the Red and Blue sides of the Main Terminal (Project 8230 18). The existing Administration Building and facilities housed within it must be demolished to clear the site for construction of the red curbside improvements. Demolition of the existing Administrative Building will require relocation of Authority administrative offices, constructing a new central utility plant and the reconfiguration of the FAA parking lot.

Project Status: The CUP cooling tower structure is complete and interior mechanical buildout has begun. The exterior envelope of the CUP is 95% complete as curtain wall glass and metal panels are being installed. Crews continued with the installation of the mechanical, plumbing, domestic water, and fire piping throughout the CUP facility. The electrical work throughout the building continued. Interior painting continued throughout the facility. Ceiling and wall soundproofing were completed. The ESB exterior building, tower and chase framing, sheeting and air barrier continued. Level 71 CHW/HW tie-ins to the Main Terminal existing piping systems have been completed and the contractor continued with routing lines back to the CUP location. The Loading Dock work continued with the opening of the new Service Road entrance and the installation of the mat foundation for the elevator cores. Crews set the new precast towers for stairwell, service and passenger elevators for the new loading dock. The Arcade lease spaces demolition has begun for the new elevator lobby off the Marriott/Arcade hallway.

#8235 18 Widen and Rehabilitate the George Bean Parkway and New Economy Parking Road Exit FDOT FM#442344-1

Substantial Completion: February 2022
Current Budget: \$47,379,712

Design-Builder: Cone & Graham, Inc.

Airport: Tampa International

Project Description: The scope of this project is to construct a new 2-lane roadway exit onto the George J. Bean Parkway from the Economy Parking Road, along with improvements to the existing exit from the Airport Service Road. It also includes widening and rehabilitation of segments of the inbound and outbound Parkway from its most southern end to around the Main Terminal Complex. The improvements were determined to be necessary per the Master Plan Update and will accommodate the increased traffic generated from the SkyCenter development located in the South Terminal Support Area.

Project Status: Work for the new Economy Parking Road exit is currently projected for completion by August 27, 2021 and the widening and rehabilitation of the George J. Bean Parkway is currently projected for completion by December 13, 2021. Drainage, paving, and other road widening work for both the inbound and outbound George J. Bean Parkway continued, as well as drainage, paving, and other road widening for the Economy Parking Road. Several new overhead sign trusses along the Inbound Parkway were completed during this period.

#8300 20 Airside A, C, and F Restroom Renovations

Substantial Completion:January 2023Current Budget:\$15,647,500Design-Builder:The Beck GroupAirport:Tampa International

Project Description: The purpose of this project is to refurbish the boarding level public restrooms and companion restrooms at Airside C and Airside F and the ramp level at Airside A. In addition, the Airside C south restrooms will be expanded to accommodate additional needs and may also include an addition to the Airside C building required to house offices displaced by the expansion of the restrooms. This project is a planned maintenance refurbishment of these public restrooms.

Project Status: The contractor completed installation of framing, drywall, tile, and paint in the Airside A restrooms. The Airside F west restrooms were successfully completed and back to passenger traffic and demolition of the Airside F east restrooms were started. Beck was awarded the Supplement A GMP deliverable for the Airside C restrooms at the April Board meeting. The design-builder captured the Airside C north bathrooms for renovation and began demolition of the facilities.

#8405 20 Airside A Boarding Bridges, PCA AHU and GPU Replacement AIP #03-12-0078-702020; FDOT F.M. #436834-1

Substantial Completion:July 2022Current Budget:\$22,645,500Design-Builder:Aero/ManhattanAirport:Tampa International

Project Description: This project consists of the design and installation of new Passenger Boarding Bridges (PBBs), Pre-Conditioned Air and Air Handling Units (PCA-AHUs) and Ground Power Units (GPUs) at fifteen gates at Airside A, which includes reusing thirteen PBB AHUs and adding two PBB AHUs at Gates A3 and A10. A survey and analysis of a new parking layout to accommodate the current fleet mix will be required, including existing lead-in lines, stop bars, safety areas, hurricane tie-downs, and hydrant fuel locations. An inventory of the current and proposed fleet mix will also be necessary.

Project Status: The Part 2 GMP was awarded at the April 2021 Board meeting. A Notice to Procure was issued to Manhattan on April 21, 2021. City of Tampa permit approvals have been received. A Notice to Proceed (with construction) is anticipated on August 2, 2021. The Authority has issued a Purchase Order for owner direct purchase (ODP) of the boarding bridges, bag slides, control equipment, and air handlers.

#8705 19 Purchase Additional SkyConnect Trains

Substantial Completion:July 2021Current Budget:\$13,168,000Consultant:Lea & Elliot

Contractor Mitsubishi Heavy Industries of America (MHIA)

Airport: Tampa International

Project Description: The scope of this project is to purchase two additional Mitsubishi APM trains (i.e., four cars) for the SkyConnect system, which are needed to provide additional capacity to support an increased passenger traffic.

Project Status: The new trains arrived on February 16, 2021. MHIA will begin the testing and commissioning process which is scheduled to take approximately four months to complete.

#8825 18 New Taxiway A and Bridge

Substantial Completion: May 2021
Current Budget: \$53,725,783
Consultant: AECOM

Contractor: GLF Construction
Airport: Tampa International

Project Description: The scope of this project is to design and construct a new crossfield Taxiway A from Runway 1L-19R/Taxiway V to Runway 1R-19L/Taxiway C north of and parallel to existing crossfield Taxiway B.

Project Status: Major work during this reporting period included finalizing Taxiway A construction including pavement markings, grading, drainage energy dissipaters install, and sodding. Taxiway A was completed and opened to aircraft traffic on March 29, 2021. GLF then moved into construction of Phases 4 and 5, Airport Service Road improvements and existing Taxiway asphalt shoulder seal coating. GLF continues to work on Phases 4 and 5, working towards contractual Substantial Completion, which is expected to be achieved on or before May 21, 2021.

#8310 19 Main Terminal Drive Lanes Ceiling Replacement

Substantial Completion:July 2021Current Budget:\$11,757,900

Design/Builder: Hensel Phelps Construction

Airport: Tampa International

Project Description: The scope of this project is to replace the ceilings and lighting over the Main Terminal arrival and departure drive lanes and will include the addition of fire protection.

Project Status: Blue and Red Arrivals: New ceiling panels, LED lights, fire suppression, and new curbside airline signs were installed. The Authority and the design-builder completed a punch list to complete construction. Blue and Red Departures: New ceiling panels, LED lights, fire suppression system is installed on the Blue Departures drive, crossover lane, and the valet area. The BHS Row, ceiling framing, and metal panel installation are underway on the Red Departures drive and Sector P.

IV. Projects Substantially Complete

#6545 19 Airside F Roof Replacement FDOT F.M.#438833-1, 436834-1, 429602-1

	<u>Initial</u>	Estimated Final
Substantial Complete:	July 6, 2021	April 30, 2021
Board Approved Budget:	\$19,525,400	
Re-haseline Rudaet	\$18 442 100	\$16 256 800

Design Amendments: N/A

Construction Change Orders: (4) \$2,230,270

D/W/MBE

 Design:
 14.9%
 12%

 Construction:
 16.5%
 21%

Consultant: Beck
Contractor: Beck

Airport: Tampa International

Project Description: The scope of this project is to replace the original roof, gutters, drainage system over the Airside F building. The project is necessary to maintain the water tightness of the building and extend the integrity of Airside F. The original Airside F Terminal building was completed in 1987 and the roof is at the end of its useful life. The project will require the existing conditions of both roofing and drainage systems to be documents and ascertained during the design process.

Project Performance: The Board approved budget was lowered by \$1,083,300 due to the final negotiation of the GMP and design fees. The final estimated costs are \$2,185,300 lower than the revised budget due to construction efficiencies, some scope items being less, unused Owner's Allowance, unused Project Contingency and lower inhouse costs.

The project was successfully completed 9 weeks ahead of schedule as a result of reduced traffic levels due to the COVID-19 pandemic. Beck was able to work at an accelerated pace with expanded work hours, flexible operational procedures and multiple concurrent work areas.

The design WMBE percentage will not be met as a result of the project being completed ahead of schedule.

#8320 19 Security System Replacement (Construction)

	<u>Initial</u>	Estimated Final
Substantial Complete:	June 15, 2020	March 5, 2021
Board Approved Budget:	\$15,903,300	
Re-baseline Budget:	\$15,903,300	\$13,758,680
Design Amendments:	N/A	N/A
Construction Change Orders:	(2) \$1,123,822	
D/W/MBE		
Design:	47.3%	59.3%
Construction:	12.3%	14.0%
Design/Builder:	The Beck Group	

Airport: Tampa International Airport

Project Description: The scope of this project is to upgrade and improve the current access control system (ACS) and video management system (VMS) to enhance and improve the overall security capabilities.

Project Performance: The final estimated costs are \$2,144,620 under the Board approved budget due to favorable GMP negotiations and de-scoped items. The original Part 2 contract was an early GMP for installation of access control on the shuttle guideway doors. Part 2 Supplement A GMP carried the balance of work which included the access control for all passenger boarding bridges, replacement of analog cameras and development of the new Identification Management System (IDMS), which is the upgraded badging office software, hardware and integrations. The selected IDMS vendor had a very long development schedule which resulted in the substantial completion date being pushed out to December 14, 2021. As the project advanced, some of these third part integrations were omitted from the project which enabled the project to complete earlier than the negotiated guaranteed completion date.

				ACTIV	E PROJECTS MAR - APR	2021								
	HCAA Project No. and Description	Architect/Engineer Contractor/Design- Builder	Board Approved Budget	Current Budget	Board Approved Contract/ Agreement Date	Authorized Amount	Sum of Change Orders / Amendment	Approved by CEO	Approved by Board	Total Authorized	Amount Incurred	Percent Incurred	DBE W/MBE Target Percent	DBE W/MBE Percent Achieved to Date
					Projects in Planning							1		Date
6385 18	HCAA Website Rebuild (TPA)													
	Design Other (In House/Misc)					0 2,824	0			D 0 D 2,824				
	Total Project Costs/Budget Approved		540,600	540,600		2,824	0	0		0 2,824	2,824	100.0%		
6565 19	Public Safety System Upgrade Construction	TriTech Software Systems			Resolution No. 2019-96, 10/3/2019	1,017,209	0	0		0 1,017,209	712,046	70.0%		
	Construction (Other)					39,814	0	0		39,814	39,814	100.0%		
	Other (In House/Misc) Total Project Costs/Budget Approved		1.034.500	1,111,500		31,607 1,088,630	0			31,607 1,088,630	15,690 767,550			
6660 19	Noise Study		-,,	-,,						, , , , , , , , , , , , , , , , , , , ,				
	Design Design	RS&H (note 1) Environmental Science Associates Corp			Resolution No. 2019-65, 8/1/2019	6,178 627,517	0			0 6,178 0 627,517	6,178 143,966		10.6%	10.5%
	Other (In House/Misc)	Elivironnental science Associates Corp			Resolution No. 2019-03, 8/1/2019	181	0			0 181	143,900		10.0%	10.3%
	Total Project Costs/Budget Approved		1,000,000	627,800		633,876	0	0		0 633,876	150,325	23.7%		
6690 20	IT FY 20 Capital Commodity Plan Design	RS&H (note 1)				10,214	0			0 10,214		100.0%		
	Construction	Audio Visual Innovations				1,110,035	0	0	1	1,110,035	1,110,035	100.0%		
	Construction Construction	Convergent Technologies Dell Marketing				364,403 405,567	0			0 364,403 0 405,567	364,403 405,567			
	Construction	Presidio Networked				478,860	0			0 478,860				
	Construction (Other) Other (In House/Misc)					529,795 265	0			D 529,795	452,864 265			
	Other (In House/Misc) Total Project Costs/Budget Approved		1,500,000	2,800,000		2,899,138	0			D 2,899,138				
6715 20	Bag Claim Carpet Replacement		-,,	_,										
	Design	RS&H (note 1)				2,160 1.012	0			0 2,160 0 1.012	2,160			
	Other (In House/Misc) Total Project Costs/Budget Approved		1,514,100	1,514,100		3,172	0			0 3,172				
6735 20	Oracle Enterprise Business Solution Upgrade													
	Design Construction	Mirage Software Mirage Software				2,520,151 434,064	0			0 2,520,151 0 434,064	2,495,633 424,304			
	Construction	Oracle America				139,500	0				139,500			
	Construction	Qsoftware				68,500	0			0 68,500	68,500	100.0%		
	Construction (Other) Other (In House/Misc)					36,871 193,447	0			0 36,871 0 193,447	36,871 193,447			
	Total Project Costs/Budget Approved		2,900,000	3,393,000		3,392,533	0			3,392,533				
6740 20	Tampa Executive Master Plan Update Design	Ricondo (note 8)				95,197	0	. 0		95.197	75.007	78.8%		
	Other (In House/Misc)	Ricondo (note a)				95,197	0			0 95,197	75,007			
	Total Project Costs/Budget Approved		650,000	650,000		95,197	0	0		95,197	75,007	78.8%		
6745 21	Wildlife Management Program - Phase 1 Design	Aptim (note 3)				229,001	0	. 0		0 229,001	107.031	46.7%		
	Other (In House/Misc)	Apain flore 3)				824	0			0 824	824	100.0%		
	Total Project Costs/Budget Approved		639,300	639,300		229,825	0	0		0 229,825	107,855	46.9%		
6770 21	Airside C Airline and TSA Space Rehab Design					0	0	0		0 0	0	0.0%		
	Other (In House/Misc)					5,394	0			5,394				
6785 21	Total Project Costs/Budget Approved	DDC) Dhace 2	200,000	200,000		5,394	0	0		5,394	5,394	100.0%		
0,03 21	Common Shared Use Passenger Processing System (C/DU Design	RS&H (note 1)				210,616	0	0		0 210,616				
	Project Management (Inspection)	Jacobs (Note 3)				126,328	0			0 126,328 0 329,920			10.0%	15.4%
	Other (In House/Misc) Total Project Costs/Budget Approved		2,775,000	2,775,000		329,920 666,864	0			0 329,920 0 666,864	145,318 145,318			
6820 21	IT FY21 Capital Commodity Plan													
	Design Construction	RS&H (note 1) Audion Visual Innovation				19,579 154,299	0			0 19,579 0 154,299	13,461 71,015		10.1%	0.0%
	Construction	Promark Tech				122,012	0			0 122,012				
	Construction	Dell Marketing		-		239,500	0			239,500				
	Construction Construction	Presidio Networked Four Winds Interactive				169,923 68,481	0			0 169,923 0 68,481	72,465 66,585			
	Construction	CDW Government				56,849	0	0	1	56,849	39,473	69.4%		
	Construction Construction (Other)	Convergient Tech				77,569 54,403	0			77,569 54,403	59,812 54,403		-	
	Other (In House/Misc)					485	0			0 54,403	54,403			
	Total Project Costs/Budget Approved		1,500,000	1,500,000		963,100	0	0		963,100	605,539	62.9%		
6835 21	Baggage Belt LED Replacement Design	RS&H (note 1)				59,638	0	0		0 59,638	16,375	27.5%		
	Construction	Audion Visual Innovation				145,026	0	0		145,026	47,374	32.7%		
	Construction Other (le Heure (Miss)	сомсо				144,488 23,695	0			0 144,488 0 23,695	144,488 17,174			
	Other (In House/Misc) Total Project Costs/Budget Approved		1,200,000	1,200,000		23,695 372,847	0			0 23,695 0 372,847	225,411			
6875 21	Employee Bus Replacement			,										
	Design	RS&H (note 1)				30,208	0			30,208			!	
	Other (In House/Misc)					4,514	0	0		0 4,514	4,514	100.0%		

				A CTIV	F DDOUECTS MAD. ADD	2024								
			1	ACTIV	E PROJECTS MAR - APR	2021						Ι		DBE
	HCAA Project No. and Description	Architect/Engineer Contractor/Design- Builder	Board Approved Budget	Current Budget	Board Approved Contract/ Agreement Date	Authorized Amount	Sum of Change Orders / Amendment	Approved by CEO	Approved by Board	Total Authorized	Amount Incurred	Percent Incurred	DBE W/MBE Target Percent	W/MBE Percent Achieved to Date
8410 21	TPA Real Estate Develoment	PERIOD AND ADDRESS OF THE PERIOD AND ADDRESS OF THE PERIOD AND ADDRESS OF THE PERIOD ADDRESS OF THE PERIOD AND ADDRESS OF THE PERIOD AND ADDRESS OF THE PERIOD ADDRESS OF THE PE		•		188,658	0	0	0	188.658	8,671	4.6%		
	Design Other (In House/Misc)	RS&H (note 1)				16,945	0		0	16,945				
	Total Project Costs/Budget Approved		250,000	250,000		205,603	0	0	0	205,603	25,616	12.5%		
	Planning Master Plan Projects Planning Non-Master Plan Projects		\$ - \$ 21,195,500	\$ 22,693,300	0 14	10,593,725	\$ -	\$ - \$ -	\$ - \$ -	\$ 10,593,725	\$ 8,314,305	0.00% 78.48%		
Total Plan	ning		\$ 21,195,500		14	10,593,725	-	-	-	10,593,725	8,314,305			
			,,,	,,,	Projects in Design									
5985 13	Commercial Real Estate Development-Preliminary Planning 8 Design	& Design (TPA) RS&H (note 1)	-	-		93,522	0	0	0	93,522	93,522	100.0%	1.9%	2.0%
	Design	Stantec				2,771,105	0		0		2,393,046	86.4%	1.5%	2.0%
	Design	Walker (note 7)				119,331	0		0		110,358			
	Other (In House/Misc) Total Project Costs/Budget Approved		1,300,000	3,625,000		204,971 3,188,929	0		0		204,971 2,801,897			
6500 17	HCAA Enterprise Geographical Information System (eGIS) and	d Asset Management Program (TPA)	1,500,000	3,023,000		3,100,323				3,100,323	2,002,037	07.5%		
	Design	Geographic Information Services Inc				627,754	0		0	627,754				
	Design (Other) Construction	Azteca Systems LLC				25,800 151,250	0		0					
	Construction	Environmental Systems Research Institute Inc				230,600	0		0		151,250 230,600		1	
	Construction	Geographic Information Services Inc				192,721	0	0	0	192,721	192,721	100.0%		
	Construction Construction (Other)	Woolpert Inc				99,866 111.426	0		0					
	Construction (Other) Other (In House/Misc)					111,426 66,965	0		0	111,426 66,965			-	
	Total Project Costs/Budget Approved		1,389,700	1,586,000		1,506,381	0		0	1,506,381	1,498,707			
6615 19	Fire Suppression Tank Rehabilitation (TEA)													
	Design Construction	RS&H (note 1) Johnson-Laux				131,938 215,472	0		0	131,938 215,472		78.6%	6.3%	8.2%
	Other (In House/Misc)	Johnson-Laux				126,753	0		0		126,753			
	Total Project Costs/Budget Approved		508,400	574,600		474,163	0	0	0	474,163	230,471	48.6%		
6750 21	Pavement Rehabilitation													
	Design Construction	RS&H (note 1)				248,856	0		0				18.3%	13.7%
	Other (In House/Misc)					24,512	0		0					
	Total Project Costs/Budget Approved		2,792,900	2,792,900		273,368	0	0	0					
6755 21	STPG, Tug Tunnels, & Quad Decks Rehab Design	Walker (note 7)				185,875	0	0	0	185,875	40,744	21.9%		
	Design	Jacobs (Note 3)				16,346	0		0				10.0%	15.4%
	Other (In House/Misc)					4,830	0		0	4,830				
6780 21	Total Project Costs/Budget Approved		2,223,400	2,089,600		207,051	0	0	0	207,051	61,920	29.9%		
6780 21	Main Terminal Elevator Modernization Design	Duncan Elevator Solutions				6.850	0	0	0					
	Construction									6,850	6,850	100.0%		
		Schindler Elevator		ı	tesolution No. 2020-307 approved 12/3/20	7,205,560	0	0	0	7,205,560				
	Other (In House/Misc)	Schindler Elevator			lesolution No. 2020-307 approved 12/3/20	7,205,560 0	0	0	0	7,205,560 0	1,080,834 0	15.0%		
COEE 21	Total Project Costs/Budget Approved	Schindler Elevator	7,455,000	7,455,000	tesolution No. 2020-307 approved 12/3/20			0	0	7,205,560	1,080,834 0	15.0%		
6855 21		Schindler Elevator Walker (note 7)	7,455,000		lesolution No. 2020-307 approved 12/3/20	7,205,560 0	0	0	0	7,205,560 0 7,212,410	1,080,834 0 1,087,684	15.0% 0.0% 15.1%		
6855 21	Total Project Costs/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction		7,455,000		lesolution No. 2020-307 approved 12/3/20	7,205,560 0 7,212,410 189,764	0	0 0	0 0	7,205,560 0 7,212,410 189,764	1,080,834 0 1,087,684 100,539	15.0% 0.0% 15.1% 53.0% 0.0%		
6855 21	Total Project Costs/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction Other (in House/Misc)			7,455,000	lesolution No. 2020-307 approved 12/3/20	7,205,560 0 7,212,410 189,764 0 23,024	0 0 0 0	0 0 0	0 0 0	7,205,560 0 7,212,410 189,764 0 23,024	1,080,834 0 1,087,684 100,539 0 23,024	15.0% 0.0% 15.1% 53.0% 0.0% 100.0%		
	Total Project Costs/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction Construction Chetr (in House/Misc) Total Project Costs/Budget Approved		7,455,000 2,439,000		tesolution No. 2020-307 approved 12/3/20	7,205,560 0 7,212,410 189,764	0	0 0 0	0 0	7,205,560 0 7,212,410 189,764 0 23,024	1,080,834 0 1,087,684 100,539 0 23,024	15.0% 0.0% 15.1% 53.0% 0.0% 100.0%		
6855 21 6860 21	Total Project Costs/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction Other (in House/Misc) Total Project Costs/Budget Approved Ainide Guideways & Bridges Rehabilitation Design			7,455,000	esolution No., 2020-307 approved 12/3/20	7,205,560 0 7,212,410 189,764 0 23,024 212,788	0 0 0 0 0 0	0 0 0 0 0 0	0 0 0 0 0 0 0	7,205,560 0 7,212,410 189,764 0 23,024 212,788	1,080,834 0 0,087,684 100,539 0 23,024 123,563	15.0% 0.0% 15.1% 53.0% 0.0% 100.0% 58.1%	23.0%	0.0%
	Total Project Cost/Biologiet Approved Main terminal Complex Structural Envelope Restoration Design Other (In House/Misc) Total Project Cost/Biologiet Approved Ariside Goldeways & Bridges Rehabilitation Design Design	Walker (note 7) RS&H (note 1) Walker (note 7)		7,455,000	tesolution No. 2020-307 approved 12/3/20	7,205,560 0 7,212,410 189,764 0 23,024 212,788 70,453 178,881	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	7,205,560 0 7,212,410 189,764 0 23,024 212,788	1,080,834 0 1,087,684 100,539 0 23,024 123,563 19,582 79,542	15.0% 15.1% 15.1% 15.1% 15.1% 10.0% 100.0% 100.0% 27.8% 44.5%		
	Total Project Costs/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction Other (in Hosoac/Misc) Total Project Costs/Budget Approved Ariside Guldeways & Bridges Rehabilitation Design Design	Walker (note 7) RS&H (note 1)		7,455,000	esolution No. 2020-307 approved 12/3/20	7,205,560 7,212,410 189,764 0 23,024 212,788 70,453 178,881 16,346	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0	0 0 0 0 0 0	7,205,560 0 7,212,410 189,764 0 23,024 212,788 70,453 178,881 16,346	1,080,834 0 1,087,684 100,539 0 23,024 123,563 19,582 79,542	15.0% 0.0% 15.1% 53.0% 0.0% 100.0% 58.1% 27.8% 44.5% 100.0%	23.0%	0.0%
	Total Project Cost/Biologiet Approved Main terminal Complex Structural Envelope Restoration Design Other (In House/Misc) Total Project Cost/Biologiet Approved Ariside Goldeways & Bridges Rehabilitation Design Design	Walker (note 7) RS&H (note 1) Walker (note 7)		7,455,000	esolution No. 2020-307 approved 12/3/20	7,205,560 0 7,212,410 189,764 0 23,024 212,788 70,453 178,881	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	7,205,560 0 7,212,410 189,764 0 23,024 212,788 70,453 178,881 16,346	1,080,834 0 1,087,684 100,539 0 23,024 123,563 19,582 79,542 16,346 0	15.0% 0.0% 15.1% 53.0% 0.0% 58.1% 58.1% 27.8% 44.5% 100.0% 0.0%		
6860 21	Total Project Costs/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction Other (in Hosses/Misc) Total Project Costs/Budget Approved Alriade Guideways & Bridges Rehabilitation Design Design Construction Construction Total Project Costs/Budget Approved Total Project Costs/Budget Approved Total Project Costs/Budget Approved	Walker (note 7) RS&H (note 1) Walker (note 7)		7,455,000	tesolution No. 2020-307 approved 12/3/20	7,205,560 0 7,212,410 189,764 0 23,024 212,788 70,453 178,881 16,346 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0	7,205,560 0 7,212,410 189,764 0 23,024 212,788 70,453 178,881 16,346 0 23,377	1,080,834 0 1,087,684 100,539 0 23,024 123,563 19,582 79,542 16,346 0 0 23,377	15.0% 0.0% 15.1% 53.0% 0.0% 100.0% 58.1% 27.8% 27.8% 100.0% 100.0%		
	Total Project Cost/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction Other (in House/Misc) Total Project Cost/Budget Approved Aniside Guideways & Bridges Rehabilitation Design Design Design Construction Other (in House/Misc) Total Project Cost/Budget Approved Part 130 Arifield Cost/Budget Approved Part 130 Arifield Cost/Budget Approved Part 130 Arifield Cost/Budget Approved	Walker (note 7) 858H (note 1) Walker (note 7) Jacobs (Note 3)	2,439,000	7,455,000 2,439,000	esolution No. 2020-307 approved 12/3/20	7,205,560 0 7,212,410 188,764 0 23,024 212,7883 178,881 16,346 0 23,377 289,057	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	7,205,560 0,7,212,410 189,764 0,213,024 212,788 70,853 178,881 16,346 0,223,377 289,657	1,080,834 0,1,087,684 1,087,684 1,087,684 100,539 0,23,024 123,563 19,582 79,582 16,346 0,347 13,548	15.0% 0.0% 15.1% 53.0% 100.0% 58.1% 27.8% 44.5% 100.0% 100.0% 100.0%	10.0%	15.4%
6860 21	Total Project Costs/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction Other (in Hosses/Misc) Total Project Costs/Budget Approved Alriade Guideways & Bridges Rehabilitation Design Design Construction Construction Total Project Costs/Budget Approved Total Project Costs/Budget Approved Total Project Costs/Budget Approved	Walker (note 7) RS&H (note 1) Walker (note 7)	2,439,000	7,455,000 2,439,000	esolution No. 2020-307 approved 12/3/20	7,205,560 0 7,212,410 189,764 0 0 33,024 212,788 178,881 16,346 0 0 23,377	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	7,205,560 0 7,212,410 189,764 0 0 23,024 212,788 178,881 16,346 0 23,327 24,358 25,367 24,558	1,080,834 1,087,684 100,539 100,539 100,539 100,539 100,539 123,052 123,563 19,582 79,542 16,344 0 0 2,3,077 138,848 356,619	15.0% 0.0% 15.1% 53.0% 0.00% 58.1% 27.8% 100.0% 100.0% 100.0% 100.0% 100.0% 83.7%		
6860 21	Total Project Cost/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction Other (in Hospace/Misc) Total Project Cost/Budget Approved Arride Guideways & Bridges Rehabilitation Design Design Design Oestynction Other (in Hospace/Misc) Total Project Cost/Budget Approved Part 133 Affrield Improvements Design Total Project Cost/Budget Approved Part 133 Affrield Improvements Design Project Management (Impection) Unifor (in Hospace/Misc)	Walker (note 7) RS&H (note 1) Walker (note 7) Jacobs (Note 3) RS&H (note 1)	2,439,000 2,102,800	7,455,000 2,439,000 2,497,800	esolution No. 2020-307 approved 12/3/20	7,205,560 0,7,21,2410 189,764 0,0 23,024 212,788 70,453 178,881 16,346 0,0 23,3,377 285,057 425,896 70,937 70,937	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	7,205,560 0 7,212,410 189,764 0 23,024 212,788 70,453 178,881 16,346 0 0 23,377 285,057	1,080,834 0 0,085,684 100,539 0 0,23,024 123,563 19,582 79,542 16,346 0 0,23,377 138,848	15.0% 0.0% 15.1% 53.0% 100.0% 58.1% 44.5% 100.0% 48.0% 83.7% 83.7%	9.4%	15.4%
6860 21 6865 21	Total Project Cost/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction Other (in Hoose/Misc) Total Project Cost/Pludget Approved Ashirle Guideways & Bridges Rehabilitation Design Design Design Other (in Hoose/Misc) Total Project Cost/Budget Approved Part 139 Auffield Improvements Design Total Project Cost/Budget Approved Part 139 Auffield Improvements Design Project Management (Inspection) Uther (in Hoose/Misc) Total Project Cost/Budget Approved	Walker (note 7) RS&H (note 1) Walker (note 7) Jacobs (Note 3) RS&H (note 1)	2,439,000	7,455,000 2,439,000	esolution No. 2020-307 approved 12/3/20	7,205,560 0 10 7,212,41 189,764 0 2 21,278 70,453 178,881 10,346 0 23,377 289,579 425,966 70,937	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	7,205,560 0 7,212,410 189,764 0 22,024 212,788 178,881 18,346 0 23,377 28,955 425,896 70,937	1,080,834 0 0,085,684 100,539 0 0,23,024 123,563 19,582 79,542 16,346 0 0,23,377 138,848	15.0% 0.0% 15.1% 53.0% 100.0% 58.1% 44.5% 100.0% 48.0% 83.7% 83.7%	9.4%	15.4%
6860 21	Total Project Costs/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction Other (In House/Misc) Total Project Costs/Budget Approved Airlide Guideways & Bridges Rehabilitation Design Design Design Construction Other (In House/Misc) Total Project Costs/Budget Approved Part 139 Airlide Budget Approved Part 139 Airlide Improvements Design Project Management (Inspection) Other (In House/Misc) Total Project Costs/Budget Approved Air Cargo Capacity Air Capacity Costs/Budget Approved Air Cargo Capacity Air Capacity Capacity Budget Approved Air Capa Capacity Air Capacity Capacity Budget Approved Air Capacity Capacity Capacity Budget Approved Air Capacity Capacity Capacity Capacity Approved Air Capacity C	Walker (note 7) RS&H (note 1) Walker (note 7) Jacobs (Note 3) RS&H (note 1)	2,439,000 2,102,800	7,455,000 2,435,000 2,497,800 4,455,700	esolution No. 2020-307 approved 12/3/20	7,205,560 0,7,21,2410 189,764 0,0 23,024 212,788 70,453 178,881 16,346 0,0 23,3,377 285,057 425,896 70,937 70,937	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	7,205,560 0 7,212,410 189,764 0 23,024 212,788 70,453 178,881 16,346 0 0 23,377 285,057	1,080,834 100,539 100,539 0 23,024 123,563 13,582 75,542 16,346 0 37 138,848 356,619 0 0 20,647	15.0% 0.0% 15.1% 53.0% 0.0% 100.0% 58.1% 27.8% 44.5% 100.0% 100.0% 48.0% 0.0% 72.9%	9.4%	15.4%
6860 21 6865 21	Total Project Cost/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction Other (in Hoose/Misc) Total Project Cost/Pludget Approved Ashirle Guideways & Bridges Rehabilitation Design Design Design Other (in Hoose/Misc) Total Project Cost/Budget Approved Part 139 Auffield Improvements Design Total Project Cost/Budget Approved Part 139 Auffield Improvements Design Project Management (Inspection) Uther (in Hoose/Misc) Total Project Cost/Budget Approved	Walker (note 7) RS&H (note 1) Walker (note 7) Jacobs (Note 3) RS&H (note 1) Jacobs (Note 3)	2,439,000 2,102,800	2,439,000 2,439,000 2,497,800 4,455,700		7,205,560 7,212,416 189,764 0 32,024 212,788 70,453 178,851 10,346 0 32,377 285,057	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	7,205,560 0 7,212,410 189,764 0 0 23,024 212,788 70,453 178,8816 0,07 23,927 23,977 25,967 517,480	1,080,834 0 0 1,087,684 1,087,684 100,539 0 0 2,3,044 123,563 1,582 1,582 1,582 1,583 1,582 1,583 1,582 1,583 1,58	15.0% 0.0% 15.1% 53.0% 0.0% 100.0% 58.1% 27.8% 44.5% 100.0% 100.0% 100.0% 48.0% 100.0% 83.7% 0.0% 100.0% 86.8%	9.4%	15.4% 8.7% 15.4%
6860 21 6865 21	Total Project Cost/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction Other (in Hoose/Misc) Total Project Costs/Budget Approved Aniside Guideways & Bridges Rehabilitation Design Design Design Construction Other (in Hoose/Misc) Total Project Costs/Budget Approved Part 139 Artifield Improvements Design Project Management (Inspection) Other (in Hoose/Misc) Total Project Costs/Budget Approved Air Cargo Expansion Design Total Project Costs/Budget Approved Design Design Design Design Design Design	Walker (note 7) SS&H (note 1) Walker (note 7) Jacobs (Note 3) SS&H (note 1) Jacobs (Note 3) The Middlesex Corporation Aircraft Service International SS&H (note 1)	2,439,000 2,102,800	2,439,000 2,439,000 2,497,800	tesolution No. 2018-115, 12/6/2018 MOU signed 8/27/2020	7,205,560 0 7,212,410 189,764 0 0 2,30,24 212,788 70,433 178,831 16,346 0 3,377 289,057 70,337 70,337 3,377	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	7,205,560 7,212,410 189,764 0 0 23,024 212,788 16,346 0 23,377 248,057 249,057 25,047 24,057 24,057 24,057 24,057 25,047 25,047 25,047 26,047	1,080,834 0 0 1,087,684 1,087,684 100,539 0 0 2,0,044 123,563 1,582 1,582 1,582 1,584 1,584 1,584 1,585 1,584 1,585 1,584 1,585 1,584 1,58	15.0% 0.0% 15.1% 53.0% 0.0% 53.0% 53.0% 53.0% 58.1% 27.8% 44.5% 100.0% 100.0% 48.0% 100.0% 72.9%	9.4%	15.4% 8.7% 15.4%
6860 21 6865 21	Total Project Cost/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction Other (In House/Misc) Total Project Cost/Budget Approved Arinde Guideways & Bridges Rehabilitation Design Design Design Construction Other (In House/Misc) Total Project Cost/Budget Approved Part 139 Arifield Improvements Design Total Project Cost/Budget Approved Part 139 Arifield Improvements Design Total Project Cost/Budget Approved Art Cargo Espansion Design Total Project Cost/Budget Approved Art Cargo Espansion Design	Walker (note 7) #S&H (note 1) Walker (note 7) Jacobs (Note 3) #S&H (note 1) Jacobs (Note 3) The Middlesex Corporation Aircraft Service International #S&H (note 1) Aircraft Service International	2,439,000 2,102,800	2,439,000 2,439,000 2,497,800	tesolution No. 2018-115, 12/6/2018	7,205,560 7,212,410 189,764 0 0 33,024 212,788 178,881 16,346 0 0 23,377 285,657 425,866 70,937 2,0,647 517,489 3,460,900 6,64,110	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	7,205,560 7,212,410 189,764 0,024 21,2789 170,631 16,646 0,024 21,2789	1,080,834 1,081,684 100,539 0 2,004 123,563 15,582 15,582 15,582 15,584 12,566 13,377 138,848 136,619 0 2,0,477 137,266 15,370 163,700 163,700 163,700 163,700	15.0% 0.0% 15.1% 53.0% 53.0% 53.0% 53.0% 58.1% 58.1% 100.0% 48.0% 100.0% 72.9% 86.8% 81.9% 100.0%	9.4% 10.0% 9.7% 11.0%	15.4% 8.7% 15.4% 8.8%
6860 21 6865 21	Total Project Cost/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction Other (in Hoose/Misc) Total Project Costs/Budget Approved Aniside Guideways & Bridges Rehabilitation Design Design Design Construction Other (in Hoose/Misc) Total Project Costs/Budget Approved Part 139 Artifield Improvements Design Project Management (Inspection) Other (in Hoose/Misc) Total Project Costs/Budget Approved Air Cargo Expansion Design Total Project Costs/Budget Approved Design Design Design Design Design Design	Walker (note 7) SS&H (note 1) Walker (note 7) Jacobs (Note 3) SS&H (note 1) Jacobs (Note 3) The Middlesex Corporation Aurcraft Service International SS&H (note 1)	2,439,000 2,102,800	2,439,000 2,439,000 2,497,800	tesolution No. 2018-115, 12/6/2018 MOU signed 8/27/2020	7,205,560 0 7,212,410 189,764 0 0 2,30,24 212,788 70,433 178,831 16,346 0 3,377 289,057 70,337 70,337 3,377	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	7,205,560 7,212,410 189,764 0,024 21,2789 170,631 16,646 0,024 21,2789	1,080,834 0 0 1,087,684 1,087,684 100,539 0 0 2,0,044 123,563 1,582 1,582 1,582 1,584 1,584 1,584 1,585 1,584 1,585 1,584 1,585 1,584 1,58	15.0% 0.0% 15.1% 15.1% 53.0% 10.0% 100.0% 58.1% 44.5% 44.5% 100.0% 100.0% 48.0% 100.0% 58.1% 100.0%	9.4%	15.4% 8.7% 15.4% 8.8%
6860 21 6865 21 8240 19	Total Project Cost/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction Other (in Hoose/Misc) Total Project Costs/Budget Approved Aniside Guiderways & Bridges Rehabilitation Design Design Design Other (in Hoose/Misc) Total Sprice Costs/Budget Approved Part 139 Artifeld Improvements Design Hoose Hoose/Misc) Total Project Costs/Budget Approved Part 139 Artifeld Improvements Design Froject Management (Inspection) Other (in Hoose/Misc) Total Project Costs/Budget Approved Art Carpo Expansion Design Construction Froject Management (Inspection) Other (in Hoose/Misc) Total Project Costs/Budget Approved Total Project Costs/Budget Approved Total Project Costs/Budget Approved	Walker (note 7) RS&H (note 1) Walker (note 7) Jacobs (Note 3) RS&H (note 1) Jacobs (Note 3) The Middlesex Corporation Aircraft Service International RS&H (note 1) Aircraft Service International Aircraft Service International Jacobs (Note 3)	2,439,000 2,102,800	2,439,000 2,439,000 2,497,800	tesolution No. 2018-115, 12/6/2018 MOU signed 8/27/2020	7,205,560 0,7,212,410 189,764 0,0 23,024 212,788 178,881 10,346 0,33,377 289,057 425,896 70,937 20,473 3,469,950 3,469,950 68,411 2,095,109	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	7,205,560 7,212,410 189,764 0,024 21,2789 178,581 16,546 0,024 21,2789 23,377 289,657 425,899 20,447 517,889 4,089,131 200,000 6,651,10 6,651,10	1,080,834 1,081,684 100,539 0 2,024 125,682 1,5582 1,5822	15.0% 0.0% 15.1% 53.0% 100.0% 58.1% 27.8% 44.5% 100.0% 48.0% 100.0% 58.17 100.0%	9.4% 10.0% 9.7% 11.0%	15.4% 8.7% 15.4% 8.8%
6860 21 6865 21	Total Project Cost/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction The Cost Structural Envelope Restoration Design Total Project Cost/Budget Approved Arinde Guideways & Bridges Rehabilitation Design Design Construction Other (in House/Misc) Total Preject Cost/Budget Approved Part 339 Ariffeld Improvements Design Construction Other (in House/Misc) Total Preject Cost/Budget Approved Air Cango Expansion Design Total Project Cost/Budget Approved Air Cango Expansion Design Design Design Design Construction Project Management (Inspection) University Cost/Budget Approved Air Cango Expansion Design Design Design Design Design Total Project Cost/Budget Approved Mary Cango Expansion Design Desi	Walker (note 7) RS&H (note 1) Walker (note 7) Jacobs (Note 3) RS&H (note 1) Jacobs (Note 3) The Middlesex Corporation Aircraft Service International RS&H (note 1) Jacobs (Note 3)	2,439,000 2,102,800 4,455,700	7,455,000 2,439,000 2,439,000 4,455,700 4,455,700	tesolution No. 2018-115, 12/k/2018 MOU signed 8/27/2020 MOU signed 8/27/2020	7,205,560 7,212,410 189,764 0 0 7,212,410 189,764 0 0 3,30,42 212,788 17,4531 16,346 16,346 16,346 70,537 280,557 280,557 425,866 70,537 20,647 513,480 3,469,550 200,000 68,411 2,095,109 6,017,672	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	7,205,560 7,212,410 189,764 0,02 23,024 122,788 70,833 170,833 16,346 0,02 23,377 289,567 425,869 425,869 425,869 6,869,510 6,869,510 6,869,510	1,080,834 100,539 100,539 00 120,5684 110,539 100,539	15.0% 0.0% 15.1% 15.0% 15.1% 1	9.4% 10.0% 9.7% 11.0%	8.7% 15.4% 15.4% 8.8% 8.6%
6860 21 6865 21 8240 19	Total Project Cost/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction Other (in Hoose/Misc) Total Project Costs/Budget Approved Aniside Guiderways & Bridges Rehabilitation Design Design Design Other (in Hoose/Misc) Total Sprice Costs/Budget Approved Part 139 Artifeld Improvements Design Hoose Hoose/Misc) Total Project Costs/Budget Approved Part 139 Artifeld Improvements Design Froject Management (Inspection) Other (in Hoose/Misc) Total Project Costs/Budget Approved Art Carpo Expansion Design Construction Froject Management (Inspection) Other (in Hoose/Misc) Total Project Costs/Budget Approved Total Project Costs/Budget Approved Total Project Costs/Budget Approved	Walker (note 7) RS&H (note 1) Walker (note 7) Jacobs (Note 3) RS&H (note 1) Jacobs (Note 3) The Middlesex Corporation Aircraft Service International RS&H (note 1) Jacobs (Note 3) Aircraft Service International RS&H (note 1) Aircraft Service International Jacobs (Note 3)	2,439,000 2,102,800 4,455,700	7,455,000 2,439,000 2,439,000 4,455,700 4,455,700	tesolution No. 2018-115, 12/6/2018 MOU signed 8/27/2020	7,205,560 7,212,410 189,764 0 0 23,024 212,788 10,345 10,346 0 0 22,377 289,057 425,896 70,937 20,647 517,480 3,469,590 66,411 2,057,996 68,411 2,058,996 68,411	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	7,205,560 7,212,410 189,764 0,02 23,024 17,853 17,853 17,853 17,853 16,346 0,02 23,377 289,567 425,869	1,080,834 1,087,684 100,539 0 23,024 123,563 19,582 79,542 16,346 0 30 23,027 138,848 356,619 357,266 377,266 34,92,00 163,700	15.0% 0.0% 15.18 1	9.4% 10.0% 9.7% 11.0%	15.4% 8.7% 15.4% 8.8%
6860 21 6865 21 8240 19	Total Project Cost/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction Other (in Hoose/Misc) Total Project Costs/Budget Approved Aniside Guideveuys & Bridges Rehabilitation Design Design Design Other (in Hoose/Misc) Total Struction Cost/Budget Approved Part 139 Artifed Improvements Design Hoose Approved Design Froject Management (Inspection) Other (in Hoose/Misc) Total Project Costs/Budget Approved Art Carpo Expansion Design Total Project Costs/Budget Approved Mart Carpo Expansion Design Design Design Design Total Project Costs/Budget Approved Monorall System Becommissioning and Moving Walkway Ins Design Design Design Design Total Project Costs/Budget Approved Monorall System Becommissioning and Moving Walkway Ins Design	Walker (note 7) RS&H (note 1) Walker (note 7) Jacobs (Note 3) RS&H (note 1) Jacobs (Note 3) The Middlesex Corporation Aircraft Service International RS&H (note 1) Jacobs (Note 3)	2,439,000 2,102,800 4,455,700	7,455,000 2,439,000 2,439,000 4,455,700 4,455,700	tesolution No. 2018-115, 12/k/2018 MOU signed 8/27/2020 MOU signed 8/27/2020	7,205,560 7,212,416 189,764 0 32,024 212,788 179,881 16,346 0 37 228,057 425,896 425,896 3,469,930 200,000 68,411 2,985,109 61,205,77 28,107 28,107 21,77 21,785 21,785 21,785 22,77 21,785 22,850 22,850 20,000 20	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	7,205,560 0 7,212,410 189,764 0 0 23,024 212,788 178,8816 1,58,861 1,98,967 23,977 20,447 21,789 4,089,131 2,085,109 6,363,655 6,3695 6,3695 6,76,653 1,988,688 9,5,666	1,080,834 1,080,834 1,080,684 1,080,	15.0% (0.00 %) (15.1% (15.0% %) (15.1% %) (15.	9.4% 10.0% 9.7% 11.0%	8.7% 15.4% 15.4% 8.8% 8.6%
6860 21 6865 21 8240 19	Total Project Cost/Budget Approved Main terminal Complex Structural Envelope Restoration Design Construction Total Project Cost/Budget Approved Arinde Guideways & Bridges Rehabilitation Design Design Design Ober (in House/Misc) Total Project Cost/Budget Approved Part 139 Airfield Improvements Design Other (in House/Misc) Total Project Cost/Budget Approved Part 139 Airfield Improvements Design Total Project Cost/Budget Approved Air Cango Capanison Design Construction Control Cost/Budget Approved Air Cango Capanison Design Design Design Design Design Control Cost/Budget Approved Total Project Cost/Budget Approved Design Design Design Design Design Design Control Cost/Budget Approved Monoral System Decommissioning and Moving Walkway Institute Design Design Design Design Approved Monoral System Decommissioning and Moving Walkway Institute Design De	Walker (note 7) RS&H (note 1) Walker (note 7) Jacobs (Note 3) RS&H (note 1) Jacobs (Note 3) The Middlesex Corporation Aircraft Service International RS&H (note 1) Jacobs (Note 3) The Middlesex Corporation Aircraft Service International Jacobs (Note 3) SS&H (note 1) Aircraft Service International Jacobs (Note 3)	2,439,000 2,102,800 4,455,700	7,455,000 2,439,000 2,439,000 4,455,700 4,455,700	tesolution No. 2018-115, 12/k/2018 MOU signed 8/27/2020 MOU signed 8/27/2020	7,205,560 7,212,410 189,764 0 0 7,212,410 189,764 0 0 23,024 212,788 16,346 16,346 16,346 17,4531 16,346 17,4531 16,346 17,4531 16,346 18,346 19,347 289,557 289,557 289,557 29,557 20,647 20,5	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	7,205,560 0 7,212,410 189,764 0 0 23,024 212,788 178,8816 1,58,861 1,98,967 23,977 20,447 21,789 4,089,131 2,085,109 6,363,655 6,3695 6,3695 6,76,653 1,988,688 9,5,666	1,080,834 0 0 1,087,684 100,539 0 0 1,087,684 110,539 0 0 123,563 15,582 17,582 17,584 18,546 19,546 19,546 10,546	15.0% 0.0% 15.1% 15.0% 15.1% 15.0% 15.1% 1	9.4% 10.0% 9.7% 11.0%	8.7% 15.4% 15.4% 8.8% 8.6%

				ACTIV	E PROJECTS MAR - APR	2021				T				
	HCAA Project No. and Description	Architect/Engineer Contractor/Design- Builder	Board Approved Budget	Current Budget	Board Approved Contract/ Agreement Date	Authorized Amount	Sum of Change Orders / Amendment	Approved by CEO	Approved by Board	Total Authorized	Amount Incurred	Percent Incurred	DBE W/MBE Target Percent	DBE W/MBE Percent Achieved t Date
8330 20	North Remain Overnight (RON) Parking Apron			,										
	Design Design	Kimley Horn RS&H (note 1)			Resolution No. 2019-50, 6/6/19	1,618,639 47,800	0	0	0		741,949 47.800	45.8% 100.0%	19.9%	16.6%
	Construction	GLF			Resolution No. 2019-37, 5/2/2019	0	1,083,080		1,083,080		1,071,240		11.9%	10.5%
	Other (In House/Misc)					80,672	0	0	0		80,672			
8420 21	Total Project Costs/Budget Approved Airside A and C Shuttle Car and Control System Replacemen	•	23,118,800	23,118,800		1,747,112	1,083,080	0	1,083,080	2,830,192	1,941,661	68.6%		
042021	Design	Walker				196,645	0	0	0		44,229		92.3%	0.0%
	Construction	Bombardier			Resolution No.2020-266 approve 10/1/2020	13,018,834	0	0	0		6,042,638			
	Project Management (Inspection) Other (In House/Misc)	Jacobs (Note 3)				236,221 29,813	0		0		11,132 29,813		10.0%	15.4%
	Total Project Costs/Budget Approved		13,119,000	13,577,700		13,481,513	0	0	0		6,127,812			
8805 17	Airport Security Systems Replacement (ASSR) (TPA)													
	Design Other (In House/Misc)	HCBECK			Resolution No. 2017-53, 8/3/2017	804,658 135.570	1,437,937		1,437,937		2,242,595	100.0%	47.3%	52.7%
	Other (In House/Misc) Total Project Costs/Budget Approved		2,785,000	2,785,000		940,228	1,437,937	0	1,437,937		2,378,165			
Sub-Total	Design Master Plan Projects		\$ 2,785,000		1			\$ -	\$ 1,437,937					
Sub-Total	Design Non-Master Plan Projects		\$ 166,718,200	\$ 167,643,400	13	7			\$ 1,531,950		\$ 20,384,100	51.9%		
Total Design	gn		\$ 169,503,200	\$ 170,428,400	14	\$ 38,516,891	\$ 3,140,200	\$ 170,312	\$ 2,969,888	\$ 41,657,090	\$ 22,762,265	54.6%		
			Pı	ojects Under	rgoing Construction/Im	plementation	l							
5382 16	STSA Development Area Environmental Remediation (TPA)													
	Design	CB&I/Aptim (Note 3) Walker Consultants (Note 7)				576,048 2.727	0	0	0		452,881 2.727			
	Design Construction	Cliff Berry				95,626	0		0			100.0%		
	Construction	Astra Cons Serv LLC			Resolution No. 2016-66, 6/2/2016	484,507	-13,695	-13,695		470,812	470,812	100.0%	9.1%	12.0%
	Other (In House/Misc) Total Project Costs/Budget Approved		650,000	1,270,000		143,153 1,302,061	-13,695	-13,695	0		36,273 1,058,319			
5615 18	Airsides A and F Air Handler Replacement (TPA)		650,000	1,270,000		1,302,061	-13,695	-13,695	0	1,288,366	1,058,319	82.1%		
	Design	RS&H (note 1)				213,377	0		0		179,523		4.7%	5.6%
	Construction	Caladesi Bernhard			Resolution No. 2016-66, 6/2/2016	485,738	-29,036	-29,036	0		456,702		11.2%	12.2%
	Construction Other (In House/Misc)	Bernhard			Resolution No. 2020-306, 12/3/2020	1,898,155 21.422	0	0	0	1,898,155 21.422	21.422			
	Total Project Costs/Budget Approved		1,992,500	2,817,000		2,618,692	-29,036	-29,036	0	2,589,655	657,647	25.4%		
5991 14	Checked Baggage System Upgrades and Optimization Consti					_				•				
	Design Design	Corgan Jacobs (Note 3)			Resolution No. 2017-40, 6/1/2017	4,708,593 173,234	0	0	0		3,683,474 141,739		10.4%	10.2% 15.4%
	Design	Michael Baker Inc.				14,505	0	0	0	14,505	14,500	100.0%		
	Design	RS&H (note 1)				126,277	0		0		62,956		36.2%	35.0%
	Design Design	Skanska Walker Consultants (Note 7)			Resolution No. 2014-106, 9/4/2014	4,219,043 73,070	1,477,127		1,477,127		5,696,170 11,373		12.0% 84.0%	12.0% 84.7%
	Construction	Hensel Phelps			Resolution No. 2018-27, 4/5/18	35,268,898	2,152,528		921,293	37,421,426	30,570,796	81.7%	9.2%	14.6%
	Project Management	Jacobs (Note 3)				2,315,254	0	0	0	2,315,254	1,750,256		10.0%	15.4%
	Other (In House/Misc) Total Project Costs/Budget Approved		58,000,000	52,559,300		1,216,507 48,115,381	3,629,655	1,231,235	2,398,421	1,216,507 51,745,036	1,159,898 43,091,163			
6155 14	Replace Parking Revenue Control System Phase I & II (TPA)			,,		,,	-,,	-,,		,,	,,			
6156 15	Design (Other)	-			-	132,893	0	0	0	132,893	123,225	92.7%		
	Design-Builder (Design Part 1&2)	Manhattan Construction			Resolution No. 2014-91, 9/4/2014	1,173,059	640,317	0	640,317		1,634,473		19.1%	24.0%
	Design-Builder (Construction) Project Management (Inspection)	Manhattan Construction Jacobs (Note 3)			05/07/15	2,078,436 1,188	8,874,090	-599,452	9,473,542	10,952,526	10,505,811 1,188		11.2% 10.0%	12.8% 15.4%
	Other (In House/Misc)	secos (rote s)				2,128,085	0	0	0		2,100,745		10.0%	13.4%
	Total Project Costs/Budget Approved		13,885,400	14,916,600		5,513,661	9,514,408	-599,452	10,113,859	15,028,069	14,365,442	95.6%		
6157 16	Replace Parking Revenue Control System (PARCS) Phase 3 (T Design-Builder (Design Part 1&2)	Manhattan Construction			Resolution No. 2014-91, 9/4/2014	309,721	131,956	12,951	119,005	441,677	411,292	93.1%	19.1%	24.0%
	Design-Builder (Construction)	Manhattan Construction			05/07/15	0	4,638,249		3,631,140		4,544,883	98.0%	11.2%	12.8%
	Other (In House/Misc)					524,873	0	0	0		516,740			
6165 19	Total Project Costs/Budget Approved		4,518,500	5,430,500		834,594	4,770,204	1,020,060	3,750,144	5,604,798	5,472,915	97.6%		
0100 19	Airfield Maintenance Equipment Storage Building Addition Design	RS&H (note 1)				219,478	0	0	0	219,478	212,039	96.6%	16.9%	17.5%
	Project Management (Inspection)	Jacobs (Note 3)				109,645	0		0		109,645	100.0%	10.0%	15.4%
	Construction Other (In House/Misc)	E&L			Resolution No. 2020-13, 3/5/2020	1,273,892 194,063	3,952 0	3,952 0	0		1,074,277 194,063		29.2%	35.6%
	Other (In House/Misc) Total Project Costs/Budget Approved		2,043,000	1,968,400		1,797,078	3,952		0		1,590,024			
6475 19	Main Terminal Ticket Level Interior Refurbishment		,							,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,				
	Design	RS&H (note 1)				299,625	0		0		299,625		4.7%	3.6%
	Project Management (Inspection) Design	Jacobs (Note 3) DPR			Resolution No. 2019-02, 7/14/19	1,298 538,807	0	0	0		1,298 538,807		10.0% 12.5%	15.4% 17.2%
	Construction	DPR			Resolution No. 2019-129, 12/5/19	5,883,399	-1,298,217	-1,298,217	0	4,585,182	4,239,899	92.5%	19.7%	25.4%
	Construction (Other)					384,882	0	0	0		250,948			
	Other (In House/Misc) Total Project Costs/Budget Approved		6,570,000	6,318,700		429,007 7,537,018	-1.298.217	-1,298,217	0	429,007 6,238,802	429,007 5,759,585			
	TEA Access Control System Upgrades (TEA)		0,5,0,000	0,510,700		7,557,010	-1,230,217	-1,230,217		0,230,002	3,,33,363	32.3/8		
6495 17										120.628			10.2%	0.0%
6495 17	Design	RS&H (note 1)				120,628	0		0		49,005			
6495 17	Design	HCBECK			Resolution No. 2017-53, 8/3/2017	0	21,796	0	21,796	21,796	21,796	100.0%	47.3%	52.7%
6495 17					Resolution No. 2017-53, 8/3/2017 Resolution No. 2021-21 3/4/2021			0		21,796 826,568		100.0%		52.7% 0.0%

				ACTIVE	PROJECTS MAR - APR	2021								
	HCAA Project No. and Description	Architect/Engineer Contractor/Design- Builder	Board Approved Budget	Current Budget	Board Approved Contract/ Agreement Date	Authorized Amount	Sum of Change Orders / Amendment	Approved by CEO	Approved by Board	Total Authorized	Amount Incurred	Percent Incurred	DBE W/MBE Target Percent	DBE W/MBE Percent Achieved t Date
6530 18	North Air Cargo Facility Redevelopment (TPA) Design	RS&H (note 1)				192,051	C	0	0	192,051	108,983	56.7%		
	Design (Other)	KSQN (NOTE 1)				1.200	0		0					
	Construction	Astra Cons Serv LLC			08/02/18	264,095	24,461	24,461	0	288,556	288,556	100.0%	12.2%	12.2%
	Construction	Skanska		Re	solution No. 2015-113, 6/4/2015	417,798	0	0	0	417,798	417,798	100.0%	17.8%	21.2%
	Other (In House/Misc)					79,283	0	0	0			100.0%		
6535 19	Total Project Costs/Budget Approved Parkway and Service Road Asphalt Pavement Rehabilitation		8,916,800	1,150,000		954,428	24,461	24,461	0	978,888	895,821	91.5%		
6535 19	Design	Cone & Graham, Inc.		Re	solution No. 2018-47, 5/3/18	422,471	C	0	0	422,471	422,405	100.0%	12.9%	0.0%
	Project Management	Jacobs (Note 3)			.,,,,,,-	10,338	0		0				10.0%	15.4%
	Construction	Cone & Graham, Inc.		Re	solution No. 2019-100, 10/3/19	3,382,548	0		0				15.7%	11.5%
	Other (In House/Misc) Total Project Costs/Budget Approved		4.683.000	4.176.700		1,383 3.816.740	0		0					
6595 19	Short Term Parking Garage - Helix Lighting Replacement		4,683,000	4,176,700		3,816,740		, ,	0	3,816,740	4/5,919	12.5%		
0393 19	Design	RS&H (note 1)				87,390	C	0	0	87,390	87,390	100.0%	8.6%	9.3%
	Project Management	Jacobs (Note 3)				46,087	0		0				10.0%	15.4%
	Construction (Other)	MCS		Re	solution No. 2019-69, 8/1/19	153,255	0		0		. 0		86.0%	0.0%
	Other (In House/Misc)					37,120			0	0.,				
6650 19	Total Project Costs/Budget Approved		850,800	546,600		323,853	0	0	0	323,853	170,597	52.7%		
005U 19	Airport Amenities Design	RS&H				232,330	0) 0	0	232,330	223,581	96.2%	9.2%	9.5%
	Design	Jacobs (Note 3)				603	0		0			100.0%		15.4%
	Project Management (Inspection)	Jacobs (Note 3)				67,886	0) 0	0	67,886	67,886	100.0%	10.0%	15.4%
	Construction	D&M Cons.		Re	solution No. 2019-134, 12/5/2019	1,346,750	-1,274				1,246,930	92.7%	43.7%	49.2%
	Other (In House/Misc)		1.598.000	2.148.900		151,931 1,799,500	-1.274		0		151,931	100.0%		
6665 19	Total Project Costs/Budget Approved Baggage Claim Walls Technology		1,598,000	2,148,900		1,799,500	-1,274	-1,274	0	1,798,227	1,690,932	94.0%		
000313	Design	Corbin				18,252	C	0	0	18,252	18,252	100.0%		
	Construction	Audio Visual Innovations				1,432,345	0	0	0	1,432,345	1,432,345	100.0%		
	Construction	BPG Staging Services				9,370	C	0	0					
	Construction	Presidio Networked				32,648				32,648				
	Other (In House/Misc)		800,000	1,500,000		6,940 1,499,555	0		0					
6685 20	Total Project Costs/Budget Approved Long Term Garage Elevator Rehabilitation		800,000	1,500,000		1,499,555				1,499,555	1,499,555	100.0%		
0003 20	Design					0	0	0	0	0	0	0.0%		
	Design	Duncan Elevator				9,200	0		0		4,450	48.4%		
	Construction	Schindler Elevator Corp		Re	solution 2019-137, 12/5/2019	4,724,951		0		4,724,951				
	Other (In House/Misc)		4.840.000	4.840.000		4,100	0		0		4,100	100.0%		
6700 20	Total Project Costs/Budget Approved Runway 5-23 and Connector Taxiways Rehabilitation		4,840,000	4,840,000		4,738,251	0	0	0	4,738,251	2,431,665	51.3%		
6700 20	Design	AVCON		Re	esolution No. 2019-108, 10/3/2019	830,381	C	0	0	830,381	761,881	91.8%	26.8%	13.4%
	Design	RS&H				13,932	0		0					
	Construction	CW Roberts Contracting		Re	solution No. 2020-161, 8/6/2020	5,902,073	286,252	286,252	0	6,188,325	5,194,657	83.9%	10.4%	11.4%
	Other (In House/Misc)					629,588	G	0	0	629,588	629,588	100.0%		
	Total Project Costs/Budget Approved			7,902,700		7,375,974	286,252	286,252	0	7,662,226	6,600,059	86.1%		
			9,208,200	7,302,700							0,000,033			
6710 20	EFSO (Emergency Fuel Shut Off)	Aircraft Conice International	9,208,200		Oll cioned 9/27/2020					6.000		0.09	ł	
6710 20	Design	Aircraft Service International Schindler Elevator	9,208,200		OU signed 8/27/2020	6,000	0		0		. 0	0.0%		
6710 20		Aircraft Service International Schindler Elevator ADB Safegate	9,208,200		OU signed 8/27/2020		0) 0		308,351	0 295,096	95.7%		
6710 20	Design Construction Construction Construction	Schindler Elevator	9,208,200	М	OU signed 8/27/2020 OU signed 8/27/2020	6,000 308,351 97,916 544,000	0	0 0	0	308,351 97,916 544,000	295,096 91,916 386,761	95.7% 93.9% 71.1%		
6710 20	Design Construction Construction Construction Other (in House/Misc)	Schindler Elevator ADB Safegate		M		6,000 308,351 97,916 544,000 11,187	0	0 0 0 0 0 0 0 0 0	0 0 0	308,351 97,916 544,000 11,187	0 295,096 91,916 386,761 11,187	95.7% 93.9% 71.1% 100.0%		
	Design Construction Construction Construction Contruction Other (in House/Misc) Total Project Costs/Budget Approved	Schindler Elevator ADB Safegate Aircraft Service International	9,208,200	М		6,000 308,351 97,916 544,000	0	0 0 0 0 0 0 0 0 0	0	308,351 97,916 544,000 11,187	0 295,096 91,916 386,761 11,187	95.7% 93.9% 71.1%		
7054 12	Design Construction Construction Construction Other (in House/Misc) Total Project Costs/Budget Approved Alipont Support Area Environmental Remediation Phase 6 [TP	Schindler Elevator ADB Safegate Aircraft Service International		M		6,000 308,351 97,916 544,000 11,187 967,454	0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0	308,351 97,916 544,000 11,187 967,454	0 295,096 91,916 386,761 11,187 784,959	95.7% 93.9% 71.1% 100.0% 81.1%	20.09	10.79/
	Design Construction Construction Construction Construction Construction Other (In House/Misc) Total Project Costs/Budget Approved Aliport Support Area Environmental Remediation Phase 6 (TP Design	Schindler Elevator ADB Safegate Aircraft Service International PA) CDM (Note 4)		M		6,000 308,351 97,916 544,000 11,187 967,454	C C C C C C C C C C C C C C C C C C C	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	308,351 97,916 544,000 11,187 967,454	0 295,096 91,916 386,761 11,187 784,959	95.7% 93.9% 71.1% 100.0% 81.1%	20.0%	19.7%
	Design Construction Construction Construction Other (in House/Misc) Total Project Costs/Budget Approved Alipont Support Area Environmental Remediation Phase 6 [TP	Schindier Bevator ADB Salegate Aircraft Service international 2A) CDM (Note 4) ECT (Note 5) USS (Note 6)		M		6,000 308,351 97,916 544,000 11,187 967,454 503,203 272,474 46,071	0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0	308,351 97,916 544,000 11,187 967,454 503,203 272,474 46,071	0 295,096 91,916 386,761 11,187 784,959 503,203 272,474 46,071	95.7% 93.9% 71.1% 100.0% 81.1% 100.0% 100.0%	20.0% 23.0% 28.1%	19.7% 27.4% 31.8%
	Design Construction Construction Construction Other (In Noose/Misc) Trial Project Cotts/Budget Approved Aliport Support Area Environmental Remediation Phase 6 (TP Design Design Design	Schindier Elevator ADB Salegate Aircraft Service International PAI CDM (Note 4) ECT (Note 5) USS (Note 6) USS (Note 6)		M 1,021,749	OU signed 8/27/2020	6,000 308,351 97,916 544,000 11,187 967,454 503,203 272,474 46,071 1,250,176	C C C C C C C C C C C C C C C C C C C	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0	308,351 97,916 544,000 11,187 967,454 503,203 272,474 46,071 1,250,176	0 295,096 91,916 386,761 11,187 784,959 503,203 272,474 46,071 1,123,913	95.7% 93.9% 71.1% 100.0% 81.1% 100.0% 100.0% 100.0% 89.9%	23.0% 28.1% 10.0%	27.4% 31.8% 25.2%
	Design Construction Construction Construction Construction Other (in House/Misc) Total Project Costs/Budget Approved Alpost Support Area Environmental Remediation Phase 6 (TP Design Design Design Design Design	Schindier Bevator ADB Salegate Aircraft Service international 2A) CDM (Note 4) ECT (Note 5) USS (Note 6)		M 1,021,749		6,000 308,351 97,916 544,000 11,187 967,454 503,203 272,474 46,071 1,250,176 2,908,781	0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0	308,351 97,916 544,000 11,187 967,454 503,203 272,474 46,071 1,250,176 2,220,006	0 295,096 91,916 386,761 11,187 784,959 503,203 272,474 46,071 1,123,913 2,220,006	95.7% 93.9% 71.1% 100.0% 81.1% 100.0% 100.0% 100.0% 100.0% 100.0%	23.0% 28.1%	27.4% 31.8%
	Design Construction Construction Construction Other (In Noose/Misc) That Project Costs/Budget Approved Alipost Support Area Environmental Remediation Phase 6 (TP Design Design Design Design Design Design Construction (Other)	Schindier Elevator ADB Salegate Aircraft Service International PAI CDM (Note 4) ECT (Note 5) USS (Note 6) USS (Note 6)		M 1,021,749	OU signed 8/27/2020	6,000 308,351 97,916 544,000 11,187 967,454 503,203 272,474 46,071 1,250,176	C C C C C C C C C C C C C C C C C C C	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0	308,351 97,916 544,000 11,187 967,454 503,203 272,474 46,071 1,250,176 2,220,0,770	0 295,096 91,916 386,761 11,187 784,959 503,203 272,474 46,071 1,123,913 2,220,006	95.7% 93.9% 71.1% 100.0% 81.1% 100.0% 100.0% 100.0% 100.0% 100.0%	23.0% 28.1% 10.0%	27.4% 31.8% 25.2%
7054 12	Design Construction Construction Construction Construction Other (in House/Misc) Total Project Costs/Budget Approved Alpost Support Area Environmental Remediation Phase 6 (TP Design Design Design Design Design	Schindier Elevator ADB Salegate Aircraft Service International PAI CDM (Note 4) ECT (Note 5) USS (Note 6) USS (Note 6)		M 1,021,749	OU signed 8/27/2020	6,000 308,351 97,916 544,000 11,187 967,544 503,203 272,474 46,071 1,250,176 2,908,781 108,770	C C C C C C C C C C C C C C C C C C C	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0	308,351 97,916 544,000 11,187 967,454 503,203 272,474 46,071 1,250,176 2,220,006 108,770 563,971	0 295,096 91,916	95.7% 93.9% 71.1% 100.0% 81.1% 100.0% 100.0% 100.0% 100.0% 89.9% 100.0%	23.0% 28.1% 10.0%	27.4% 31.8% 25.2%
	Design Construction Construction Construction Construction Construction Construction Other (In House/Misc) Total Project Costs/Budget Approved Aliport Support Area Environmental Remediation Phase 6 (TP Design	Schindier Elevator ADB Safegate Aircraft Service international DAI CDM (Note 4) ECT (Note 5) USS (Note 5) CBA (APTIM Mote 3) Accom Technical Svcs	363,000	M M 1,021,749	Ou signed 8/27/2020	6,000 308,351 97,916 544,000 111,87 967,454 503,203 277,474 66,071 12,50,176 2,908,781 108,770 563,971 5,683,445	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0	308,351 97,916 544,000 11,187 967,454 503,203 272,474 46,071 1,250,176 2,220,006 108,770 563,971 4,964,670	0 0 295,096 91,916 1 386,761 1 11,187 1 11,187 1 11,187 1 1 12,187 1 1 12,187 1 1 12,187 1 1 12,187 1 1 12,187 1 1 12,187 1 1 12,187 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	95.7% 93.9% 71.1% 100.0% 81.1% 100.0% 100.0% 100.0% 100.0% 95.6% 100.0% 97.4%	23.0% 28.1% 10.0% 8.0%	27.4% 31.8% 25.2% 11.1%
7054 12	Design Construction Construction Construction Construction Construction Construction Construction Total Project Contry/Budget Approved Airport Support Area Environmental Remediation Phase 6 (TP Design Design Design Design Design Design Uniform Construction (Other) Construction (Other) Total Project Costs/Budget Approved Gateway Development Area Design	Schindier Bevator AND Salegate Aircraft Service International PAI CDM (Note 4) ECT (Note 5) USS (Note 6) CBAI /APTIM (Note 3) Accom Technical Sucs Stantec	363,000	M M 1,021,749	OU signed 8/27/2020	6,000 308,351 97,916 554,000 11,187 967,454 503,203 272,474 46,071 1,250,176 2,908,791 5,653,445	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	308,351 97,916 544,000 11,187 96,745 503,203 272,474 46,071 1,250,176 2,220,006 108,770 4,964,670	0 295,096 9,1916 1 386,615 1 11.187 784,559 1 503,203 1 272,474 46,071 1 1,123,913 2 2,200,005 1 104,012 563,371 4,833,649	95.7% 93.9% 71.1% 100.0% 81.1% 100.0% 100.0% 100.0% 100.0% 95.6% 100.0% 97.4%	23.0% 28.1% 10.0% 8.0%	27.4% 31.8% 25.2% 11.1%
7054 12	Design Construction Construction Construction Cither (in House/Misc) Total Project Costs/Budget Approved Aliport Support Area Environmental Remediation Phase 6 (TP Design Design Design Design Design Design Design Design Design Construction (Other) Other (in House/Misc) Total Project Costs/Budget Approved Gateway Development Area Design	Schindier Elevator ADB Safegate Aircraft Service international 201 CDM (Note 4) CECT (Note 5) USC (Note 5) CREA (APTING (Note 3) Accom Technical Svcs Stantec Jacobs (Note 3)	363,000	M M 1,021,749	Ou signed 8/27/2020	6,000 308,351 97,916 554,000 11,187 967,554 503,203 722,474 46,0717 2,908,781 1108,770 563,971 5,653,445	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	308,351 97,516 544,000 11,187 967,546 503,203 272,474 46,0171 1,250,106 2,230,006 108,737 4,946,470 6,901,821 778,883	0 0 295,096 91,916 11,187 11,187 11,187 12,197 14,1	95.7% 93.9% 71.1% 100.0% 81.1% 100.0% 100.0% 100.0% 99.9% 100.0% 95.6% 100.0% 94.8% 94.8%	23.0% 28.1% 10.0% 8.0% 19.0% 10.0%	27.4% 31.8% 25.2% 11.1%
7054 12	Design Construction Construction Construction Construction Construction Construction Total Project Const/Indiget Approved Airport Support Area Environmental Remediation Phase 6 (TP Design Design Design Design Construction (Other) Construction (Other) Construction (Other) Construction (Other) Total Project Costs/Budget Approved Gateway Development Area Design Design Design Design	Schindier Bevator AND Salegate Aircraft Service International PAI CDM (Note 4) ECT (Note 5) USS (Note 6) CBAI /APTIM (Note 3) Accom Technical Sucs Stantec	363,000	M M 1,021,749	Ou signed 8/27/2020	6,000 308,351 97,916 544,000 11,187 967,454 503,203 272,474 46,071 1,250,176 1,908,781 108,790 563,971 5,653,445 6,901,821 778,883 99,828	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	308,351 97,316 97,316 544,000 11,187 967,454 503,203 272,474 46,071 1,250,176 2,200,006 108,770 4,964,670 6,901,421 77,883	295,096 396,751 386,751 11,187 784,599 503,203 503,203 272,474 46,771 1,123,913 1,123,913 1,104,012 1,563,371 4,833,649 6,546,186 766,189	95.7% 93.9% 71.1% 100.0% 81.1% 100.0% 100.0% 100.0% 100.0% 95.6% 100.0% 97.4% 94.8% 98.4% 86.1%	23.0% 28.1% 10.0% 8.0%	27.4% 31.8% 25.2% 11.1%
7054 12	Design Construction Construction Construction Cither (in House/Misc) Total Project Costs/Budget Approved Aliport Support Area Environmental Remediation Phase 6 (TP Design Design Design Design Design Design Design Design Design Construction (Other) Other (in House/Misc) Total Project Costs/Budget Approved Gateway Development Area Design	Schindier Elevator ADB Safegate Aircraft Service international 201 CDM (Note 4) CECT (Note 5) USC (Note 5) CREA (APTING (Note 3) Accom Technical Svcs Stantec Jacobs (Note 3)	363,000	M 1,021,749 1,021,749 Re 5,000,000	Ou signed 8/27/2020	6,000 308,351 97,916 554,000 11,187 967,554 503,203 722,474 46,0717 2,908,781 1108,770 563,971 5,653,445	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	308,351 97,316 544,000 11,187 967,845 967,845 12,200,006 108,707 503,971 1,200,176 1,500,176 1,500,176 1,500,176 1,500,177 1,500,176 1,500,177 1,5	295,096 91,916 11,187 11,187 150,3203 272,474 46,071 1,123,913 2,220,006 104,013 4,83,649 6,546,185 6,546,185 85,989 91,448	95.7% 93.9% 71.1% 100.0% 81.1% 100.0% 100.0% 100.0% 99.9% 100.0% 95.6% 100.0% 94.8% 94.8%	23.0% 28.1% 10.0% 8.0% 19.0% 10.0%	27.4% 31.8% 25.2% 11.1%
7054 12	Design Construction Construction Other (In House/Misc) Total Project Costs/Budget Approved Alipont Support Area Environmental Remediation Phase 6 (TP Design Design Design Design Design Design Design Design Design Other (In House/Misc) Total Project Costs/Budget Approved Gatevary Development Area Design Onstruction Construction (IODP)	Schindier Elevator ADB Safegate Auroraft Service International ADB Safegate Auroraft Service International ADB Safegate Sa	363,000	M 1,021,749 1,021,749 Re 5,000,000	OU signed 8/27/2020 scolution No. 2011-127, 10/6/2011 scolution No. 2013-48, 5/2/2013	6,000 308,351 97,916 544,000 11,187 967,654 503,203 272,474 46,071 1,250,176 2,908,781 108,770 563,971 778,883 99,828 113,211 66,016,000	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	308,351 97,361 97,361 11,127 987,364 987,454 987,454 48,077 12,200,766 108,770 4,944,670 177,8,881 99,228 1132,111 62,154,736	295,096 91,916 11,187 11,187 154,599 150,303 272,474 46,071 11,23,913 2,220,006 104,013 653,371 654,6186 6546,186 6546,186 106,189 91,448	95.7% 93.9% 71.1% 100.0% 81.1% 100.0% 100.0% 100.0% 99.9% 100.0% 97.4% 94.8% 94.8% 98.4% 86.1% 80.8% 99.6%	23.0% 28.1% 10.0% 8.0% 19.0% 10.0% 14.6%	27.4% 31.8% 25.2% 11.1% 18.1% 15.4% 9.8%
7054 12	Design Construction Constructio	Schindier Elevator ADB Safegate Auroraft Service International ADB Safegate Auroraft Service International ADB Safegate Safega	363,000	M 1,021,749 1,021,749 Re 5,000,000	OU signed 8/27/2020 scolution No. 2011-127, 10/6/2011 scolution No. 2013-48, 5/2/2013	6,000 308,351 97,916 544,000 11,187 967,644 503,203 272,474 46,071 1,250,176 1,988,781 108,770 56,3971 5,653,445 113,211 6,016,000 1,881,586	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	308,351 97,316 97,316 11,187 97,345 10,274,74 503,203 272,474 46,771 1,250,176 2,230,006 108,770 4,964,670 4,964,670 113,31,11 1,31,11 1,31,11 1,31,11 1,31,11 1,31,11 1,31,11	295,096 395,784 386,781 11,187 784,599 10,303 10,303 10,303 10,303 11,30	95.7% 93.9% 71.1% 100.0% 81.1% 100.0% 100.0% 100.0% 99.5.6% 100.0% 97.4% 94.8% 94.8% 99.9% 99.9% 99.9% 97.7%	23.0% 28.1% 10.0% 8.0% 19.0% 10.0%	27.4% 31.8% 25.2% 11.1% 18.1% 15.4% 9.8%
7054 12	Design Construction Construction Construction Other (In House/Misc) Total Project Cotts/Budget Approved Aliport Support Area Environmental Remediation Phase 6 (TP Design Design Design Design Budder Construction (Other) Other (In House/Misc) Total Project Costs/Budget Approved Gateway Development Area Design Design Design Design Design Construction (Other) Design D	Schindier Elevator ADB Safegate Auroraft Service International ADB Safegate Auroraft Service International ADB Safegate Sa	363,000	M 1,021,749 1,021,749 Re Re	OU signed 8/27/2020 scolution No. 2011-127, 10/6/2011 scolution No. 2013-48, 5/2/2013	6,000 308,351 97,916 544,000 11,187 967,454 503,203 272,474 46,071 1,250,176 2,908,781 108,770 563,971 778,883 99,828 113,211 66,016,006 1,806 1	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	308,351 97,361 97,361 11,127 987,364 987,454 987,454 46,077 12,200,066 108,770 4,944,670 177,8,881 99,228 1132,111 62,154,736 1,815,656	295,096 91,916 18,076 11,187 11,187 15,189 15,030 15,030 16,031 12,22,006 16,031 16,03	95.7% 93.9% 71.1% 100.0% 81.1% 100.0% 100.0% 95.6% 100.0% 94.8% 94.8% 94.8% 99.9% 99.6% 99.6% 99.7%	23.0% 28.1% 10.0% 8.0% 19.0% 10.0% 14.6%	27.4% 31.8% 25.2% 11.1% 18.1% 15.4% 9.8%
7054 12 8225 17	Design Construction Total Project Costs/Budget Approved Astront Support Area Environmental Remediation Phase 6 (TP Orligin Design Design Design Design Design Construction Construction (Other) Construction (Other) Construction (Other) Construction Construction Design Design Design Design Design Design Design Construction (Other) Total Project Const/Budget Approved Total Project Const/Budget Approved	Schindier Elevator ADB Safegate Auroraft Service International ADB Safegate Auroraft Service International ADB Safegate Sa	363,000	M 1,021,749 1,021,749 Re 5,000,000	OU signed 8/27/2020 scolution No. 2011-127, 10/6/2011 scolution No. 2013-48, 5/2/2013	6,000 308,351 97,916 544,000 11,187 967,644 503,203 272,474 46,071 1,250,176 1,988,781 108,770 56,3971 5,653,445 113,211 6,016,000 1,881,586	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	308,351 97,361 97,361 11,127 987,364 987,454 987,454 46,077 12,200,066 108,770 4,944,670 177,8,881 99,228 1132,111 62,154,736 1,815,656	295,096 91,916 18,076 11,187 11,187 15,039 15,030 15,030 16,031 12,22,006 16,031 16,03	95.7% 93.9% 71.1% 100.0% 81.1% 100.0% 100.0% 95.6% 100.0% 97.4% 94.8% 98.4% 86.1% 80.8% 99.9% 99.6% 99.6% 92.7%	23.0% 28.1% 10.0% 8.0% 19.0% 10.0% 14.6%	27.4% 31.8% 25.2% 11.1% 18.1% 15.4% 9.8%
7054 12	Design Construction Total Project Costs/Budget Approved Alipost Support Area Environmental Remediation Phase 6 (TP Design Construction (Other) Construction (Other) Construction (Other) Design (Other) Design	Schindier Elevator ADB Safegate Auroraft Service International ADB Safegate Auroraft Service International ADB Safegate Sa	363,000	M M 1,021,749 1,021,749 R R S 5,000,000 R R S R S R S R S R S R S R S R S R S	OU signed 8/27/2020	6,000 308,351 97,916 544,000 11,187 967,454 503,203 272,474 46,071 1,250,176 2,908,781 108,770 563,971 778,883 99,828 113,211 66,016,006 1,806 1	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	308,351 97,316 97,316 544,000 11,187 967,454 967,454 967,454 967,247 1250,176 1,250,17	295,096 91,916 386,761 11,187 11,187 12,2474 45,071 1,123,913 1,12	95.7% 93.9% 71.1% 100.0% 81.1% 100.0% 100.0% 95.6% 100.0% 94.8% 94.8% 94.8% 99.9% 99.6% 99.6% 99.7%	23.0% 28.1% 10.0% 8.0% 19.0% 10.0% 14.6%	27.4% 31.8% 25.2% 11.1% 18.1% 15.4% 9.8%
7054 12 8225 17	Design Construction Construction Construction City (In House/Misc) Total Project Costs/Nudget Approved Aliport Support Area Environmental Remediation Phase 6 (TP Design Construction (Other) Other (In House/Misc) Total Project Costs/Nudget Approved Total Project Costs/Nudget Notice Construction Construction Construction (ODP) Project Management (Inspection) Other (In House/Misc) Total Project Costs/Nudget Approved	Schindier Elevator ADB Salegate Aircraft Service international COM (Note 4) ECT (Note 5) USS (Note 6) COBJ (AFTIM (Note 3) Accom Technical Sxxx Sanitec Jacobs (Note 3) Hensel Phelips Jacobs (Note 3)	363,000	M M 1,021,749 1,021,749 R4 5,000,000 R4 R1,937,120 R6	Ou signed 8/27/2020 solution No. 2011-127, 10/6/2011 solution No. 2013-48, 5/1/2013 solution No. 2018-117, 12/6/2018	6,000 308,351 97,916 544,000 11,187 967,454 503,203 272,474 4,6071 1,250,176 2,968,781 108,787 503,971 778,883 99,878 113,211 66,016,000 1,681,586 2,460,099 83,844,466	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	308,351 97,316 97,316 544,000 11,187 97,326 507,326 503,203 272,747 4,607 1,250,176 2,220,007 108,770 4,944,570 6,901,321 178,881 99,328 113,711 2,154,76 1,881,566 2,240,009 5,533,309 7,983,309	295,096 295,096 31,1916 318,781 311,187 784,596 503,203 503,20	95.7% 93.9% 71.1% 100.0% 81.1% 100.0% 100.0% 100.0% 100.0% 95.6% 94.8% 98.4% 86.1% 86.1% 99.9% 92.7% 92.7% 92.7%	23.0% 28.1% 10.0% 8.0% 19.0% 10.0% 10.0% 14.6%	27.4% 31.8% 25.2% 11.1% 18.1% 15.4% 9.8% 19.5%
7054 12 8225 17	Design Construction Total Project Costs/Budget Approved Alipost Support Area Environmental Remediation Phase 6 (TP Design Construction (Other) Construction (Other) Construction (Other) Design (Other) Design	Schildier Elevator AND Salegate Aircraft Service International ZAI CDM (Note 4) ECT (Note 5) USS (Note 6) CBB (AFTIM (Note 3) Accom Technical Svcs Santec Jacobs (Note 3) Hensel Pheips Jacobs (Note 3) Jacobs (Note 3)	363,000	M M 1,021,749 1,021,749 R4 5,000,000 R4 R1,937,120 R6	OU signed 8/27/2020	6,000 308,351 97,916 544,000 11,187 967,454 503,203 272,474 46,071 1,250,176 2,908,781 108,770 56,391 178,883 99,828 113,211 6,616,000 1,881,386 2,460,009 5,593,019 8,844,460 3,848,488	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	308,351 97,316 97,316 97,316 544,000 11,187 967,454 503,203 272,474 4,671 1,250,176 2,200,006 108,770 4,964,470 6,901,821 17,883 99,828 113,211 2,114 2,154,756 2,240,009 5,533,339 5,533,339 5,583,339 5,583,339 5,583,339 5,583,339 5,583,339 5,583,339 5,583,339 5,583,339 5,583,339 5,583,339 5,583,339 5,583,339 5,584,271 806,647	295,096 91,916 386,761 11,187 11,187 127,2474 45071 1,123,913 1,12	95.7% 93.9% 71.1% 100.0% 81.1% 100.0% 100.0% 100.0% 99.9% 100.0% 97.4% 86.1% 80.8% 99.9% 92.7% 98.8% 98.8% 99.6% 98.8% 99.6%	23.0% 28.1% 10.0% 8.0% 19.0% 10.0% 14.6% 10.0%	27.4% 31.8% 25.2% 11.1% 18.1% 15.4% 9.8% 19.5%
7054 12 8225 17	Design Design Uniter Construction Construction Construction Construction Construction Construction Construction Construction Construction Total Project Costs/Budget Approved Airport Support Area Environmental Remediation Phase 6 (TP Design Design Design Design Design Design Design Uniter Construction (Other) Other (In House/Misc) Total Project Costs/Budget Approved Gateway Development Area Design Design Design Design Design (Other) Construction Constructio	Schindier Elevator AND Salegate Aircraft Service international AND Salegate Aircraft Service international AND Salegate Aircraft Service international AND Salegate AND Salegate AND Salegate AND Salegate AND Salegate A	363,000	M 1.021,749 1.021,749 8.000,000 Re 81,937,120 Re Re	OU signed 8/27/2020 Isolution No. 2011-127, 10/6/2011 Isolution No. 2013-48, 5/2/2013 Isolution No. 2018-117, 12/6/2018 Isolution No. 2018-114, 11/7/2019 Isolution No. 2018-17, 6/7/2018	6,000 308,351 97,916 544,000 11,187 967,454 503,203 272,474 46,071 1,250,176 1,08,770 563,971 778,883 198,284 113,211 66,016,000 1,281,0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	308,351 97,361 97,361 11,187 97,454 501,203 501,203 272,474 46,771 1,250,176	295,096 91,916 386,761 11,187 784,939 150,203 172,474 46,071 1,123,913 1,123,913 1,123,913 1,123,913 1,123,913 1,123,913 1,123,913 1,123,913 1,123,913 1,123,913 1,123,913 1,123,913 1,123,913 1,123,913 1,123,913 1,123,913 1,123,913 1,123,913 1,123,913 1,124	95.7% 13.8% 11.1% 10.00	23.0% 28.1% 10.0% 8.0% 8.0% 19.0% 10.0% 10.0% 10.0% 10.0%	27.4% 31.8% 25.2% 11.1% 18.1% 15.4% 9.8% 19.5% 15.4%
7054 12 8225 17	Design Construction Construction Other (In House/Misc) Total Project Costs/Budget Approved Alipont Support Area Environmental Remediation Phase 6 (TP Design Design Design Design Design Design Design Design Design Other (In House/Misc) Total Project Costs/Budget Approved Gateway Development Area Design State Affect Complex Total Project Costs/Budget Approved STAD Office Complex Design	Schindier Elevator ADB Safegate Aircraft Service international ADB Safegate Aircraft Service international DNI CDM (Note 4) ECT (Note 5) CDM (Note 4) ECT (Note 5) CDM (Note 6) CDM (ADT (Note 6) Accord Technical Svc Santec Jacobs (Note 3) International Svc Jacobs (Note 3)	363,000	M M 1,021,749 1,021,749 Rc 5,000,000 Rd R1,937,120 RC RC RC	OU signed 8/27/2020 solution No. 2011-127, 10/6/2011 solution No. 2013-48, 5/2/2013 solution No. 2018-117, 12/6/2018 solution No. 2018-157, 6/7/2018 solution No. 2018-164, 5/2/2018	6,000 308,351 57,160 544,000 11,187 967,454 503,203 272,474 46,071 1,250,176 2,968,781 108,770 563,971 5,553,445 6,016,000 1,811 278,833 99,228 1,811,250,176 6,016,000 3,342,003 0,342,003 0,342,003 0,342,003 0,744,007 1,707		0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	308,351 9,736 9,736 11,127 967,454 967,454 967,454 46,071 1,250,176 1,250,17	295,096 295,096 386,761 31,187 284,953 503,203 272,2474 46,071 1,123,913 1,1	95.7%; 71.1%; 100.0% 81.1%; 100.0% 81.1%; 100.0%; 10	23.0% 28.1% 10.0% 8.0% 19.0% 10.0% 10.0% 10.0% 14.6% 10.0% 14.6% 10.0%	27.4% 31.8% 25.2% 11.1% 18.1% 15.4% 9.8% 19.5% 15.4% 19.5% 15.4%
7054 12 8225 17	Design Construction Construction Construction Construction Construction Construction Construction Total Project Costs/Budget Approved Airport Support Area Environmental Remediation Phase 6 (TP Design Design Design Design Design Design Design Design Budder Construction (Other) Other (in Househlist) Total Project Costs/Budget Approved Gateway Development Area Design Design Design Design (Other) Construction (ODP) Project Management (Inspection) Other (in Househlist) Total Project Costs/Budget Approved 3TSA Office Complex Design Design D	Schindre Fleetor AND Safegate Arcraft Service international AND Safegate Arcraft Service international AND Safegate Arcraft Service international AND Safegate AND Safegate AND Safegate AND Safegate AND Safegate AND Safegate Safegate Safegate Safegate Safegate Jacobs (Note 3) Hensel Phelips Jacobs (Note 3) DPR Hensel Phelips Jacobs (Note 3) Safegate	363,000	M M 1.021,749 1.021,749 8.000,000 Re 81,937,120 Re Re Re	OU signed 8/27/2020 solution No. 2011-127, 10/6/2011 solution No. 2013-48, 5/2/2013 solution No. 2018-117, 12/6/2018 solution No. 2018-117, 12/6/2018 solution No. 2019-144, 11/7/2019 solution No. 2018-37, 6/7/2018 solution No. 2018-38, 5/2/2013 solution No. 2018-38, 5/2/2013 solution No. 2018-05, 8/9/2003	6,000 308,351 97,916 544,000 11,187 967,544 503,203 272,474 46,071 1,250,176 1,290,781 1,250,176 1,290,781 1,250,176 1,290,7883 1,290,78883 1,291 1,29	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	308,351 97,316 97,316 11,187 97,454 503,203 272,474 46,77 1,250,176 2,200,000 108,770 4,964,570 4,964,570 4,964,570 113,211 21,21 21,21	295,096 91,916 386,761 11,187 784,593 103,203 102,204 14,071 11,23,913 104,012	95.7% 93.9% 71.1% 100.0% 81.15 100.0% 100.0% 100.0% 95.6% 100.0% 97.4% 97.4% 98.84% 98.84% 99.5% 99.5% 91.8% 91.8%	23.0% 28.1% 10.0% 8.0% 8.0% 19.0% 10.0% 10.0% 10.0% 14.6% 10.0% 14.6% 10.0%	27.4% 31.8% 25.2% 11.1% 18.1% 15.4% 9.8% 19.5% 15.4% 25.2% 16.2% 16.1% 16.1%
7054 12 8225 17	Design Construction Construction Other (In House/Misc) Total Project Costs/Budget Approved Aliport Support Area Environmental Remediation Phase 6 (TP Design Other (In House/Misc) Total Project Costs/Budget Approved Gateway Development Area Design	Schindier Elevator ADB Safegate Aircraft Service international ADB Safegate Aircraft Service international DNI CDM (Note 4) ECT (Note 5) CDM (Note 4) ECT (Note 5) CDM (Note 6) CDM (ADT (Note 6) Accord Technical Svc Santec Jacobs (Note 3) International Svc Jacobs (Note 3)	363,000	M M 1.021,749 1.021,749 8.000,000 Re 81,937,120 Re Re Re	OU signed 8/27/2020 solution No. 2011-127, 10/6/2011 solution No. 2013-48, 5/2/2013 solution No. 2018-117, 12/6/2018 solution No. 2018-157, 6/7/2018 solution No. 2018-167, 6/7/2018	6,000 308,351 97,216 544,000 11,187 967,344 503,203 272,474 46,071 1,250,176 2,908,781 108,770 563,971 5,653,445 6,901,871 778,883 99,218 11,211 66,016,000 1,818,156 2,460,099 83,844,466 3,482,803 0 744,097 1,707 787,006		0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	308,351 9,7916 9,7916 554,000 11,118 967,454 503,203 272,474 46,071 1,250,176 1,250,17	295,096 295,096 385,751 385,75	95.7% 7 93.3% 7 111% 1 100.0% 8 81.15 100.00 1 100.00 1 100.00 1 95.06 1 95.06 1 97.45 98.45 98.45 99.95 99.95 99.86 90.86 90.86 90.86 90.86 90.86 90.	23.0% 28.1% 10.0% 8.0% 19.0% 10.0% 10.0% 10.0% 14.6% 10.0% 14.6% 10.0%	27.4% 31.8% 25.2% 11.1% 18.1% 15.4% 9.8% 19.5% 15.4% 19.5% 15.4%
7054 12 7054 17	Design Design Design (Other) Total Project Costs/Budget Approved Airpost Support Area Environmental Remediation Phase 6 (TP Design Design Design Design Budder Construction (Other) Other (In House/Misc) Total Project Costs/Budget Approved Gateway Development Area Design Design Design Budder Construction (Other) Total Project Costs/Budget Approved Gateway Development Area Design	Schindre Fleetor AND Safegate Arcraft Service international AND Safegate Arcraft Service international AND Safegate Arcraft Service international AND Safegate AND Safegate AND Safegate AND Safegate AND Safegate AND Safegate Safegate Safegate Safegate Safegate Jacobs (Note 3) Hensel Phelips Jacobs (Note 3) DPR Hensel Phelips Jacobs (Note 3) Safegate	363,000	M M 1.021,749 1.021,749 8.000,000 Re 81,937,120 Re Re Re	OU signed 8/27/2020 solution No. 2011-127, 10/6/2011 solution No. 2013-48, 5/2/2013 solution No. 2018-117, 12/6/2018 solution No. 2018-117, 12/6/2018 solution No. 2019-144, 11/7/2019 solution No. 2018-37, 6/7/2018 solution No. 2018-38, 5/2/2013 solution No. 2018-38, 5/2/2013 solution No. 2018-05, 8/9/2003	6,000 308,351 97,916 544,000 11,187 967,544 503,203 272,474 46,071 1,250,176 1,290,781 1,250,176 1,290,781 1,250,176 1,290,7883 1,290,78883 1,291 1,29	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	308,351 97,316 97,316 11,187 97,346 503,203 272,474 4,574 1,259,176 1,259,17	295,096 380,701 11,187 784,599 19,301 11,187	95.7% 93.9% 71.1% 100.0% 81.15 100.0% 100.0% 100.0% 95.6% 100.0% 97.4% 97.4% 98.84% 98.84% 99.5% 99.5% 91.8% 91.8%	23.0% 28.1% 10.0% 8.0% 8.0% 19.0% 10.0% 10.0% 10.0% 14.6% 10.0% 14.6% 10.0%	27.4% 31.8% 25.2% 11.1% 18.1% 15.4% 9.8% 19.5% 15.4% 25.2% 16.2% 16.1% 16.1%
7054 12 8225 17	Design Construction Construction Other (In House/Misc) Total Project Costs/Budget Approved Aliport Support Area Environmental Remediation Phase 6 (TP Design Other (In House/Misc) Total Project Costs/Budget Approved Gateway Development Area Design	Schindier Elevator ADB Salegate Arcraft Service international ADB Salegate Arcraft Service international ADB Salegate Arcraft Service international ADB Salegate CDM (Note 4) ECT (Note 5) USE (Note 6) CDM (Note 4) ECT (Note 5) USE (Note 6) Santice Santice Jacobs (Note 3) Hensel Phelips Jacobs (Note 3) Jacobs (Note 3) DPR Hensel Phelips Jacobs (Note 3) Santice Jacobs (Note 3) Santice Santice Jacobs (Note 3) Santice Jacobs (Note 3) Santice Santice Jacobs (Note 3) Santice Jacobs (Note 3) Santice Hensel Phelips DPR	363,000	M M 1.021,749 1.021,749 8.000,000 Re 81,937,120 Re Re Re	OU signed 8/27/2020 solution No. 2011-127, 10/6/2011 solution No. 2013-48, 5/2/2013 solution No. 2018-117, 12/6/2018 solution No. 2018-117, 12/6/2018 solution No. 2019-144, 11/7/2019 solution No. 2018-37, 6/7/2018 solution No. 2018-38, 5/2/2013 solution No. 2018-38, 5/2/2013 solution No. 2018-05, 8/9/2003	6,000 308,351 97,916 544,000 11,187 967,454 503,203 272,474 46,071 1,250,176 1,290,878 1,250,176 5,901,871 778,883 113,211 6,016,000 1,881,596 2,563,345 6,012,100 744,097 777,006 5,659,11 1,707 787,006 5,659,120		0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	308,351 97,361 97,361 11,187 967,454 967,454 503,203 127,274 4,607 1,250,176	295,096 380,701 11,187 784,599 19,301 11,187	95.7% 77 93.2% 71.11% 10.00% 71.11% 10.00% 1	23.0% 28.1% 10.0% 8.0% 19.0% 10.0% 10.0% 10.0% 14.6% 10.0% 14.6% 10.0%	27.4% 31.8% 25.2% 11.1% 18.1% 15.4% 9.8% 19.5% 15.4% 15.4% 16.2% 16.2% 16.2% 16.3% 0.0%

				ACTIV	/E PROJECTS MAR -	APR 20	021								
	HCAA Project No. and Description	Architect/Engineer Contractor/Design- Builder	Board Approved Budget	Current Budget	Board Approved Contract Agreement Date	N/	Authorized Amount	Sum of Change Orders / Amendment	Approved by CEO	Approved by Board	Total Authorized	Amount Incurred	Percent Incurred	DBE W/MBE Target Percent	DBE W/MBE Percent Achieved to Date
8230 18	Main Terminal Curbside Expansion (TPA) Design	Hensel Phelos	-		Resolution No. 2018-57. 6/7/18		17.864.576	4.010.476	0	4.010.476	21.875.051	21,855,235	99.9%	16.8%	16.2%
	Design	Jacobs (Note 3)			NC30/01/01/10/2010 37, 0/7/10		1,758,375	4,010,470		0	1,758,375	1,423,130		10.0%	15.7%
	Design	RS&H (note 1)					173,367	0		0	173,367	139,885	80.7%	10.0%	9.8%
	Design	Stantec			Resolution No. 2013-48, 5/2/2013		361,610	0		0	361,610			15.3%	10.9%
	Design (Other) Construction	Hensel Phelps			Resolution No. 2020-159, 8/9/2020		82,457 85,403,496	-9,379,616		0	82,457 76,023,880	82,457 48,140,866		8.6%	16.3%
	Construction	Johnson Laux Co.				3/02/18	711,276	0	0	0	711,276	711,276	100.0%	10.0%	41.7%
	Construction (Other)						6,618,076	0	-	0	6,618,076	4,902,128			
	Project Management (Inspection) Other (In House/Misc)	Jacobs (Note 3)					2,193,617 3,163,208	0		0	2,193,617 3,163,208	1,623,612 2,382,823		10.0%	15.4%
	Total Project Costs/Budget Approved		183,829,000	186,948,048			118,330,057	-5,369,141		4,010,476	112,960,916	81,586,131			
8200 18	FAA Parking Lot, Energy Plant and Loading Dock Replaceme	nt , Demolish Administration Building (TPA)													
8205 18	Design	Hensel Phelps			Resolution No. 2018-57, 6/7/18		6,865,394	0		0	6,865,394	6,860,393		16.8%	16.2%
8900 18	Design	Jacobs (Note 3) RS&H (note 1)					1,395,629 1,742	0		0	1,395,629	1,010,372 1,742		10.0%	15.4%
	Design Construction	Hensel Phelps			Resolution No. 2020-159, 8/9/2020		1,742 80,689,531	-14,088,726		0	1,742	1,742 37,927,108		8.6%	16.3%
	Construction (ODP)						12,644,099	0	0	0	12,644,099	10,000,735			
	Project Management (Inspection)	Jacobs (Note 3)					2,699,189	0		0	2,699,189	1,875,465		10.0%	15.4%
	Other (In House/Misc)						4,948,398	0		0	4,948,398	1,932,390			
8235 18	Total Project Costs/Budget Approved Widen and Rehabilitate the George Bean Parkway and Nev	Francisco Davidina David Evit /TDA	119,896,000	109,489,954			109,243,982	-14,088,726	-14,088,726	0	95,155,256	59,608,206	62.6%		
8235 18	Design	Cone & Graham			Resolution No. 2018-47. 5/3/18		4.303.085	0	0	0	4.303.085	4,302,811	100.0%	13.9%	19.8%
	Design	Jacobs (Note 3)			,,,,		825,221	0		0	825,221	729,700	88.4%	10.0%	15.4%
	Design	RS&H (note 1)					71,383	0		0	71,383	65,387	91.6%	10.0%	9.8%
	Design (Other) Construction	Cone & Graham			Resolution No. 2019-100, 10/3/19		28,427 34,771,432	-1,590,653		0	28,427 33,180,779	28,427 22,402,547		15.7%	11.5%
	Construction (Other)	Cone & Granam			Resolution No. 2019-100, 10/3/19		933,187	-1,350,033	-1,350,033	0	933,187	537,282		13.776	11.3/4
	Project Management (Inspection)	Jacobs (Note 3)					2,106,506	0	0	0	2,106,506	1,251,378		10.0%	15.4%
	Other (In House/Misc)						673,106	0		0	673,106	620,155			
8300 20	Total Project Costs/Budget Approved Airside A, C, and F Restroom Renovations		49,821,000	47,379,712			43,712,347	-1,590,653	-1,590,653	0	42,121,695	29,937,688	71.1%		
8300 20	Design	Jacobs (Note 3)					13,413	0	0	0	13,413	13,413	100.0%	10.0%	15.4%
	Design	RS&H (note 1)					82,035	0		0	82,035	82,035		7.0%	11.2%
	Design	HCBECK			Resolution No. 2020-02, 2/6/2020		2,125,834	448,100	0	448,100	2,573,934	1,821,705		35.1%	33.4%
	Construction	HCBECK			Resolution No. 2020-263, 10/01/2020		3,748,339	6,793,515		6,998,090	10,541,854	1,901,082		23.2%	15.2%
	Construction (Other) Project Management (Inspection)	Jacobs (Note 3)					142,388 65,136	0	-	0	142,388 65,136	103,496 65,136		10.0%	15.4%
	Other (In House/Misc)	Jacobs (Note 3)					317.382	0		0	317.382	317.382		10.0%	13.4/6
	Total Project Costs/Budget Approved		21,386,000	15,647,500			6,494,526	7,241,615	-204,575	7,446,190	13,736,141	4,304,248	31.3%		
8405 20	Airside A Boarding Bridge, PCA AHU and GU Replacement														
	Design	Manhattan			Resolution No. 2020-160, 8/6/20		1,537,137	0		0	1,537,137	936,640	60.9%	21.8%	15.8%
	Design Construction	RS&H (note 1) Manhattan			Resolution No. 2021-26, 4/01/21		9,959 20,052,119	-10,512,884		0	9,959 9,539,235	9,959			
	Construction (ODP)	Promission			NCJOIGH NO. 2022 20, 4/02/22		9,917,532	10,512,004		0	9,917,532	0			
	Other (In House/Misc)						129,931	0	0	0	129,931	129,931			
	Total Project Costs/Budget Approved		25,587,600	22,645,500			31,646,677	-10,512,884	-10,512,884	0	21,133,793	1,076,529	5.1%		
8705 19	Purchase Additional SkyConnect Trains	_							_	_	455,107		40.0%		
	Design Construction	Lea + Elliott Mitsuhishi			Resolution No. 2016-98, 11/3/16 Resolution No. 2018-122, 12/6/18		455,107 12 524 000	34.238	34.238	0	455,107 12.558.238	181,928 12.558.238			
	Other (In House/Misc)						4,912	0	0	0	4,912	4,912			
	Total Project Costs/Budget Approved		13,000,000	13,168,000			12,984,019	34,238	34,238	0	13,018,257	12,745,078	97.9%		
8825 18	New Taxiway A and Bridge (TPA)														
	Design Design	RS&H (note 1) Jacobs (Note 3)					20,015 425,109	0		0	20,015 425,109	20,015 400,634		10.0%	15.4%
	Design / Inspection	AECOM			Resolution No. 2018-06, 2/1/18		5,984,696	0		0	5,984,696	5,732,622		37.4%	38.2%
	Construction	GLF			Resolution No. 2019-37, 5/2/19		43,678,939	-6,779,827		0	36,899,111	35,260,029		11.9%	10.5%
	Construction (Other)						5,418,131	0		0	5,418,131	5,074,372			
	Project Management (Inspection)	Jacobs (Note 3)					1,941,838	0		0	1,941,838	1,545,430	79.6%	10.0%	15.4%
	Other (In House/Misc) Total Project Costs/Budget Approved		57.840.000	53,725,783			174,821 57.643,550	-6,779,827	-6.779.827	0	174,821 50.863,722	172,259 48.205.360	98.5%		
8310 19	Main Terminal Drive Lanes Ceiling Replacement		37,040,000	33,123,163			,0-0,000	-0,7,3,827	-0,775,027		30,003,722	40,203,300	34.0/8		
	Design	Hensel Phelps	_		Resolution No. 2018-57, 6/7/18		522,561	0	0	0	522,561			16.8%	16.2%
l	Design	Jacobs (Note 3)	-				1,853	0		0	1,853	1,853			
	Design Construction	Walker Consultants (Note 7) Hensel Phelos			Resolution No. 2020-159. 8/9/2020		2,154 10.099.289	-3.000.000	-	0	2,154 7.099.289	2,154 4.679.173		8.6%	16.3%
	Construction Construction (Other)	neisei riieips			Nesolution No. 2020-159, 8/9/2020		2,579,852	-3,000,000		0	7,099,289 2,579,852			8.0%	10.3%
	Project Management (Inspection)	Jacobs (Note 3)					365,545	0		0	365,545	153,173	41.9%	10.0%	15.4%
	Other (In House/Misc)						257,432	0	U	0	257,432	251,625	97.7%		-
C. b = · ·	Total Project Costs/Budget Approved		11,346,300	11,757,900			13,828,686	-3,000,000		0	10,828,686		74.3%		
	Construction Master Plan Projects Construction Non-Master Plan Projects		\$ 591,155,000 \$ 136,010,800			7 \$ 20 \$	515,058,951 \$		\$ (42,167,180) \$ (14,978,944,73)				73.0% 62.7%		
Total Cons			\$ 727,165,800			27 \$			\$ (14,978,944.73)			\$ 425,270,457	71.0%		
- LL COII			, , 200,000	,032,707			,,,	,, 5,, -2.32)	. (0.,0.0,224,34)	, ,502.02	,200,023	,2,0,-31	. 2.0/0		
Total - Pro	jects in process Master Plan Projects		\$ 593,940,000			8 \$	515,999,179 \$	(33,513,850)	\$ (42,167,180)	\$ 8,653,330		\$ 353,077,791	73.2%		
Total - Pro	jects in process Non-Master Plan Projects		\$ 323,924,500	\$ 315,767,849		47 \$	160,843,804 \$	8,055,307	\$ (14,808,633)	\$ 22,863,940		\$ 103,269,235	61.1%		
Grand Tot			\$ 917,864,500	\$ 892,974,407		55 Ś	676,842,984 \$	(25,458,542)	\$ (56,975,813)	\$ 31,517,270		\$ 456,347,026	70.1%		

Footnotes on last page Page 5 of 7

					PROJE	CTS SUB	STANTIALL	Y COMPLE	TE FY21 t	hrough AF	PR						
HCAA	A Project No. and Description	Architect/Engineer Contractor/Design- Builder	Substantial Completion Date	Board Approved Budget	Current Rebaseline Budget	Board Approved Contract/ Agrmt Date	Authorized Amount	Sum of Change Orders / Amdmt	Approved by CEO	Approved by Board	Total Authorized	Amount Incurred to Date	Estimated Costs to Complete	Total Estimated Final Costs	Budget Variance Fav / (UnFav)	DBE W/MBE Target Percent	DBE W/MBE Estimated Percent Achieved
						Pro	ojects Subs	tantially C	omplete								
6435 17	Support Buildings and Pavement Repair																
	Design	RS&H (note 1)					255,744	0	0	0	255,744	254,077				10.0%	13.5%
	Design	Walker Consultants (Note 7) Bun Construction				05/07/20	14,427 241,843	0	0	0		241,843				99.4%	99.4%
	Construction	D&M Construction				10/04/18	1,174,647	-6,590	-6,590	0		1,168,057				13.2%	18.0%
	Other (In House/Misc)	Daw Construction				20/04/20	275,920	0,550	0,550	0		275,920				15.270	10.070
	Total Project Costs/Budget Approv	ed	8/6/2020	1,674,600	2,049,700		1,962,580	-6,590	-6,590	0	1,955,990	1,939,896	-9,557	1,930,339	5.8%		
6585 19	Economy Parking Garages - North (Leve	s 1, 2, 3, Exit Ramp & Façade) & S	iouth (Façade Rehab	ilitation)													
	Design	Walker Consultants (Note 7)					53,708	0	0	0		53,708				17.9%	0.0%
	Construction	Matcon Co. Services				11/07/19	395,340	-25,776	-25,776	0	,	369,564				87.5%	84.9%
	Project Management (Inspection) Other (In House/Misc)	Jacobs (Note 3)					80,791 45,848	0	0	0	00):02	80,791 45,848					
	Total Project Costs/Budget Approv	ed	6/12/2020	871.100	564.100		45,848 575,687	-25,776	-25,776	0		45,848 549,911		564.100	0.0%		
6620 19	Runway 10-28 and Other Pavement Rel		-, -, -,-	2. 2,100	304,100		2.2,007				,,,,,,,,		_4,203	214,100	0.07		
_	Design	AID				10/04/18	771,799	0	0	0	771,799	771,799				79.7%	75.9%
	Construction	CW Roberts Contracting				08/01/19	3,857,236	106,434	-436,339	542,773	3,963,670	3,854,448				10.0%	9.0%
	Other (In House/Misc)						226,140	0	0	0	226,140	226,140					
	Total Project Costs/Budget Approv		10/4/2020	7,377,900	5,337,400		4,855,175	106,434	-436,339	542,773	4,961,609	4,852,387	485,013	5,337,400	0.0%		
6625 19	Terminal Building 3900 Rehabilitation (Design	RS&H (note 1)					184,276	0	0	0	184,276	182,432				10.0%	15.0%
	Project Management	Jacobs (Note 3)					68 758	0	0	0		68.758				10.0%	13.0%
	Construction	Reno				03/05/20	983,772	-1,448	-1,448	0	,	982,324				26.8%	26.8%
	Other (In House/Misc)						268,472	0	0	0		268,472					
	Total Project Costs/Budget Approv	ed	10/27/2020	1,915,500	1,696,800		1,505,277	-1,448	-1,448	0	1,503,830	1,501,986	-123,364	1,378,622	18.8%		
6680 20	Carpet Replacement for Shuttles and ST	PG Elevator Lobbies															
	Design						0	0	0			0					
	Project Management (Inspection)	Shaw Integrated Jacobs (Note 3)					63,075 59,125	0	0	0		63,075 59,125					
	Other (In House/Misc)	Jacobs (Note 3)					12,407	0	0			12,407					
	Total Project Costs/Budget Approv	ed	9/24/2020	145,000	103,000		134,607	0	0			134,607	-35,816	98,791	4.1%		
5450 18	Airside A and Airside E Restroom Refur	ishment (TPA)															
	Design	Jacobs (Note 3)					185,769	0	0	0	185,769	185,769					
	Design	RS&H (note 1)					28,491	0		0	-,-	28,491					
	Design	Michael Baker Inc.				05/03/18	985,829	0	0	0		946,761				15.0%	16.2%
	Project Management (Inspection)	Walbridge Aldinger LLc Jacobs (Note 3)				08/01/19	5,043,954 296,648	-77,971 0	-77,971 0	0		4,965,983 252,874				14.0%	31.3%
	Other (In House/Misc)	Jacobs (Note 5)					348,324	0	0	0		348,324					
	Total Project Costs/Budget Approv	ed	11/30/2020	7,649,000	6,897,000		6,889,014	-77,971	-77,971	0	6,811,043	6,728,201	-210,536	6,517,665	5.5%		
6290 16	Runway Protection Zones (RPZ) & Appr		OK, PCA,TEA)														
	Design	RS&H (note 1)					467,460	0	0	0	,	465,083				47.3%	26.2%
	Construction (Other)	SFM Services Inc.				12/05/19	1,823,981 301,360	-5,847 0	-5,847 0	0	1,818,134 301,360	1,818,134 301,360					
	Construction (Other)						256,759	0	0	0		301,360 255,613					
							2,849,560	-5,847	-5,847			2,840,189		2,655,042	7.1%		
	Other (In House/Misc) Total Project Costs/Budget Approv	ed	11/1/2020	2,177,500	2,858,500												
6675 20		ed	11/1/2020	2,177,500	2,858,500		2,043,300										
6675 20	Total Project Costs/Budget Approv Airfield Pavement Rehabilitation Design	RS&H (note 1)	11/1/2020	2,177,500	2,858,500	-	213,711	0	0			193,959				0.0%	0.0%
6675 20	Total Project Costs/Budget Approv Airfield Pavement Rehabilitation Design Construction	RS&H (note 1) Ajax Paving	11/1/2020	2,177,500	2,858,500	06/04/19	213,711 1,897,945	0 1,790	1,790	0	1,899,735	1,767,300				0.0% 11.9%	0.0% 4.4%
6675 20	Total Project Costs/Budget Approx Airfield Pavement Rehabilitation Design Construction Construction	RS&H (note 1)	11/1/2020	2,177,500	2,858,500	-	213,711 1,897,945 113,807	0 1,790 0	1,790 0	0	1,899,735 113,807	1,767,300 113,807					
6675 20	Total Project Costs/Budget Approx Airfield Pavement Rehabilitation Design Construction Construction Construction (Other)	RS&H (note 1) Ajax Paving	11/1/2020	2,177,500	2,858,500	-	213,711 1,897,945 113,807 3,646	0 1,790	1,790	0	1,899,735 113,807 3,646	1,767,300 113,807 3,646					
6675 20	Total Project Costs/Budget Approx Airfield Pavement Rehabilitation Design Construction Construction	RS&H (note 1) Ajax Paving Johnson Bros Corp.	11/1/2020	2,177,500		-	213,711 1,897,945 113,807	0 1,790 0	1,790 0 0	0 0	1,899,735 113,807 3,646 233,954	1,767,300 113,807		2,274,700	2.6%		
6675 20 6675 20	Total Project Costs/Budget Approv Airfield Pavement Rehabilitation Design Construction Construction Construction Construction (Other) Other (In House/Misc)	RS&H (note 1) Ajax Paving Johnson Bros Corp.	_			-	213,711 1,897,945 113,807 3,646 233,954 2,463,062	0 1,790 0 0	1,790 0 0	0 0 0	1,899,735 113,807 3,646 233,954 2,464,852	1,767,300 113,807 3,646 233,954 2,312,666	-37,966	2,274,700	2.6%		
	Total Project Costs/Budget Approx Alrifield Pavement Rehabilitation Design Construction Construction Construction Other (in House/Misc) Total Project Costs/Budget Approx Rumway 1R-19L Centerline Light Replac Design	RS&H (note 1) Ajax Paving Johnson Bros Corp. ed ment RS&H (note 1)	_			06/04/19	213,711 1,897,945 113,807 3,646 233,954 2,463,062	0 1,790 0 0 0 1,790	1,790 0 0 0 1,790	0 0 0 0 0	1,899,735 113,807 3,646 233,954 2,464,852 213,927	1,767,300 113,807 3,646 233,954 2,312,666	-37,966	2,274,700	2.6%		
	Total Project Costs/Budget Approx Alrifield Pavement Rehabilitation Design Construction Construc	RS&H (note 1) Ajax Paving Johnson Bros Corp. ed ed ment RS&H (note 1) Johnson Daux	_			06/04/19	213,711 1,897,945 113,807 3,646 233,954 2,463,062 213,927 60,102	0 1,790 0 0 0 1,790	1,790 0 0 0 1,790	0 0 0 0 0	1,899,735 113,807 3,646 233,954 2,464,852 213,927 60,102	1,767,300 113,807 3,646 233,954 2,312,666 140,230 60,102	-37,966	2,274,700	2.6%	11.9%	4.4%
	Total Project Costs/Budget Approx Alrifield Pavement Rehabilitation Design Construction Construction Construction Other (in House/Misc) Total Project Costs/Budget Approx Rumway 1R-19L Centerline Light Replac Design	RS&H (note 1) Ajax Paving Johnson Bros Corp. ed ment RS&H (note 1)	_			06/04/19	213,711 1,897,945 113,807 3,646 233,954 2,463,062	0 1,790 0 0 0 1,790	1,790 0 0 0 1,790	0 0 0 0 0	1,899,735 113,807 3,646 233,954 2,464,852 213,927 60,102 1,879,301	1,767,300 113,807 3,646 233,954 2,312,666	-37,966	2,274,700	2.6%		

					PROJE	CTS SUBS	STANTIALLY	COMPLE	TE FY21 t	hrough AF	PR						
НСАА	Project No. and Description	Architect/Engineer Contractor/Design- Builder	Substantial Completion Date	Board Approved Budget	Current Rebaseline Budget	Board Approved Contract/ Agrmt Date	Authorized Amount	Sum of Change Orders / Amdmt	Approved by CEO	Approved by Board	Total Authorized	Amount Incurred to Date	Estimated Costs to Complete	Total Estimated Final Costs	Budget Variance Fav / (UnFav)	DBE W/MBE Target Percent	DBE W/MBI Estimated Percent Achieved
						Pro	jects Subst	antially C	omplete								
580 19	Rehabilitate and Enhance Airfield Lightin																
	Design	RS&H (note 1)					173,362 104.094	0	0	0	173,362 104,094	157,688 66,539				E C01	0.704
	Project Management (Inspection) Construction	Jacobs (Note 3) HL Pruitt Corp.				08/01/19	104,094	248,487	0	248,487	905,381	834 567				5.6% 16.5%	3.7% 13.5%
	Other (In House/Misc)	TIET TURE COTP.				00/01/13	115,928	0	0	0	115,928	115,928				10.5%	13.370
	Total Project Costs/Budget Approve		3/31/2020	1,133,500	1,416,600		1,050,278	248,487	0	248,487	1,298,765	1,174,722	51,718	1,226,440	13.4%		
590 19	Short Term Parking Garage - Level 9 & To		_														
	Design	Walker Consultants (Note 7)					155,987	0	0	0	155,987	155,886					
	Construction Project Management (Inspection)	Concrete Protection Jacobs (Note 3)				02/06/20	1,524,064 202,285	-1,170 0	-1,170 0	0	1,522,894 202,285	1,522,894 202,285				14.0%	14.0%
	Other (In House/Misc)	Jacobs (Note 3)					77 565	0	0	0		77 565				0.076	0.076
	Total Project Costs/Budget Approve	ed	12/16/2020	2,480,900	1,973,700		1,959,901	-1,170	-1,170	0	,,,,	1,958,630	15,070	1,973,700	0.0%		
635 19	General Aviation Maintenance Facility R																
	Design	RS&H (note 1)	-				184,804	0	0	0	20.,00.	158,090				9.5%	11.2%
	Project Management	Jacobs (Note 3)					59,526	0	0	0	59,526	59,526					
	Construction Other (In House/Misc)	Reno				03/05/20	771,102 184,312	42,051	42,051 0	0	813,153 184,312	813,153 182,997				14.3%	16.3%
	Total Project Costs/Budget Approve	ed	1/12/2021	900.000	1.246.800		1,199,744	42,051	42,051	0	1,241,795	1,213,765	-33.488	1,180,277	5.3%		
645 19	Hangar 4000/E Rehabilitation (POK)		-,,		-,,			,	,	-	-,,	-,,		-,,			
	Design	RS&H (note 1)					107,981	0	0	0	107,981	104,846				9.3%	9.5%
	Construction	Odyssey Global				05/07/20	699,000	-18,188	-18,188	0	680,812	680,812				26.3%	75.5%
	Other (In House/Misc)						84,118	0	0	0	84,118	84,118					
	Total Project Costs/Budget Approve ARFF 1988 T1500 Vehicle Replacement	ed	11/20/2020	807,400	949,800		891,099	-18,188	-18,188	0	872,911	869,776	11,424	881,200	7.2%		
705 20	Design						0	0	0	0	0	0					
	Construction	Oshkosh Corporation					993,973	0	0	0	993,973	993,973					
	Other (In House/Misc)						0	0	0	0		0					
	Total Project Costs/Budget Approve	ed	11/16/2020	1,100,000	1,100,000		993,973	0	0	0	993,973	993,973	0	993,973	9.6%		
100 14	Main Terminal Airport Concessions Red		_														
	Design	Jacobs (Note 3)					1,339,682	0	0	0	1,339,682	1,339,682					
	Design	RS&H (note 1)				07/10/11	638,740	0	0	0	638,740	406,784 406.314				25.8%	30.5%
	Design Design (Other)	Bombardier				07/10/14	406,314 165,438	0	0	0	406,314 165,438	152,438					
	Design-Builder (Design Part 1&2)	Skanska				04/03/14	8,717,578	2.019.524	1.324.480	695.044	10.737.102	10.737.102				17.9%	21.2%
	Design-Builder (Construction)	Skanska				06/04/15	28,007,331	85,175,723	406,485	84,769,238	113,183,054	113,183,054				17.9%	21.2%
	Construction	Johnson Laux				08/02/18	853,580	0	0	0	853,580	657,128					
	Construction (ODP & Other)						5,623,729	0	0	0	5,623,729	5,598,090					
	Project Management (Inspection) Other (In House/Misc)	Jacobs (Note 3)					5,832,093 15,470,423	0	0	0	5,832,093 15,470,423	5,832,093 13,956,907				-	
	Total Project Costs/Budget Approve	ed	10/15/2018	122,500,000	131,303,410		67,054,909	87,195,247	1,730,966	85,464,282	154,250,156	152,269,591	4,390,196	156,659,787	-19.3%		
545 19	Airside F Roof Replacement - Design							,,	2,. 22,500	,,			.,,		23.37		
	Design-Builder (Design Part 1&2)	HCBECK				11/01/18	2,237,288	-75,000	-75,000	0	2,162,288	2,017,123			93.3%	14.9%	12.0%
	Design (Other)	RS&H (note 1)					12,382	0	0	0	,,,,	12,382			100.0%		
	Design	Jacobs (Note 3)					147,909	0	0	0		147,909			100.0%	10.0%	15.4%
	Design-Builder (Construction) Construction (Other)	HCBECK				10/03/19	14,152,578 1,198,045	-1,274,767 0	-1,274,767 0	0		11,829,131 1,198,045			91.9%	16.5%	21.0%
	Project Management (Inspection)	Jacobs (Note 3)					1,198,045	0	0	0	1,198,045	1,198,045			100.0%	10.0%	15.4%
	Other (In House/Misc)						593,127	0	0	0	593,127	593,127			100.0%	-2.0/0	-3.7/0
	Total Project Costs/Budget Approve	ed	4/30/2021	19,525,400	18,442,100		18,342,981	-1,349,767	-1,349,767	0	16,993,214	15,799,369	457,431	16,256,800	93.0%		
320 19	Security System Replacement (Construct																
	Design	RS&H (note 1)					43,877			0	-,-	0			0.0%		
	Design-Builder (Design Part 1&2)	HCBeck				08/01/19	733,971	0	0	0	733,971	691,394			94.2%	47.3%	59.8%
	Design-Builder (Construction) Project Management	HCBeck Jacobs (Note 3)				08/01/19	10,478,618 3,652	-1,123,822 0	-1,123,822 0	0	9,354,796 3,652	9,149,372 3,652			97.8%	12.3%	14.0% 15.4%
	Other (In House/Misc)	Jacous (NOLE 3)					3,619,312	0	0	0	3,619,312	2,578,395			71.2%	10.0%	13.4%
	Total Project Costs/Budget Approve	ed	3/5/2021	15,903,300	15,903,300		14,879,430	-1,123,822	-1,123,822	0	13,755,608	12,422,813		10,000,767	90.3%		
				.,,	.,,		, , , , , , ,	, ,,==	. , ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,,	, -,-,-				
ub-Total S	Substantially Complete Master Pl	an Projects		\$ 142,025,400	\$ 149,745,510		\$ 85,397,890	\$ 85,845,480	\$ 381,199	\$ 85,464,282	\$ 171,243,371	\$ 168,068,959	\$ 4,847,628	\$ 172,916,587	-15%		
	Substantially Complete Master Pl Substantially Complete Non-Masi			\$ 142,025,400 \$ 49,225,200			\$ 85,397,890 \$ 44,473,064				\$ 171,243,371 \$ 43,611,013			\$ 172,916,587 \$ 39,273,516	-15% 17%		

[1] RS&H inc. Consulting Agreement started on 11/5/16, with an overall D/W/MBE target of 10%. JUN 2021 reported achievement on completed projects and projects in process of 9.6% and 10.3%, respectively, with an overall achievement of 9.8%. A new contract was executed on 6/4/2020 with an with an overall D/W/MBE target of 12%. JUN 2021 reported achievement on completed projects and projects in process of 0.0% and 3.5%, respectively, with an overall achievement of 3.5%

⁽²⁾ Jacobs Project Management Co. Consulting Agreement started on 4/3/14, with an overall D/W/MBE target of 10%. APR 2021 reported achievement on completed projects and projects in process is 14.9% and 15.8%, respectively, with an overall achievement of 15.4%.

⁽³⁾ CB&I/APTIM Consulting Agreement started on 5/1/14, with an overall D/W/MBE target of 10%. APR 2021 reported achievement on completed projects and projects in process is 22.6% and 26.4%, respectively, with an overall achievement of 25.2%. (4) CDM Engineering Services Agreement (Drew Park) started on 10/1/1993 and ended on 12/31/15 with an overall D/W/MBE target of 20%. Final reported overall achievement is 19.7%

⁽⁵⁾ ECT Engineering Services Agreement (Drew Park) started on 10/1/1993, with an overall D/W/MBE target of 23% and ended on 12/31/15. Final reported overall achievement is 27.4%.

⁽⁶⁾ URS Corp Southern Consulting Agreement started on 10/7/10, ended on 9/30/13 with an overall D/W/MBE target of 10%. Final reported overall achievement is 10.5%

⁽⁷⁾ Walker Consulting Agreement started on 7/2/2015, with an overall D/W/MBE target of 10%. APR 2020 reported overall achievement on completed projects and projects in process is 6.7% and 7.1%, respectively, with an overall achievement of 7.0%. A new contract was executed 8/6/2020 with an overall D/W/MBE target of 5%. APR 2020 reported overall achievement is 15.1%

⁽⁸⁾ Ricondo Consulting Agreement started on 6/6/19 through 6/5/2024, with an overall D/W/MBE target of 17%. APR 2021 reported overall achievement is 0%

Tampa International Airport & General Aviation Airports							
Capital Improvement Program - FY 2021							
Project Title	Estimated Cost	AIP Grants	FDOT Grants	Bond Funds	Authority Funds From Operations	RCFC Funds	PFC Funds
Airside A&C Shuttle Car Rehabilitation/Replacement	\$16,660,000	\$0	\$7,125,380	\$9,534,620	\$0	\$0	\$0
Main Terminal Elevator Modernization	\$7,455,000		\$3,182,750		\$4,272,250		
Employee Bus Replacement	\$5,492,000	\$0			\$5,492,000		
Part 139 Airfield Improvements	\$4,455,700				\$4,455,700		
Structural and Pavement Rehabilitation	\$2,792,900		\$931,500		\$1,861,400		
Common/Shared Use Passenger Processing System - Ph 3	\$2,775,000		\$852,000		\$1,923,000		
Main Terminal Complex Structural Envelope Restoration	\$2,439,000				\$2,439,000		
Short Term Parking Garage Rehab, Tug Tunnels and Quad Decks Rehabilitation	\$2,223,400				\$2,223,400		
Airside Guideways & Bridge Repairs	\$2,102,800				\$2,102,800		
FY ITS Commodity Purchases	\$1,500,000				\$1,500,000		
Baggage Belt LCD Signage Replacement with LED	\$1,200,000				\$1,200,000		
Wildlife Assessment	\$639,300				\$639,300		
Maintenance and Tenant Contingency	\$372,800				\$372,800		
TPA Real Estate Development - Ph 1	\$250,000			\$250,000	\$0		
Airside C Airline and TSA Space Rehabilitation	\$200,000				\$200,000		
Fiscal Year 2021	\$50,557,900	\$0	\$12,091,630	\$9,784,620	\$28,681,650	\$0	\$0

Page 1 of 5 FY21

Tampa International Airport & General Aviation Airports							
Capital Improvement Program - FY 2022							
Project Title	Estimated Cost	AIP Grants	FDOT Grants	Bond Funds	Authority Funds From Operations	RCFC Funds	PFC Funds
Airside A&C Shuttle Car Rehabilitation/Replacement	\$33,000,000			\$33,000,000			
Main Terminal AS-D Shuttle Station	\$25,000,000			\$25,000,000			
Baggage Claim Level Ceiling Replacement	\$23,299,700			\$23,299,700			
Replace Airfield Perimeter Fence	\$7,532,223	\$4,000,000			\$3,532,223		
GA Hangar Rehabiltation: Hangar Rehabs:6800/S & Shade Hangar 4200/F- TPF; Shade Hangar 3200/F- PCA; Hangar 5300/N & Bulk Hangars 3700/A & 3800/B - VDF	\$3,221,699		\$600,000		\$2,621,699		
Tampa International Airport Master Plan Update	\$3,100,000		\$0		\$3,100,000		
Airfield Slab Replacement	\$3,000,000	\$0	\$1,500,000		\$1,500,000		
FedEx Roof and Structure Rehabilitation	\$2,700,000				\$2,700,000		
LTPG Level 6 & Stairway/Elevators Cores	\$2,695,000				\$2,695,000		
Common Use Passenger Processing System Enhancement - Ph 2 Step 3	\$2,000,000		\$852,000		\$1,148,000		
CCTV Server and Storage Refresh	\$1,713,700		\$856,850		\$856,850		
Lightning Warning System Replacement	\$1,500,000				\$1,500,000		
FY ITS Commodity Purchases	\$1,500,000				\$1,500,000		
Replace ARFF Vehicle (ARFF 8 T-3000 1996)	\$1,160,200				\$1,160,200		
Repaint Airside E Shuttle Superstructure	\$1,105,900				\$1,105,900		
Chiller System Replacement - (VDF)	\$505,200		\$0		\$505,200		
GA Hangar Rehabs - 500/B & 2600/I (PCM); 4700/3 & 1900/13 (VDF)	\$448,000		\$0		\$448,000		
Admin Bldg 2800 Rehabilitation (TPF)	\$430,000				\$430,000		
Maintenance and tenant contingency	\$382,900				\$382,900		
East & West Vault Emergency Generators & Switch Replacement	\$372,800				\$372,800		
Landside Airline Space Rehabilitation	\$298,650				\$298,650		
LTPG Elevator Room Air Conditioning Replacement	\$242,400				\$242,400		
Fiscal Year 2022	\$115,208,372	\$4,000,000	\$3,808,850	\$81,299,700	\$26,099,822	\$0	\$0

Page 2 of 5 FY22

Tampa International Airport & General Aviation Airports Capital Improvement Program - 2023							
Project Title	Estimated Cost	AIP Grants	FDOT Grants	Bond Funds	Authority Funds From Operations	RCFC Funds	PFC Funds
Main Terminal LED Technology Refresh	\$5,135,000				\$5,135,000		
Overlay Taxiway F, Apron C and other Pavements - (VDF)	\$4,708,600	\$0	\$0		\$4,708,600		
Overlay Runway 10/28 (East of RW 1R/19L)	\$4,201,300	\$0	\$1,349,920		\$2,851,380		
Overlay Runway 18/36 & Taxiway A&C (VDF)	\$3,360,000		\$0		\$3,360,000		
Overlay Runway 18/36 & Taxiway A&C (VDF)	\$3,358,300		\$0		\$3,358,300		
Taxiway E Rehabilitation (VDF)	\$3,252,300	\$1,651,100	\$0	\$0	\$1,601,200		
Baggage handling systems servers upgrade/enhancement	\$3,000,000		\$1,089,150		\$1,910,850		
Runway 1R/19L & Taxiway Slab Rehabilitation and Replacement	\$3,000,000				\$3,000,000		
STPG Level 6 & Helixes	\$2,231,800		\$500,000		\$1,731,800		
Structural and pavement rehabilitation	\$1,964,900		\$982,400		\$982,500		
Shooter Detection System	\$1,705,500				\$1,705,500		
East Airfield Service Road Rehabilitation	\$1,642,000				\$1,642,000		
Airfield Drainage Rehabilitation	\$1,542,554	\$0	\$187,700		\$1,354,854		
Part 150 Noise Study (follow-on to FY19 project)	\$1,540,500				\$1,540,500		
CCTV Enhancement/Replacement	\$1,540,500		\$750,000		\$790,500		
FY ITS Commodity Purchases	\$1,500,000				\$1,500,000		
Walter Corporate Hangar Rehabilitation	\$1,495,600				\$1,495,600		
Vandenberg Airport Road Rehabilitation - VDF	\$1,316,830				\$1,316,830		
LTPG Levels 1-4	\$1,269,900		\$350,000		\$919,900		
Replace ARFF Vehicle (ARFF 4 Striker 1500 2006)	\$1,191,500				\$1,191,500		
Runway 18/36 Lighting Circuits Rehabilitation; REILS & PAPI's (VDF)	\$1,180,000		\$590,000		\$590,000		
Ramp FedEx / Emory and Taxiway K concrete joint and slab rehabilitation	\$1,108,215		\$485,000		\$623,215		
LTPG Switchgear Replacement	\$995,500				\$995,500		
Ramp Red (Pemco) concrete joint and slab rehabilitation	\$799,743		\$350,000		\$449,743		
Airside Agati Seating	\$783,200				\$783,200		
Ramp Blue (Pemco) concrete joint and slab rehabilitation	\$754,043		\$330,000		\$424,043		
Self Service Bag Drop	\$590,000				\$0	\$590,000	
Landside building control system retrofit	\$564,300		\$282,150		\$282,150		
Taxiway J east of runway 19L concrete joint and slab rehabilitation	\$466,707		\$233,353		\$233,354		
Terminal 3000 and administration 2800 buildings rehabilitation (TPF)	\$423,200				\$423,200		
Replace Automatic Doors in Main Terminal	\$372,800				\$372,800		
Baggage System PLC Replacement	\$348,700				\$348,700		
Airside E roof rehabilitation	\$348,500		\$174,250		\$174,250		
Airside F bag sort roof rehabilitation	\$348,500				\$348,500		
Way Finding Touch Screen Replacement	\$270,820				\$270,820		
Airside F airline and TSA space rehabilitation	\$251,350				\$251,350		
Terminal Parking Toll Plaza Chillers Replacement	\$238,600				\$238,600		
DeBartelo Corporate Hangar Refurbishment	\$114,900				\$114,900		
EG roof rehabilitation	\$108,900				\$108,900		
Subtotal Priority 1	\$59,025,062	\$1,651,100	\$7,653,923	\$0	\$49,130,039	\$590,000	\$0
Priority 2 or 3 Projects	+,- -,- -	. ,,	. ,,		-		
PARCS Equipment Replacement	5,272,945				5,272,945		
		_		-			
Subtotal Priority 2	5,272,945	-	-	-	5,272,945	-	-
Fiscal 2023	\$64,298,007	\$1,651,100	\$7,653,923	\$0	\$54,402,984	\$590,000	\$0

Page 3 of 5 FY '23

Γ					-	1	
Tampa International Airport & General Aviation Airports							
Capital Improvement Program - FY 2024							
Project Title	Estimated Cost	AIP Grants	FDOT Grants	Bond Funds	Authority Funds From Operations	RCFC Funds	PFC Funds
Checked Baggage System Relocation & Upgrade (West)	\$60,002,532		\$6,000,000	\$42,001,772	\$0		\$12,000,760
TPA Real Estate Development - Ph 2	\$7,100,000			\$7,100,000			
New Terminal Building (TPF)	\$5,273,700				\$5,273,700		
Landside and Airside E Baggage Handing System Pushers Replacement	\$3,532,800		\$1,000,000		\$2,532,800		
Taxiways A,C, D, J, V and W asphalt shoulder rehabilitation	\$2,847,900	\$2,135,900	\$356,000		\$356,000		
Common Use Passenger Processing System Enhancement - Ph 2 Step 4	\$2,000,000		\$1,000,000		\$1,000,000		
Airside E interior finishes refurbishment	\$1,991,700				\$1,991,700		
Runway & taxiway edge lighting replacement(TPF)	\$1,664,000		\$832,000		\$832,000		
FY ITS Commodity Purchases	\$1,500,000				\$1,500,000		
EG Lots Pavement Rehabilitation	\$1,420,000		\$710,000		\$710,000		
Replace Traffic Coating on Curbside Drives	\$1,345,000				\$1,345,000		
Taxiway B concrete joint and slab rehabilitation	\$1,230,000	\$922,500	\$153,700		\$153,800		
RPZ and Approach Areas-Aerials & Tree Trimming (All Airports)	\$812,400		\$407,600		\$404,800		
Perimeter Service Roads Rehabilitation (VDF)	\$737,400				\$737,400		
Hangar 6600/E Rehabilitation (TPF)	\$703,500				\$703,500		
Hangar 4600/H Rehabilitation (TPF)	\$650,000				\$650,000		
LTPG Level X Rehab	\$550,600		\$275,300		\$275,300		
Cargo/GSE ramp concrete joint & slab rehabilitation	\$468,000		\$234,000		\$234,000		
Maintenance and tenant contingency	\$403,800				\$403,800		
Airside F emergency generator replacement	\$396,200				\$396,200		
Operations Interactive Employee Training System Replacement	\$378,800				\$378,800		
Airside A sort building roof rehabilitation	\$306,700		\$153,350		\$153,350		
Airside A airline and TSA space rehabilitation	\$262,800				\$262,800		
Terminal Building Rehab (PCM)	\$255,900		\$204,720		\$51,180		
Perimeter Fence Rehab - (VDF)	\$242,400				\$242,400		
Airside E Passenger Boarding Bridges Painting	\$232,000				\$232,000		
GA Hangar Rehabilitation - Bulk Hangar 3400/C (TPF) & 4800/C (VDF)	\$205,400				\$205,400		
Seal coat West Apron, Access Road & Parking Lot - (PCM)	\$197,200				\$197,200		
GA Hangar Rehabilitation (3600/D & 3000/G (PCM) & 1800/14 (VDF)	\$185,000				\$185,000		
EG A/C replacement	\$134,200				\$134,200		
Runway 36 PAPI lights replacement (TPF)	\$115,500		\$92,400		\$23,100		
Fiscal Year 2024	\$97,145,432	\$3,058,400	\$11,419,070	\$49,101,772	\$21,565,430	\$0	\$12,000,760

Page 4 of 5 FY24

\$787,923,140 \$22,801,500 \$13,581,944 \$8,010,000 \$6,500,000 \$4,000,000 \$3,872,400 \$3,250,000 \$2,940,800	\$0	\$150,000,000 \$4,000,000 \$2,300,000 \$702,800	Bond Funds \$637,923,140 \$18,801,500	Authority Funds From Operations \$0 \$0 \$11,281,944 \$8,010,000	RCFC Funds \$0	PFC Funds \$0
\$787,923,140 \$22,801,500 \$13,581,944 \$8,010,000 \$6,500,000 \$4,000,000 \$3,872,400 \$3,250,000 \$2,940,800	\$0	\$150,000,000 \$4,000,000 \$2,300,000	\$637,923,140 \$18,801,500	\$0 \$11,281,944 \$8,010,000		\$0
\$787,923,140 \$22,801,500 \$13,581,944 \$8,010,000 \$6,500,000 \$4,000,000 \$3,872,400 \$3,250,000 \$2,940,800	\$0	\$150,000,000 \$4,000,000 \$2,300,000	\$637,923,140 \$18,801,500	\$0 \$11,281,944 \$8,010,000		\$0
\$787,923,140 \$22,801,500 \$13,581,944 \$8,010,000 \$6,500,000 \$4,000,000 \$3,872,400 \$3,250,000 \$2,940,800	\$0	\$150,000,000 \$4,000,000 \$2,300,000	\$637,923,140 \$18,801,500	\$0 \$0 \$11,281,944 \$8,010,000		\$0
\$22,801,500 \$13,581,944 \$8,010,000 \$6,500,000 \$4,000,000 \$3,872,400 \$3,250,000 \$2,940,800	\$0	\$4,000,000 \$2,300,000	\$18,801,500	\$0 \$11,281,944 \$8,010,000	\$0	
\$13,581,944 \$8,010,000 \$6,500,000 \$4,000,000 \$3,872,400 \$3,250,000 \$2,940,800		\$2,300,000		\$11,281,944 \$8,010,000		\$0
\$8,010,000 \$6,500,000 \$4,000,000 \$3,872,400 \$3,250,000 \$2,940,800			\$0	\$8,010,000		
\$6,500,000 \$4,000,000 \$3,872,400 \$3,250,000 \$2,940,800		\$702,800	\$0			
\$4,000,000 \$3,872,400 \$3,250,000 \$2,940,800		\$702,800	\$0			
\$3,872,400 \$3,250,000 \$2,940,800	*^			\$5,797,200		
\$3,250,000 \$2,940,800	*		\$4,000,000			
\$2,940,800	^			\$3,872,400		
	\$0	\$1,500,000		\$1,750,000		
¢2 400 405		(\$910,000)		\$3,850,800		
\$2,100,125				\$2,100,125		
\$2,072,400		\$1,036,200		\$1,036,200		
\$1,800,000				\$1,800,000		
\$1,615,000				\$1,615,000		
\$1,470,100		\$735,050		\$735,050		
\$1,256,700				\$1,256,700		
\$1,094,000				\$1,094,000		
\$1,054,700	\$0	\$500,000		\$554,700		
\$1,052,800		\$350,000		\$702,800		
\$1,021,700		\$817,360		\$204,340		
\$1,000,500				\$1,000,500		
\$677,700				\$677,700		
\$630,000		\$250,000		\$380,000		
\$541,600		\$270,800		\$270,800		
\$529,000		\$423,200		\$105,800		
\$527,400				\$527,400		
\$455,000				\$455,000		
\$414,700				\$414,700		
\$222,250				\$222,250		
\$210,100				\$210,100		
\$161,500				\$161,500		
\$140,000				\$140,000		
\$140,000				\$140,000		
\$114,900				\$114,900		
	\$1,470,100 \$1,256,700 \$1,094,000 \$1,054,700 \$1,052,800 \$1,000,500 \$677,700 \$630,000 \$541,600 \$529,000 \$527,400 \$445,000 \$414,700 \$222,250 \$210,100 \$140,000	\$1,470,100 \$1,256,700 \$1,094,000 \$1,054,700 \$1,052,800 \$1,021,700 \$1,000,500 \$677,700 \$630,000 \$541,600 \$529,000 \$527,400 \$4414,700 \$222,250 \$210,100 \$161,500 \$140,000	\$1,470,100 \$735,050 \$1,256,700 \$1,094,000 \$1,054,700 \$0 \$500,000 \$1,052,800 \$350,000 \$1,021,700 \$817,360 \$1,000,500 \$677,700 \$630,000 \$250,000 \$541,600 \$270,800 \$529,000 \$423,200 \$527,400 \$455,000 \$414,700 \$222,250 \$210,100 \$140,000 \$140,000	\$1,470,100 \$735,050 \$1,256,700 \$1,094,000 \$1,054,700 \$0 \$500,000 \$1,052,800 \$350,000 \$1,021,700 \$817,360 \$1,000,500 \$677,700 \$630,000 \$250,000 \$541,600 \$270,800 \$529,000 \$423,200 \$527,400 \$455,000 \$414,700 \$222,250 \$210,100 \$140,000 \$140,000	\$1,470,100 \$735,050 \$735,050 \$1,256,700 \$1,256,700 \$1,094,000 \$1,094,000 \$1,054,700 \$0 \$500,000 \$554,700 \$1,052,800 \$350,000 \$702,800 \$1,021,700 \$817,360 \$204,340 \$1,000,500 \$1,000,500 \$677,700 \$630,000 \$250,000 \$380,000 \$541,600 \$270,800 \$270,800 \$529,000 \$423,200 \$105,800 \$455,000 \$444,700 \$222,250 \$222,250 \$210,100 \$210,100 \$140,000 \$140,000	\$1,470,100 \$735,050 \$735,050 \$1,256,700 \$1,256,700 \$1,094,000 \$1,094,000 \$1,054,700 \$0 \$550,000 \$554,700 \$1,052,800 \$350,000 \$1,000,500 \$1,000,500 \$1,000,500 \$220,340 \$270,80

Page 5 of 5 FY '25