

Aviation Authority Capital Improvement Program Project Status Report

September and October 2021



Prepared by Planning and Development and Finance

Capital Improvement Project Status Report Overview

The Capital Improvement Project Status Report has been updated through October 2021 activity.

The Capital Improvement Project Status Report is organized into following categories:

| I. | Projects in Planning | 3 |
|------|--|----|
| ١١. | Projects in Design | 13 |
| III. | Projects Undergoing Construction / Implementation | 18 |
| IV. | Projects Substantially Complete | 27 |
| V. | Active Projects Spreadsheet and the Substantially Complete Spreadsheet | 31 |
| VI. | Five-Year Capital Improvement Program Outlook | 39 |

The Capital Improvement Project Status Report (which now includes the new FY22 approved projects) consists of specific information for each project, including the project title, estimated costs, designer, contractor, airport, project description, a project update, and significant dates according to the latest schedule. The Active Projects Spreadsheet mirrors the projects listed within sections I through IV of the Capital Improvement Project Status Report and contains specific project details related to contract or agreement amounts, approved change orders or amendments, DBE or W/MBE target and achievement amounts. Projects within the Substantially Complete section will be shown for one month only.

The Authority routinely has miscellaneous small to medium size maintenance and rehabilitation construction projects with time constraints or limited competition. To provide an additional resource, a Job Order Contracting (JOC) solution utilizing a cooperative contract with the National Joint Powers Alliance has been approved by the Board through 2021.

The Substantially Complete spreadsheet will show all projects in the current fiscal year which achieved Substantial Completion. The spreadsheet provides additional information including the substantial completion date, an estimate of the final costs, and a comparison to the current budget.

The Five-Year Capital Improvement Program Outlook category consists of spreadsheets listing anticipated projects and estimated costs for the period 2021-2025. The estimated project cost includes, initial in-house planning, advertising, design development, construction, construction management, construction contract administration, permitting and miscellaneous printing, copying and distribution costs and any other components associated with completion of the work.

Schedules and budgets are updated during the course of the project. Any changes will be reflected in the next posting of the report.

Please call Dan Johnson at (813) 801-6030 or e-mail <u>DGJohnson@Tampaairport.com</u> if you have any questions regarding the Capital Improvement Program Status Report.

Capital Improvement Project Status Report

September and October 2021

I. Projects in Planning

#6385 18 HCAA Website Rebuild

| Substantial Completion: | TBD |
|-------------------------|--|
| Current Budget: | \$540,600 |
| Consultant: | TBD |
| Airport: | Tampa International, Peter O. Knight, Tampa Executive, and Plant City |

Project Description: The scope of the project is to refresh the Airport's public website. The project will incorporate current design trends and technologies to deliver a more engaging and accessible site for airport patrons.

Project Status: The Authority has cancelled the solicitation and is evaluating and revising the scope pending Executive approval of the effort.

#6565 19 Public Safety System Upgrade

| Substantial Completion: | November 2020 |
|-------------------------|--------------------------|
| Current Budget: | \$1,111,500 |
| Consultant: | TriTech Software Systems |
| Airport: | Tampa International |

Project Description: The scope of this project is to upgrade the Public Safety software used by the Police Department. Much of this software is over 18 years old and the upgrades and enhancements will improve the user interface allowing the Authority's Police department to expedite administrative tasks, include robust mobility for officers in the field, provide more accurate location information and more efficient dispatching, and allow more efficient incident reporting and streamlined statistical reporting to enable the creation and sharing of reports.

Project Status: Substantial completion occurred in late October 2020 by bringing the records management system (RMS), the computer-aided dispatch (CAD) system, RMS Mobile, and Field Ops into production. The vendor is completing the final steps needed to complete RMS data migration from the legacy RMS system. Once the data migration is completed the final two interfaces, TRACS and LINX, will be brought live. The last step implementing the IQ Search platform is expected in September 2021.

| #6660 19 Noise Study | |
|-------------------------|----------------------------------|
| AIP 03-12-0078-66-2019 | |
| Substantial Completion: | July 2021 |
| Current Budget: | \$627,800 |
| Consultant: | Environmental Science Associates |
| Airport: | Tampa International |

Project Description: The scope of this project is to formally update the Noise Exposure Map (NEM). The last formal update was completed and approved in 2000. The formal NEM update will be conducted in accordance with 14 C.F.R. Part 150.

Project Status: As of January 2021, Environmental Science Associates (ESA) worked with the Authority to gain FAA approval on the methodology used for the number of aircraft operations used for the current and the five-year look ahead with respect to projected noise impacts. This was especially challenging given COVID and the significant drop in aircraft operations. The FAA published a draft terminal area forecast (TAF), which included projections based on COVID impacts, in November of 2019. The Authority provided a memo to the FAA in January 2021 to gain approval on forecasting methodology. FAA approval was received on the forecast methodology. ESA is on track to have a draft report and noise contours ready for the Public outreach was completed in October with submission of the final report to FAA scheduled for December. The FAA is expected to approve the study in the first quarter of 2022.

#6690 20 IT FY20 Capital Commodity Plan

| Substantial Completion: | October 2021 |
|-------------------------|-------------------------------------|
| Current Budget: | \$2,890,000 |
| Contractor: | ITS Department / JOC (Johnson-Laux) |
| Airport: | Tampa International |

Project Description: The scope of this project is to purchase information technology equipment and other associated ancillary items in a phased refresh cycle to ensure the stability and reliability of the Authority's technology infrastructure.

Project Status: The project is substantially complete and will closeout at the January Development Committee meeting.

#6715 20 Bag Claim Carpet Replacement

| Substantial Completion: | TBD |
|-------------------------|---------------------|
| Current Budget: | \$1,514,100 |
| Consultant: | TBD |
| Contractor: | TBD |
| Airport: | Tampa International |
| | |

Project Description: The purpose of this project is to replace the Bag Claim carpet, as well as some of the back of house flooring in the Main Terminal.

Project Status: This project was deferred to a future fiscal year as a cost cutting measure due to COVID-19 impacts. The project is now included as part of the much larger design-build procurement for 8430 22 Baggage Claim Level Ceiling Replacement project. However, it will continue to be tracked and reported on separately as the original 6715 20 project number.

#6740 20 Tampa Executive Airport Master Plan Update

| Substantial Completion: | TBD |
|-------------------------|-----------------|
| Current Budget: | \$650,000 |
| Consultant: | Ricondo |
| Airport: | Tampa Executive |

Project Description: The purpose of this project is to update the Airport Master Plan for Tampa Executive Airport (VDF). The update is needed to reassess future projections of airport activity, identify options to capitalize on the Authority's real estate holdings, define optimal uses for airport property and adjacent land parcels, evaluate the airfield geometry for compliance with FAA AC 150/5300-13A, Change 1, address new environmental and other regulatory constraints, and plan for an appropriate mix of land users to support projected aviation and non-aviation needs.

Project Status: Ricondo assisted the Authority with the establishment of a vision plan for Tampa Executive Airport (VDF). This effort will build on the VDF Master Plan Update (MPU) preplanning tasks that were completed in the fall/winter 2019/2020, which resulted in the development of three possible development strategies for the Airport. Ricondo is finalizing the scope to allow this work to fit in with TPA's Master Plan Update.

| #6745 21 Wildlife Management Program – Phase 1 | | |
|--|-------------------------------|--|
| Substantial Completion: | March 2023 | |
| Current Budget: | \$639,300 | |
| Consultant: | APTIM/Blue Wing Environmental | |
| Contractor: | N/A | |
| Airport: | Tampa International | |

Project Description: The purpose of this project is deliver a multi-phase comprehensive program that will update and improve Tampa International Airport's existing airport wildlife management program to ensure long-term compliance with 14 CFR §139.337 – Wildlife Hazard Management.

Project Status: The Wildlife Hazard Assessment is entering its 9th month of surveys. On-site and off-site fixed point wildlife observations and quarterly terminal/ramp inspections have been conducted by Blue Wing. On July 9, 2021, the project team held a mid-year meeting to review the 6-month data collection summary and discuss the remaining project tasks and schedule. In the first 6 months of data collection, there were 19,771 animals counted with gulls (2,637) being the most numerous group of birds counted. Monthly motion detection wildlife camera images from various locations on the AOA, continued to be collected. Interviews with airport stakeholders will be conducted in September and October as well as the fall mammal trapping event. Data collection will be complete in November. The Draft WHA report will be submitted to HCAA in mid-January 2022.

#6765 22 General Aviation Facilities Rehabilitation

| Substantial Completion: | September 2023 |
|-------------------------|---|
| Current Budget: | \$3,997,000 |
| Consultant: | RS&H |
| Contractor: | TBD |
| Airport: | Peter O. Knight (TPF), Tampa Executive (VDF), & Plant City (PCM) |

Project Description: The purpose of this project is to extend the useful life of various hangars and facilities at all three General Aviation (GA) airports exhibiting signs of deterioration which warrants rehabilitation and to maintain the high standard of facilities provided by the Authority to its tenants.

Project Status: The Board approved the project at the September Board meeting and is scheduled to commence with design in early November.

October 2024

#6800 22 Replace Airfield Perimeter Fence

| FDOT F.M. #448841-1 | |
|-------------------------|--|
| Substantial Completion: | |
| | |

| Current Budget: | \$11,606,000 |
|-----------------|---------------------|
| Consultant: | TBD |
| Contractor: | TBD |
| Airport: | Tampa International |

Project Description: The purpose of this project is the replacement of existing airfield perimeter fence with new fence including wildlife exclusion barriers and access control upgrades.

Project Status: The Board approved the project at the September Board meeting. An RFQ is being developed to procure a design professional for this project and will be advertised in November 2021.

#6820 21 IT FY21 Capital Commodity Plan

| Substantial Completion: | September 2021 |
|-------------------------|---------------------|
| Current Budget: | \$1,500,000 |
| Consultant: | N/A |
| Contractor: | N/A |
| Airport: | Tampa International |

Project Description: The purpose of this project is to purchase IT equipment and other associated ancillary items in a phased refresh cycle to ensure the stability and reliability of the Authority technology infrastructure.

Project Status: The project has procured most of the required equipment but supply chain delays has caused this to be extended out. A schedule change will go to the Development Committee in November.

#6835 21 Baggage Belt LED Replacement

| Substantial Completion: | June 2022 |
|-------------------------|---------------------|
| Current Budget: | \$1,200,000 |
| Consultant: | TBD |
| Contractor: | TBD |
| Airport: | Tampa International |

Project Description: The purpose of this project is to replace the current rectangular shaped 43-inch monitors that are located above the baggage claim belt tips that display the flight number and the originating city of the bags being delivered on that belt.

Project Status: The project was put on pause in order to coordinate with the FY22 baggage level ceiling project. The project is now included as part of the much larger design-build procurement for 8430 22 Baggage Claim Level Ceiling Replacement project. However, it will continue to be tracked and reported on separately as the original 6835 21 project number.

#6890 22 Landside Airline Space Rehabilitation

| Substantial Completion: | August 2022 |
|-------------------------|---------------------|
| Current Budget: | \$298,600 |
| Consultant: | TBD |
| Contractor: | TBD |
| Airport: | Tampa International |

Project Description: The purpose of this project is to refurbishment of the airline ticket counter, office spaces, break rooms, and baggage service office located within the Main Terminal.

Project Status: The Board approved the project at the September Board meeting.

#6895 22 FedEx Roof Replacement & Exterior Rehabilitation

| Substantial Completion: | May 2023 |
|-------------------------|---------------------|
| Current Budget: | \$3,751,500 |
| Consultant: | Walker |
| Contractor: | TBD |
| Airport: | Tampa International |

Project Description: The purpose of this project is an installation of a new roof on the FedEx Cargo facility and the rehabilitation of additional building envelope components.

Project Status: The Board approved the project at the September Board meeting and is scheduled to commence with design in early November.

#6910 22 LTPG Level 6 Rehabilitation & Stair Tower/Elevator Penthouse Roof Replacement

| Substantial Completion: | August 2023 |
|-------------------------|---------------------|
| Current Budget: | \$3,161,000 |
| Consultant: | Walker |
| Contractor: | TBD |
| Airport: | Tampa International |

Project Description: The purpose of this project is to rehabilitate and extend the life of the Long Term Parking Garage.

Project Status: The Board approved the project at the September Board meeting and is scheduled to commence with design in early November.

#6915 22 Master Plan Update 2022 FDOT F.M. #444775-1

| Substantial Completion: | September 2023 |
|-------------------------|---------------------|
| Current Budget: | \$4,159,000 |
| Consultant: | Ricondo |
| Contractor: | TBD |
| Airport: | Tampa International |

Project Description: The purpose of this project is update the Airports Master Plan. The Federal Aviation Administration (FAA) recommends that airports update their Master Plans at least every five to ten years or when there has been a significant shift in operations or business model. The last update was the 2012 Master Plan with a 2016 Addendum.

Project Status: The Board approved the project at the September Board meeting and it commenced on October 4, 2022.

#6920 22 IT FY22 Capital Commodity Plan

| Substantial Completion: | September 2022 |
|-------------------------|---------------------|
| Current Budget: | \$1,500,000 |
| Consultant: | TBD |
| Contractor: | TBD |
| Airport: | Tampa International |

Project Description: The scope of this project is to purchase information technology equipment and other associated ancillary items in a phased refresh cycle to ensure the stability and reliability of the Authority's technology infrastructure.

Project Status: The Board approved the project at the September Board meeting. Because of supply chain delays, no equipment has been procured at this point.

#6925 22 CCTV Server and Storage Refresh

| Substantial Completion: | April 2022 |
|-------------------------|---------------------|
| Current Budget: | \$1,290,000 |
| Consultant: | TBD |
| Contractor: | TBD |
| Airport: | Tampa International |

Project Description: The scope of this project is to replace the servers and storage arrays for the CCTV system.

Project Status: The Board approved the project at the September Board meeting. Replacement CCTV Archiver servers have been ordered. Once delivered and installed the process to start migrating from the existing system will begin. Replacement storage has been installed and configured and is ready for migration.

#6930 22 LTPG Elevator Room A/C Replacement

| Substantial Completion: | January 2023 |
|-------------------------|---------------------|
| Current Budget: | \$436,200 |
| Consultant: | RS&H |
| Contractor: | TBD |
| Airport: | Tampa International |

Project Description: The scope of this project is to replace the air conditioning units in the elevator equipment rooms in the Long Term Parking Garage.

Project Status: The Board approved the project at the September Board meeting and is scheduled to commence with design in early November.

#6935 22 East & West Vault Emergency Generator & Switch Replacement

| Substantial Completion: | November 2022 |
|-------------------------|---------------------|
| Current Budget: | \$752,200 |
| Consultant: | RS&H |
| Contractor: | TBD |
| Airport: | Tampa International |

Project Description: The scope of this project is to replace the 1990s' vintage generators and automatic transfer switches in the east and west airfield lighting vaults that have reached the end of their lifecycle.

Project Status: The Board approved the project at the September Board meeting. A change in approach has been identified utilizing a SourceWell government contract to procure the materials and services, as opposed to a design-bid process. This should shorten the schedule and reduce the design and construction cost. The project team is working with the SourceWell vendor and RS&H to refine the scope and pricing.

#6945 22 Tampa Executive Airport Chiller System Replacement

| FDOT F.M. #436809-1 | |
|-------------------------|------------|
| Substantial Completion: | August 202 |
| Current Budget: | \$609,100 |
| Consultant: | RS&H |
| Contractor: | TBD |

Airport: Tampa Executive

Project Description: The scope of this project is to replace the air cooled chiller system and building controls system serving the Main Terminal building at Tampa Executive Airport, which has reached the end of its lifecycle.

2022

Project Status: The Board approved the project at the September Board meeting. The Work Order was issued to RS&H and they are proceeding with design. A kick-off meeting is to be determined.

#6955 22 Payroll Timekeeping System Replacement

| Substantial Completion: | June 2022 |
|-------------------------|---------------------|
| Current Budget: | \$226,900 |
| Consultant: | TBD |
| Contractor: | TBD |
| Airport: | Tampa International |

Project Description: The scope of this project is to replace the KABA timekeeping system for hourly employees as the software will be de-supported by the vendor at the end of 2022 and the time clocks have already passed their end of life support.

Project Status: The Board approved the project at the September Board meeting. An updated project schedule was submitted and approved by the Development Committee, the project is now starting in January 2022.

#6965 22 ARFF 90-7697 Oshkosh T3000 Vehicle Replacement

| Substantial Completion: | September 2022 |
|-------------------------|----------------|
| Current Budget: | \$825,000 |
| Manufacturer: | Pierce |

Airport:

Tampa International

Project Description: The scope of this project is to replace existing 25 year old ARFF 90-7697 vehicle that is beyond its useful life.

Project Status: The Board approved the project at the September Board meeting.

#8410 21 TPA Real Estate Development

| Substantial Completion: | September 2022 |
|-------------------------|---------------------|
| Current Budget: | \$250,000 |
| Consultant: | RS&H |
| Contractor: | TBD |
| Airport: | Tampa International |

Project Description: The purpose of this project is a multi-year project of on-call development support services, planning, preliminary engineering, design and construction for the future commercial development of various locations.

Project Status: Task No. 1 consisted of a plan in the Drew Park area to restrict access on private roads to discourage illegal dumping on the Authority property. Task No. 2 consisted of the development of a conceptual site layout for a potential future hangar facility located in the Eastside Development Area. Task No. 3 consisted of conceptual site layouts for new MRO and cargo hangar facilities in the Eastside Development area.

#8425 22 Main Terminal Airside D Shuttle Station - Construction

| Substantial Completion: | March 2025 |
|-------------------------|----------------------------|
| Current Budget: | \$26,425,800 |
| Design-Builder: | Hensel Phelps Construction |
| Airport: | Tampa International |

Project Description: The scope of this project is for the construction only of the Main Terminal Airside D Shuttle Station as part of the Main Terminal Red Curbside Expansion program.

Project Status: The Board approved the project at the September Board meeting and the design-builder started the GMP bidding process in October for this element of the project which will be included as part of the future Supplemental Part 2E Contract for the 8230 18 Red Side Express Curb Expansion project.

#8430 22 Bag Claim Ceiling Replacement

| AIP 03-12-0078-75-2021 | |
|-------------------------|---------------------|
| Substantial Completion: | April 2024 |
| Current Budget: | \$20,100,000 |
| Consultant: | TBD |
| Contractor: | TBD |
| Airport: | Tampa International |
| | |

Project Description: The scope of this project is to replace the bag claim ceiling system and associated mounted systems in conjunction with updated to the overall ceiling architecture consistent with other recently updated high-traffic public terminal areas.

Project Status: The Board approved the project at the September Board meeting and RFQ responses for the designbuild procurement are due in early November.

#8435 22 Airside A and E Security Screening Checkpoint Expansion

| Substantial Completion: | March 2024 |
|-------------------------|---------------------|
| Current Budget: | \$53,910,000 |
| Consultant: | TBD |
| Contractor: | TBD |
| Airport: | Tampa International |

Project Description: The scope of this project is to expanding the security screening checkpoint areas to meet capacity demands.

Project Status: The Board approved the project at the September Board meeting. Requests for Qualifications were publicly solicited and the Selection Committee performed Technical Evaluations the week of October 12, 2021. The Evaluation Committee made a recommendation for a Design-Builder, which will be presented at the December Board meeting for selection.

II. Projects in Design

#5985 13 Commercial Real Estate Development – Preliminary Planning & Design

| Substantial Completion: | May 2021 |
|-------------------------|---------------------|
| Current Budget: | \$3,975,000 |
| Consultant: | Stantec |
| Airport: | Tampa International |

Project Description: The scope of this project is to assist the Authority with investigating the possibility of a multiphase, multi-year plan to subdivide and develop TPA's available/underutilized properties for future facilities in order to meet demand forecast for commercial real estate. This project also includes the development of the project manual for the SkyCenter (formerly the Gateway Development Area) office complex.

Project Status: The vacating of roadways and curing title issues and easements in the Eastside Development Area has been completed. Funding is included for the oversight of projects being constructed by other companies, such as CAE's new USA Headquarters complex. The consultant's efforts are also tied to projects 8225 17 and 8226 17. SkyCenter One has reached Substantial Completion, therefore, work in support of this project is winding down. The contract with Stantec has reached its end. Stantec will be completing work progress, no additional work will be added to their contract.

#6500 17 HCAA Enterprise Geographical Information System (eGIS) and Asset Management Program

| Substantial Completion: | March 2022 |
|-------------------------|---|
| Current Budget: | \$1,586,000 |
| Consultant: | Environmental Systems Research Institute (Esri) |
| Airport: | Tampa International |

Project Description: The scope of this project is to implement an enterprise Geographical Information System (eGIS) based on the data delivered in the AGIS Project, and make functional use of it within the Authority as mandated by the FAA for all airports. This project will also implement an asset management system for the use of Operations and Maintenance departments to use in daily inspections.

Project Status: Height Zoning and Land Use Management received and accepted the updated Part 77 data. Staff are now using this updated data in GIS maps for height zoning permit analysis and approvals. Support and coordination with Ricondo for the update of the Exhibit A and Airport Layout Plan (ALP) GIS data sets is continuing. Work will start in October on the task to develop FME Safe software tools and procedures.

#6750 21 Pavement Rehabilitation FDOT F.M. #438715-1

| Substantial Completion: | February 2022 |
|-------------------------|---------------------|
| Current Budget: | \$2,792,900 |
| Consultant: | RS&H |
| Contractor: | TBD |
| Airport: | Tampa International |

Project Description: The purpose of this project is to repair, rehabilitate, or replacement of damaged or worn-out pavements throughout the airfield with a focus on asphalt pavements.

Project Status: Bids were received on September 29, 2021 and have been reviewed. The construction contract is anticipated to be awarded in November.

#6755 21 STPG, Tug Tunnels, & Quad Decks Rehabilitation

| Substantial Completion: | September 2022 |
|-------------------------|---------------------|
| Current Budget: | \$2,247,000 |
| Consultant: | Walker Consultants |
| Contractor: | TBD |
| Airport: | Tampa International |

Project Description: The purpose of this project is to rehabilitate and extend the life of the Short Term Parking Garage.

Project Status: Bids were received on October 6, 2021 and have been reviewed. The construction contract is anticipated to be awarded in November.

#6780 21 Main Terminal Elevator Modernization

| FDOT F.M. #438709-1 | |
|-------------------------|----------------------------|
| Substantial Completion: | November 2022 |
| Current Budget: | \$7,455,000 |
| Consultant: | N/A |
| Contractor: | Schindler Elevator Company |
| Airport: | Tampa International |

Project Description: The purpose of this project is to rehabilitate the twenty-four geared traction Landside elevators including replacing the existing geared traction machines with new FMM200 Modular Gearless Machines and cab modernizations of the twenty-four elevators.

Project Status: Long-lead items have been ordered and construction is scheduled to commence in September 2021.

#6785 21 Common Shared Use Passenger Processing System (C/SUPPS) – Phase 3 FDOT F M #438715-1

| 10011.101. #430713-1 | |
|-------------------------|---------------------|
| Substantial Completion: | July 2022 |
| Current Budget: | \$2,775,000 |
| Consultant: | RS&H |
| Contractor: | TBD |
| Airport: | Tampa International |
| | |

Project Description: The purpose of this project is to provide C/SUPPS for additional airlines, gates, ticket counters, and required technology. Phase 3 deployment will be limited to portions of the Airside, Main Terminal Ticket Level, and Airline operational space.

Project Status: The 60% design submittal occurred September 2021. During the course of design, it was determined that minimal scope remains but requires air carrier coordination before the construction can be performed on ticket counters and gates. As such, the project will remain open as a funding source and the scope will be completed by HCAA ITS staff, with the utilization of State approved contractors. This approach is ultimately anticipated to save cost and allow construction to begin as each unique ticket counter and gate counter have been coordinated with the air carrier.

#6860 21 Airside Guideways & Bridges Rehabilitation

| Substantial Completion: | September 2022 |
|-------------------------|------------------------|
| Current Budget: | \$2,497,800 |
| Consultant: | Walker Consultants |
| Contractor: | One Source Restoration |
| Airport: | Tampa International |

Project Description: The purpose of this project is to rehabilitate each of the four Airside guideways and also the Taxiway B bridge and a Service Road bridge to extend the service life.

Project Status: Bids were received on September 1, 2021 and have been reviewed. The Contract was awarded to One Source Restoration & Building Services at the October Board meeting. The Notice to Proceed with construction is anticipated to be given in early November.

#6875 21 Employee Bus Replacement

AIP 03-12-0078-73-2021

| Substantial Completion: | August 2023 |
|-------------------------|---------------------|
| Current Budget: | \$5,569,300 |
| Consultant: | RS&H |
| Contractor: | BYD |
| Airport: | Tampa International |

Project Description: The purpose of this project is to replace the employee bus fleet for the service user of the North Employee Lot. It will be a mix of leased diesel buses (O&M) along with the purchase of four electric buses.

Project Status: The Contract was awarded to BYD at the September Board meeting. Design of the electric bus charging facilities began in October 2021.

#6950 22 Taxiway Edge Light Replacement

| Substantial Completion: | July 2022 |
|-------------------------|-----------------|
| Current Budget: | \$429,500 |
| Consultant: | RS&H |
| Contractor: | TBD |
| Airport: | Peter O. Knight |

Project Description: The scope of this project is to replace the Taxiway edge lights and cables in the existing base cans and conduits.

Project Status: The Board approved the project at the September Board meeting and commenced with design in early October.

#6960 22 Airfield Maintenance Building Interior Refurbishment

| Substantial Completion: | July 2023 |
|-------------------------|---------------------|
| Current Budget: | \$3,751,300 |
| Consultant: | RS&H |
| Contractor: | TBD |
| Airport: | Tampa International |

Project Description: The scope of this project is to refurbish the main staff occupied portions and other associated facility improvements. The interior finishes, systems and furniture of the building has reached the end of its useful life and requires replacement.

Project Status: The Board approved the project at the September Board meeting and it commenced with design in early October.

| #8240 19 Air Cargo Expansion | |
|------------------------------|--|
| FDOT F.M. #442095-1 | |
| Substantial Completion: | TBD |
| Current Budget: | \$69,901,300 |
| Design-Builder: | Currier TK/The Middlesex Corporation/AECOM |
| Airport: | Tampa International |

Project Description: The scope of this project is the development of new air cargo facilities in the East Development Area and will include cargo facilities, site development, taxilanes, taxiways, aircraft parking aprons, ground service equipment storage areas, landside roadway access improvements, aircraft fueling facilities and trailer staging areas.

Project Status: The Part 2 GMP was provided to the Authority in May 2020. Due to the impacts from COVID-19, the Air Cargo Expansion project was deferred until required as an enabling project for new Airside D construction. The project is in early stages of being reactivated to finalize the design and start of construction.

In the near term, this project will fund the construction of a new Truck Rack Fueling System located at the fuel farm on the behalf of the Tampa Fuel Committee. The estimated cost of this work is \$2,380,000. The construction phase is ongoing. The contractor has begun work inside the AOA and has begun preliminary grading and paving of the new drive lane.

#8330 20 North Remain Overnight (RON) Parking Apron

| FDOT F.M. #446920-1 | |
|-------------------------|----------------------------------|
| Substantial Completion: | TBD |
| Current Budget: | \$23,118,800 |
| Consultant: | Kimley-Horn and Associates, Inc. |
| Contractor: | TBD |
| Airport: | Tampa International |
| | |

Project Description: The purpose of this project is to build a Remain Overnight (RON) parking area for up to 12 aircraft and a Ground Service Equipment storage area north of Taxiway A.

Project Status: Design professional services commenced on October 1, 2019. The 90% design documents were submitted on March 31, 2020. This project was deferred due to the COVID-19 pandemic and will be coordinated with the timing of the Airside D Program.

#8420 21 Airside A and C Shuttle Car and Control System Replacement FDOT F.M. #447220-1, #448026-1

| February 2022 |
|----------------------------------|
| \$74,092,700 |
| Alstom (Bombardier Technologies) |
| Lavandera |
| Tampa International |
| |

Project Description: The purpose of this project is to replace the system wide shuttle train control system (Phase 1) and the associated eight total shuttle cars at Airsides A and C (Phase 2) in a multi-phased, multi-year approach. The new shuttle cars is a FY22 initiative and will be an update/increase to the current project budget.

Project Status: Lavandera (electrical sub) has been on-site continuing to make progress on the installation of the infrastructure upgrades and is beginning to ship components from the factory to TPA and will be conducting Factory Acceptance Testing on the software components in the coming month.

Negotiations with Alstom for the purchase of new shuttle cars and signaling are still underway. This work is anticipated to be presented at the November Board meeting.

#8805 17 Airport Security System Replacement (ASSR) – Design Only AIP 03-12-0078-65-2019; FDOT F.M. #425920-2

| Substantial Completion: | September 2018 |
|-------------------------|---------------------|
| Current Budget: | \$2,785,000 |
| Design-Builder: | The Beck Group |
| Airport: | Tampa International |

Project Description: The scope of the project is to study and design a new Airport Access Control (AAC) and Closed Circuit Television (CCTV) system for the airport. Additionally, a Security Master Plan will be developed.

Project Status: The design for this project is complete. The construction for this project is being conducted per project 8320 19.

III. Projects Undergoing Construction/Implementation

#5382 16 Site Rehabilitation

| Substantial Completion: | September 2021 |
|-------------------------|-----------------------------|
| Current Budget: | \$1,270,000 |
| Consultant: | APTIM |
| Contractor: | Astra Construction Services |
| Airport: | Tampa International |

Project Description: The scope of this project is to ensure that the subsurface site conditions at the South Terminal Support Area (STSA) meet environmental requirements and industry standards for commercial redevelopment.

Project Status: At the former Rental Car site, FDEP issued the final closure order in August. At eleven state cleanup petroleum facilities, FDEP and their agency term contractors are continuing to perform various phases of drilling, testing, and reporting under FDEP's Limited Site Assessment programs.

#5991 14 Checked Baggage System Upgrades & Optimization FDOT F.M. #429607-1, 428057-2

| Substantial Completion: | November 2021 |
|-------------------------|----------------------------|
| Current Budget: | \$52,559,300 |
| Consultant: | Corgan Associates, Inc. |
| Contractor: | Hensel Phelps Construction |
| Airport: | Tampa International |

Project Description: The scope of this project provides for the design and construction of the checked baggage system upgrades and optimization. The project includes all necessary facility modifications required for the reconstruction and optimization of the Checked Baggage Inspection System (CBIS) to include changes to baggage conveyors systems, programming, mechanical, plumbing, electrical, structural, telecommunications, and other infrastructure as necessary.

Project Status:

Airside C: A significant portion of the mechanical and electrical systems have been installed. Most all of Baggage Handling System (BHS) components (i.e., catwalks, conveyors, peripheral devices) have been installed with the BHS conveyor tie-ins between old and new are on-going. High and low level controls modifications are being made. Inspection and testing of BHS sections ("test loops") are ongoing. Testing and commissioning of the EDS machines has been completed. The infrastructure for the network is being installed. All systems are being prepared for final testing and Go Live, which is scheduled for early 2022 through May 2022.

A-Sort Building: A significant portion of the mechanical and electrical systems have been installed. Most all of Baggage Handling System (BHS) components (i.e., catwalks, conveyors, peripheral devices) have been installed with the BHS conveyor tie-ins between old and new are on-going. High and low level controls updates are being made. Inspection and testing of BHS sections ("test loops") are ongoing. The infrastructure for the network is being installed. All systems are being prepared for final testing and Go Live, which is scheduled for early 2022 through May 2022.

Main Terminal: No construction activities currently taking place.

#6155 14 & #6156 15 Replace Parking Revenue Control System – Phase I & Phase II

| Substantial Completion: | March 2020 |
|-------------------------|------------------------|
| Current Budget: | \$14,916,600 |
| Design-Builder: | Manhattan Construction |
| Airport: | Tampa International |

Project Description: The scope of the project is to develop and deploy a new Parking Access Revenue Control System (PARCS) to consolidate all relevant parking and commercial vehicle operations into one fully functional management platform. Included in the project scope is a parking count by level system, license plate recognition, LED signage integration, SunPass Plus, and reconfiguration of the exit plaza for short and long term parking.

Project Status: New touch screens and touchless sensors were installed to facilitate touchless ticket dispensing. Labeling standards are being evaluated for inclusion in new graphic wraps being installed.

#6157 16 Replace Parking Revenue Control System – Phase III

| Substantial Completion: | March 2020 |
|-------------------------|------------------------|
| Current Budget: | \$5,430,500 |
| Design-Builder: | Manhattan Construction |
| Airport: | Tampa International |

Project Description: The scope of this project is to deliver ground transportation system (GTS) software including an automatic vehicle identification (AVI) system. The project also includes a parking count by level parking guidance system (PGS) for the Long Term Parking Garage.

Project Status: The online booking system is in development.

#6495 17 TEA Access Control System Upgrades

FDOT F.M. #429617-1

| Substantial Completion: | August 2021 |
|-------------------------|-----------------|
| Current Budget: | \$1,204,400 |
| Consultant: | RS&H |
| Contractor: | Foresight |
| Airport: | Tampa Executive |

Project Description: The scope of this project is to upgrade the existing system or provide a newer system along with expanded coverage to include the perimeter vehicle gates which currently operate as standalone systems. This expansion will provide a single airport wide system that can control and monitor all secure area access points locally or from a remote location such as the Airport Operations Center at Tampa International Airport.

Project Status: The project has been delayed due to incompatibility between media converters and HCAA switch security protocols. ASI is forthcoming to change designed ComNet media converters to Cisco switches. The anticipated new Substantial Completion date is now late December 2021.

#6530 18 North Air Cargo Facility Redevelopment

| TBD |
|---------------------|
| \$1,318,600 |
| RS&H |
| Astra Group Inc. |
| Tampa International |
| |

Project Description: The scope of this project is to provide temporary cargo operations space. In addition, the North Cargo Road will be widened and some airfield lighting will be added under this project.

Project Status: The project has been de-scoped to provide only interim air cargo support as required until new air cargo facilities are completed. To date this support has included roadway widening to support larger cargo equipment utilizing the roads between the North Air Cargo building and Hardstand D. The scope of work was recently expanded to include construction of a temporary overflow parking lot east of the North Air Cargo building on the southern end of the Authority's construction staging area. The scope of work included widening the asphalt entrance to the overflow parking lot, installing a seven foot security fence, re-grading the existing gravel base for the pavement surface and installing jersey barriers to create drive lanes and parking spaces. In addition, sidewalks will be constructed from the North Cargo building to the new overflow parking lot. Astra submitted pricing and the Authority is negotiating this under the JOC program.

#6535 19 Parkway and Service Road Asphalt Pavement Rehabilitation FDOT F.M. #432974-1

| Substantial Completion: | February 2022 |
|-------------------------|---------------------|
| Current Budget: | \$4,176,700 |
| Design-Builder: | Cone & Graham, Inc. |
| Airport: | Tampa International |

Project Description: The scope of this project is to rehabilitate asphalt roadway pavement consisting of the inbound and outbound George J. Bean Parkway, sections of the Bessie Coleman Boulevard Service Road, and other areas such as ticket/toll plazas asphalt pavement which are showing signs of deterioration and age. This project will be designed and constructed in conjunction with Master Plan Phase 2 project #8235 18 Widen and Rehabilitate the George Bean Parkway and New Economy Parking Road Exit, so that the design and construction are fully coordinated and timed, thereby, combining the extent of operational impacts.

Project Status: Notice to Proceed was issued on October 11, 2019 as part of the Master Plan Phase 2 project 8235 18. Asphalt pavement rehabilitation work consisting of asphalt milling and overlay is currently scheduled for completion in December of 2021. The work is approximately 65% complete.

#6595 19 Short Term Parking Garage Helix Lighting Replacement

| Substantial Completion: | TBD |
|-------------------------|---------------------|
| Current Budget: | \$546,600 |
| Consultant: | RS&H |
| Contractor | TBD |
| Airport: | Tampa International |

Project Description: The scope of this project is to rehabilitate the existing lights in the parapet walls and ceiling on the up and down helixes.

Project Status: The project has been deferred for cost cutting measures due to COVID-19.

#6615 19 Fire Suppression Tank Rehabilitation FDOT F.M. #435233-1

| Substantial Completion: | Aug. 2021 |
|-------------------------|-----------------|
| Current Budget: | \$519,400 |
| Consultant: | RS&H |
| Contractor | Johnson-Laux |
| Airport: | Tampa Executive |

Project Description: The scope of this project is to rehabilitate the fire suppression systems at Hangars 3700/3800 and 4800. Work will include cleaning and repair of existing fire pump, lines and screen; repair/replacement of the fire pump controllers and tank bladder replacement.

Project Status: During this reporting period, the contractor completed installation of new fire suppression equipment at buildings 3700, 4700, and 4800. The project scope has been expanded to include replacement of additional equipment found to be defective during demolition. Completion of new work anticipated in late November.

#6650 19 Mother's Nursing and Service Animal Relief Areas

| Substantial Completion: | November 2020 |
|-------------------------|---------------------|
| Current Budget: | \$1,952,000 |
| Consultant: | RS&H |
| Contractor | Foresight |
| Airport: | Tampa International |

Project Description: The scope of this project is to provide new customer service amenities in compliance with current codes and FAA Circular(s). The amenities will include Mother's Nursing Rooms, Service Animals Relief Areas (SARAs), Water Bottle Stations, and Water Dump Stations.

Project Status: The four Main Terminal Service Animal Relief Areas opened on September 9, 2020, along with the Main Terminal, Airside E, and Airside F Mother's Nursing Rooms. Airside A Mother's Nursing Room will open when the restrooms on Airside A south reopen. The Airside C Mother's Nursing Room will be constructed along with the renovation of the Airside C north restroom.

#6685 20 Long Term Parking Garage Elevator Rehabilitation

| Substantial Completion: | September 2021 |
|-------------------------|----------------------------|
| Current Budget: | \$4,840,000 |
| Contractor: | Schindler Elevator Company |
| Airport: | Tampa International |

Project Description: The purpose of this project is to rehabilitate the elevator equipment installed in the Long Term Parking Garage (LTPG). Each of the four elevators in the four elevator banks of the LTPG will get new control systems, new microprocessor AC drives, and replace existing gear machines with new Schindler Modular Gearless, FMM-200 Machines.

Project Status: In July and August Schindler was working on the final 4 elevator cars of the Long Term Parking Garage (Charles Lindberg cars 5 & 6 and Tony Jannus cars 9 & 10) when they discovered a bad/damaged part for the last car (Tony Jannus car9) that will delay the project until November 2021. Charles Lindberg cars 5 & 6 and Tony Jannus car 10 will be completed in September.

#6855 21 Main Terminal Complex Structural Envelope Restoration

| • | • |
|-------------------------|---|
| Substantial Completion: | August 2022 |
| Current Budget: | \$2,106,900 |
| Consultant: | Walker Consultants |
| Contractor: | One Source Restoration & Building Service, Inc. |
| Airport: | Tampa International |

Project Description: The purpose of this project is to conduct restoration on building envelope of each Airside building and the Main Terminal to extend the service life of the building envelopes.

Project Status: The contract was awarded at the September Board meeting to One Source Restoration & Building Service at the September Board meeting with Notice to Proceed with construction given on October 7, 2021. The project is in the mobilization phase and work on site is anticipated to start in early November.

#6865 21 Part 139 Airfield Improvements

Airport:

AIP #03-12-0078-069-2021Substantial Completion:June 2022Current Budget:\$4,563,600Consultant:RS&HContractor:Astra Construction Services, LLC

Project Description: The purpose of this project is to address certain Part 139 deficiencies identified by the FAA as part of their annual Part 139 inspection.

Tampa International

Project Status: The construction contract was awarded at the August Board meeting. Notice to Procure was issued to Astra on August 26, 2021 to allow procurement of materials.

#7054 12 Airport Support Area Environmental Remediation Phase 6

| Regulatory Completion: | September 2021 |
|------------------------|-------------------------|
| Current Budget: | \$5,000,000 |
| Consultant: | AECOM and APTIM |
| Contractor: | AECOM Technical Service |
| Airport: | Tampa International |

Project Description: The scope of this project includes soil and groundwater remediation for properties located in the Drew Park Area.

Project Status: At Parcel 6002, the long-term monitoring program continued. APTIM and the Authority are preparing final closeout packages for submittal to FDEP to meet the requirements of the Drew Park Voluntary Cleanup Agreement.

#8225 17 SkyCenter Development Area FDOT Multimodal Grant F.M. #444181-1

| Substantial Completion: | February 5, 2021 |
|-------------------------|----------------------------|
| Current Budget: | \$81,937,120 |
| Consultant: | Stantec/Gresham Smith |
| Contractor: | Hensel Phelps Construction |
| Airport: | Tampa International |

Project Description: The scope of this project will design and construct the site development to support Authority Facilities in this area and future uses of the South Terminal Support Area (STSA) as defined in the 2012 Master Plan. The Authority Facilities are the remote commercial curb, atrium, and pedestrian walkway linking the office development and remote commercial curb to the ConRAC Facility and SkyConnect APM system allowing direct access to the airport's Main Terminal.

Project Status: A Certificate of Occupancy was obtained. The main construction activities in the project are complete. Remaining activities on the project are related to punch list work.

#8226 17 SkyCenter Authority Interior Office Fit-Out

| Substantial Completion: | January 2022 |
|-------------------------|---------------------|
| Current Budget: | \$42,381,641 |
| Design-Builder: | DPR/Gensler |
| Airport: | Tampa International |

Project Description: This project will design and construct the Authority's interior office fit-out on Levels 3, 4 and 5 within the developer provided new SkyCenter office complex.

Project Status: Drywall finishing, painting, and ceiling systems were ongoing during the months of September and October. MEP system modifications, communicating Stair Steel, Data Center, and AOC infrastructure work also continued during the months of September and October.

8230 18 Main Terminal Curbside Expansion

| FDOT F.M. 438753-1 | |
|-------------------------|----------------------------|
| Substantial Completion: | December 2021 |
| Current Budget: | \$186,581,207 |
| Design-Builder: | Hensel Phelps Construction |
| Airport: | Tampa International |

Project Description: The scope of this project is to expand the Main Terminal arrivals and departures curbside lanes on both the Blue and Red sides of the terminal and includes the construction of vertical circulation lobbies allowing direct connection to the Main Terminal Transfer Level.

Project Status: Construction on the Blue Side roadway continued with the road and bridge punch-out and minor barrier wall work. All new overhead roadway sign work was completed. Construction for the Vertical Circulation Building (VCB) continued with interior finishes starting, such as wall panels, terrazzo, and mechanical, electrical, plumbing, and fire protections trim outs.

Construction for the Police and Maintenance Building continued with the elevator facade and exterior fire protection system for the east and west elevations as the main critical path items. Interior finishes have started for the Maintenance, Shared, Lost and Found, and Police areas.

#8200 18 New FAA Parking Lot #8205 18 Central Utility Plant (CUP) and Loading Dock Replacement #8900 18 Demolish Administration Building FDOT F.M. #438753-1 Substantial Completion: FAA Parking Lot: August 2021

| | CUP/ESB: October 2021 |
|-----------------|---|
| Current Budget: | Loading Dock: October 2021 \$109,832,365 |
| Design-Builder: | Hensel Phelps Construction |
| Airport: | Tampa International |

Project Description: The scope of these projects is to support the expansion of the curbsides on the Red and Blue sides of the Main Terminal (Project 8230 18). The existing Administration Building and facilities housed within it must be demolished to clear the site for construction of the red curbside improvements. Demolition of the existing Administrative Building will require relocation of Authority administrative offices, constructing a new central utility plant and the reconfiguration of the FAA parking lot.

Project Status: The CUP and cooling towers have been structurally completed as the mechanical and electrical systems continue to be finalized. Systems are being brought online as well as ongoing flushing and testing of the systems. Exterior facades and lighting are also nearing completion. The Electrical Service Building (ESB) exterior metal panel systems have been completed. The Loading Dock work continued with the completion of the concrete and CMU block work. The roof steel and decking have been completed. The freight and service elevator work has been completed and has been inspected, and all finish work is being completed.

#8235 18 Widen and Rehabilitate the George Bean Parkway and New Economy Parking Road Exit FDOT FM#442344-1

| Substantial Completion: | February 2022 |
|-------------------------|---------------------|
| Current Budget: | \$47,379,712 |
| Design-Builder: | Cone & Graham, Inc. |
| Airport: | Tampa International |

Project Description: The scope of this project is to construct a new 2-lane roadway exit onto the George J. Bean Parkway from the Economy Parking Road, along with improvements to the existing exit from the Airport Service Road. It also includes widening and rehabilitation of segments of the inbound and outbound Parkway from its most southern end to around the Main Terminal Complex. The improvements were determined to be necessary per the Master Plan Update and will accommodate the increased traffic generated from the SkyCenter development located in the South Terminal Support Area.

Project Status: Work for the new Economy Parking Road exit was completed on September 1, 2021 and the new exit was opened. The widening and rehabilitation of the George J. Bean Parkway is currently projected for completion by December 13, 2021. Paving and other road widening work for both the inbound and outbound George J. Bean Parkway continued, as well as other road widening work for the Economy Parking Road. Several new overhead sign trusses along the Inbound Parkway were completed during this period.

#8300 20 Airside A, C, and F Restroom Renovations

| Substantial Completion: | January 2023 |
|-------------------------|---------------------|
| Current Budget: | \$15,647,500 |
| Design-Builder: | The Beck Group |
| Airport: | Tampa International |

Project Description: The purpose of this project is to refurbish the boarding level public restrooms and companion restrooms at Airside C and Airside F and the ramp level at Airside A. In addition, the Airside C south restrooms will be expanded to accommodate additional needs and may also include an addition to the Airside C building required to house offices displaced by the expansion of the restrooms. This project is a planned maintenance refurbishment of these public restrooms.

Project Status: The contractor continued the buildout of Airside C north and Airside F east restrooms. During this period at Airside F east restrooms, the contractor completed all drywall work, waterproofing, floor tile, wall tile, and began installing fixtures. At the Airside C north restrooms, the contractor continued framing, electrical rough-in, plumbing rough-in under slab, waterproofing, and testing of MEP. Additional activities included: the delivery and setup of the trailer restrooms to be used in an event of an emergency and the buildout of the Southwest temp offices on the ramp level.

| #8315 20 Monorail System Replacement | |
|--------------------------------------|---------------------|
| FDOT F.M. #446919-1 | |
| Substantial Completion: | March 2023 |
| Current Budget: | \$33,530,000 |
| Design-Builder: | Manhattan |
| Airport: | Tampa International |

Project Description: The purpose of this project is to install moving walkways on Level 4 of the Long Term Parking Garage (LTPG) and decommission the existing Monorail System running between the Long Term Parking Garage and the Short Term Parking Garage (STPG). Level 4 of the LTPG will also be modified to create a Premium Parking Product, providing guests with an option of enhanced amenities.

Project Status: The Design-Builder has begun mobilization for the Moving Sidewalks scope of the project and is buying out the subcontractor contracts prior to start of construction. Level 4 of the LTPG closed in September to begin clearing out the vehicles and sections of Level 3 of the LTPG have been closed to allow for GPR scanning of the beams and deck.

The remaining element of the project, consisting of the Monorail System Demolition, is scheduled for a February 2022 Supplemental Part 2 Board award. The 90% design deliverable was provided per schedule on October 25, 2021.

#8405 20 Airside A Boarding Bridges, PCA AHU and GPU Replacement AIP #03-12-0078-71-2021; FDOT F.M. #436834-1

| Substantial Completion: | July 2022 |
|-------------------------|---------------------|
| Current Budget: | \$22,645,500 |
| Design-Builder: | Aero/Manhattan |
| Airport: | Tampa International |

Project Description: This project consists of the design and installation of new Passenger Boarding Bridges (PBBs), Pre-Conditioned Air and Air Handling Units (PCA-AHUs) and Ground Power Units (GPUs) at fifteen gates at Airside A, which includes reusing thirteen PBB AHUs and adding two PBB AHUs at Gates A3 and A10. A survey and analysis of a new parking layout to accommodate the current fleet mix will be required, including existing lead-in lines, stop bars, safety areas, hurricane tie-downs, and hydrant fuel locations. An inventory of the current and proposed fleet mix will also be necessary.

Project Status: Notice to Proceed (for construction) was issued on August 2, 2021. The Authority has issued multiple Purchase Orders for owner direct purchase (ODP) of the boarding bridges, bag slides, control equipment, and air handlers. During this reporting period, the contractor completed installation of new boarding bridges at Gates A10 and A3. Additionally, a new fuel hydrant was installed at Gate A10. Installation of new bridges is scheduled to commence at Gates A11 and A8 in early November.

IV. Projects Substantially Complete

#5615 18 Airside A and F Air Handler Replacement

| | Initial | Estimated Final |
|-----------------------------|--|------------------|
| Substantial Complete: | February 28, 2019 | October 23, 2021 |
| Board Approved Budget: | \$1,992,500 | |
| Re-baseline Budget: | \$2,817,000 | \$2,393,328 |
| Design Amendments: | None | None |
| Construction Change Orders: | 1 | (\$40,000) |
| D/W/MBE | | |
| Design: | 3.84% | 4.72% |
| Construction: | N/A | N/A |
| Consultant: | RS&H | |
| Contractor: | Caladesi Construction CO./Bernhard MCC | |
| Airport: | Tampa International | |

Project Description: The scope of this project includes replacing the air handling units (AHU) at Airside F and the outdoor air handling units at Airside A with new modular, high efficiency units, variable frequency drives and upgraded controls, and auxiliary equipment.

Project Performance: The Board approved budget was increased by \$824,500 for the engineer's estimate due to the specialized nature of this work and the few available bidders and to the phasing of the work. The final estimated cost is expected to be \$423,672 due to lower construction administration costs and contingency not required. The project was completed behind the initial schedule due to splitting the project into 2 segments and then the bid was cancelled due to only one bidder.

#6165 19 Airfield Maintenance Equipment Storage Building Addition

| | <u>Initial</u> | Estimated Final |
|-----------------------------|------------------------|------------------------|
| Substantial Complete: | May 18, 2020 | September 3, 2021 |
| Board Approved Budget: | \$2,043,000 | |
| Re-baseline Budget: | \$1,968,400 | \$1,785,689 |
| Design Amendments: | N/A | N/A |
| Construction Change Orders: | 2 | \$3,951.97 |
| D/W/MBE | | |
| Design: | 16.91% | 16.91% |
| Construction: | 29.0% | 29.2% |
| Consultant: | RS&H | |
| Contractor: | E&L Construction Group | |
| Airport: | Tampa International | |

Project Description: The scope of this project was to design and construct a new 10,000 sf storage building adjacent to the existing Airfield Maintenance Facility. The new storage building addition houses a new car/truck wash replacement and an equipment wash area and storage area for maintenance equipment.

Project Performance: The Board approved budget was decreased by \$74,600 due to competitive bids. The final estimated costs are anticipated to be \$182,711 under the revised budget due to lower in house costs and contingency not being required. The project was delayed by about 16 months due to a 6 month delay starting due to General Consultant staffing not being available. In addition, the contractor struggled to manage their subcontractors and stay on schedule.

#6710 20 EFSO (Emergency Fuel Shut Off)

| | <u>Initial</u> | Estimated Final |
|-----------------------------|---------------------|-----------------|
| Substantial Complete: | April 2021 | June 25,2021 |
| Board Approved Budget: | \$615,000 | \$565,283 |
| Re-baseline Budget: | NA | NA |
| Design Amendments: | 0 | 0 |
| Construction Change Orders: | 0 | 0 |
| D/W/MBE | | |
| Design: | NA | |
| Construction: | NA | |
| Consultant: | Currier TK | |
| Contractor: | Currier TK | |
| Airport: | Tampa International | |

Project Description: The scope of this project is to upgrade the Emergency Fuel Shut Off (EFSO) systems at Airsides A, C, and E.

Project Status: The project is estimated to finish slightly under budget by \$49,717 due to contingency not being required. The project was completed slightly behind the initial schedule due to verification of existing electronics configurations.

#8705 19 Purchase Additional SkyConnect Trains

| | <u>Initial</u> | Estimated Final |
|-----------------------------|-------------------------------------|-----------------|
| Substantial Complete: | February 3, 2021 | October 7, 2021 |
| Board Approved Budget: | \$13,000,000 | |
| Re-baseline Budget: | \$13,168,000 | \$13,155,274 |
| Design Amendments: | NA | |
| Construction Change Orders: | 1 | \$168,000 |
| D/W/MBE | | |
| Design: | N/A | N/A |
| Construction: | N/A | N/A |
| Consultant: | Lea and Elliott | |
| Contractor: | Mitsubishi Heavy Industries America | |
| Airport: | ТРА | |

Project Description: The scope of this project is to purchase two additional Mitsubishi APM trains (i.e., four cars) for the SkyConnect system, which are needed to support increased passenger traffic.

Project Performance: The Board approved budget was increased 168,000 for the installation of a new "stinger" system at the maintenance and storage facility to provide power for the new vehicles while in storage and a new monitor to the central control system. The project was completed about 8 months late due longer lead times for manufacturing and to the need to perform the 30-day system acceptance testing a second time

| | | | | AC | TIVE PROJECTS SEP - OO | CT 2021 | | | | | | | | |
|---------|---|--|--------------------------|----------------|--|----------------------|--|-----------------|----------------------|------------------|--------------------|---------------------|--------------------------------|--|
| | HCAA Project No. and Description | Architect/Engineer Contractor/Design- Builder | Board Approved Budget | Current Budget | Board Approved Contract/ Agreement Date | Authorized Amount | Sum of Change Orders / Amendment | Approved by CEO | Approved by Board | Total Authorized | Amount Incurred | Percent Incurred | DBE W/MBE Target Percent | DBE W/MBE Percent Achieved to Date |
| | | | | | Projects in Planning | 5 | | | | | | | | |
| 6385 18 | HCAA Website Rebuild (TPA) | | | | | | | | | | | | | |
| | Design Other (In House/Misc) | | | | | 0 2,824 | (| 0 0 | 0 | 2,824 | 0 2,824 | 0.0% | | |
| | Total Project Costs/Budget Approved | | 540,600 | 540,600 | | 2,824 | (| 0 0 | 0 | 2,824 | 2,824 | 100.0% | | |
| 6565 19 | Public Safety System Upgrade | TriTech Software Systems | | | Resolution No. 2019-96, 10/3/2019 | 1,017,209 | (|) 0 | 0 | 1,017,209 | 712,046 | 70.0% | | |
| | Construction Construction (Other) | TriTech Software Systems | | | Resolution No. 2019-96, 10/3/2019 | 39,814 | (| | | | 39,814 | 100.0% | | |
| | Other (In House/Misc) | | | | | 31,607 | (| | 0 | 31,607 | 25,475 | 80.6% | | |
| | Total Project Costs/Budget Approved | | 1,034,500 | 1,111,500 | | 1,088,630 | (| 0 0 | 0 | 1,088,630 | 777,335 | 71.4% | | |
| 6660 19 | Noise Study Design | RS&H (note 1) | | | | 6,178 | (| 0 | 0 | 6,178 | 6,178 | 100.0% | | |
| | Design | Environmental Science Associates Corp | | | Resolution No. 2019-65, 8/1/2019 | 627,517 | (| | | | 252,925 | 40.3% | 10.6% | 6.0% |
| | Other (In House/Misc) | | | | | 181 | (| | 0 | 181 | 181 | 100.0% | | |
| 6690 20 | Total Project Costs/Budget Approved IT FY 20 Capital Commodity Plan | | 1,000,000 | 627,800 | | 633,876 | (| 0 | 0 | 633,876 | 259,284 | 40.9% | | |
| 0050 20 | Design | RS&H (note 1) | | | | 10,214 | (| 0 0 | 0 | | 10,214 | 100.0% | | |
| | Construction | Audio Visual Innovations | | | | 1,110,035 | (| | | | 1,110,035 | 100.0% | | |
| | Construction Construction | Convergent Technologies Dell Marketing | | | | 364,403 | (| | | 364,403 405,567 | 364,403 405,567 | 100.0% | | |
| | Construction | Presidio Networked | | | | 478,860 | | | 0 | 478,860 | 478,860 | 100.0% | | |
| | Construction (Other) | | | | | 516,859 | (| | | 516,859 | 516,224 | 99.9% | | |
| | Other (In House/Misc) | | | | | 13,779 | (| | | | 13,779 | 100.0% | | |
| 6715 20 | Total Project Costs/Budget Approved Bag Claim Carpet Replacement | | 1,500,000 | 2,890,000 | | 2,899,717 | (| 0 0 | 0 | 2,899,717 | 2,899,082 | 100.0% | | |
| 0713 20 | Design | RS&H (note 1) | | | | 2,160 | (| 0 0 | 0 | 2,160 | 2,160 | 100.0% | | |
| | Other (In House/Misc) | | | | | 1,012 | (| | | | 1,012 | 100.0% | | |
| | Total Project Costs/Budget Approved | | 1,514,100 | 1,514,100 | | 3,172 | (| 0 | 0 | 3,172 | 3,172 | 0.0% | | |
| 6740 20 | Tampa Executive Master Plan Update Design | Ricondo (note 8) | | | | 95,178 | (| 0 0 | 0 | 95,178 | 95,178 | 100.0% | | |
| | Other (In House/Misc) | needed (note of | | | | 0 | (| | | | 0 | 0.0% | | |
| | Total Project Costs/Budget Approved | | 650,000 | 650,000 | | 95,178 | (| 0 0 | 0 | 95,178 | 95,178 | 100.0% | | |
| 6745 21 | Wildlife Management Program - Phase 1 | | | | | 263.492 | |) 0 | 0 | 263,492 | 157,966 | 60.0% | 74.1% | |
| | Design Other (In House/Misc) | Aptim (note 3) | | | | 263,492 | (| | 0 | 263,492 | 157,966 | 60.0% | 74.1% | 92.2% |
| | Total Project Costs/Budget Approved | | 639,300 | 639,300 | | 264,535 | (| | | | 159,009 | 60.1% | | |
| 6765 22 | General Aviation Facilities Rehabilitation | | | | | | | | | | | | | |
| | Design Other (In House/Misc) | RS&H (note 1) | | | | 343,373 1,003 | (| | | | 1,003 | 0.0% | | |
| | Total Project Costs/Budget Approved | | 3,997,000 | 3,997,000 | | 344,376 | | | | | 1,003 | 0.3% | | |
| 6800 22 | Replace Airfield Perimeter Fence | | | | | | | | | | | | | |
| | Design | | | | | 0 | (| | | | 0 | 0.0% | | |
| | Other (In House/Misc) | | 11,606,000 | 11,606,000 | | 1,704 1,704 | (| | | | 1,704 | 100.0% | | |
| 6820 21 | Total Project Costs/Budget Approved IT FY21 Capital Commodity Plan | | 11,608,000 | 11,608,000 | | 1,704 | | , ₀ | | 1,704 | 1,704 | 100.0% | | |
| | Design | RS&H (note 1) | | | | 19,579 | (| 0 0 | 0 | | 19,536 | 99.8% | 10.1% | 10.1% |
| | Construction | Audion Visual Innovation | | | | 252,010 | (| | | | 149,032 | 59.1% | | |
| | Construction Construction | Promark Tech Dell Marketing | | | | 122,012 239,500 | | | | | 122,012 109,542 | 100.0% | | |
| | Construction | Presidio Networked | | | | 173,380 | (| | | | 170,571 | 98.4% | | |
| | Construction | SHI International | | | | 135,636 | (| | | 135,636 | 113,482 | 83.7% | | |
| | Construction Construction (Other) | Convergient Tech | | | | 79,866 | (| | | | 79,866 201.711 | 100.0% 92.1% | | |
| | Other (In House/Misc) | | | | | 12,811 | | | | | 12,811 | 100.0% | | |
| | Total Project Costs/Budget Approved | | 1,500,000 | 1,500,000 | | 1,253,880 | (| 0 0 | | | 978,562 | 78.0% | | |
| 6835 21 | Baggage Belt LED Replacement | | - | - | | | | | | | | | | |
| | Design Construction | RS&H (note 1) Audion Visual Innovation | | | | 59,638 145,026 | (| | | | 16,375 125,121 | 27.5% 86.3% | 0.0% | 0.0% |
| | Construction | COMCO | | | | 144,488 | (| 0 0 | 0 | 144,488 | 144,488 | 100.0% | | |
| | Other (In House/Misc) | | | | | 23,695 | (|) 0 | 0 | 23,695 | 17,174 | 72.5% | | |
| | Total Project Costs/Budget Approved | | 1,200,000 | 1,200,000 | | 372,847 | | 0 0 | 0 | 372,847 | 303,158 | 81.3% | | |
| 6890 22 | Landside Airline Space Rehabilitation | | | | | 0 | (| 0 0 | 0 | 0 | 0 | 0.0% | | |
| | Other (In House/Misc) | | | | | 0 | (| | | | 0 | 0.0% | | |
| | Total Project Costs/Budget Approved | | 298,600 | 298,600 | | 0 | (| 0 | 0 | 0 | 0 | #DIV/0! | | |
| | | | | | | | | | | | | | | |
| 6895 22 | FedEx Roof Replacement & Exterior Rehabilitation | 141. II | | | | 240.77.1 | | | | | | | | |
| 6895 22 | FedEx Roof Replacement & Exterior Rehabilitation Design Other (In House/Misc) | Walker | | | | 249,634 | 0 | | 0 | 249,634 | 0 | 0.0% | | |

| | | | | AC | TIVE PROJECTS SEP - 0 | OCT 2021 | | | | | | | | |
|-------------|---|---|--------------------------|----------------|--|----------------------|--|-----------------|----------------------|------------------|-----------------|---------------------|--------------------------------|--|
| | HCAA Project No. and Description | Architect/Engineer Contractor/Design- Builder | Board Approved Budget | Current Budget | Board Approved Contract/ Agreement Date | Authorized Amount | Sum of Change Orders / Amendment | Approved by CEO | Approved by Board | Total Authorized | Amount Incurred | Percent Incurred | DBE W/MBE Target Percent | DBE W/MBE Percent Achieved to Date |
| 6910 22 | LTPG Level 6 Rehab & Stair Tower/Elevator PH Roof Replacement | | | | | | | | | | | | | |
| | Design | Walker | | | | 250,090 | | • • | 0 | 200/000 | | 0.0% | | |
| | Other (In House/Misc) | | | | | 19,880 | | | 0 | | 0 | 0.0% | | |
| 6915 22 | Total Project Costs/Budget Approved Master Plan Update 2022 | | 3,161,000 | 3,161,000 | | 269,970 | | 0 0 | 0 | 263,570 | 0 | 0.0% | | |
| 0913 22 | Design | Ricondo (note 8) | | | | 3,919,352 | | 0 0 | 0 | 3.919.352 | 0 | 0.0% | | |
| | Other (In House/Misc) | Real and the area of the area | | | | 0 | | | 0 | | 0 | 0.0% | | |
| | Total Project Costs/Budget Approved | | 4,159,000 | 4,159,000 | | 3,919,352 | | 0 0 | 0 | 3,919,352 | 0 | 0.0% | | |
| 6920 22 | IT FY22 Capital Commodity Plan | | | | | | | | | | | | | _ |
| | Design | | | | | 0 | (| | 0 | | 0 | 0.0% | | |
| | Construction | Dell Marketing | | | | 823,644 | (| | 0 | | | 0.0% | | |
| | Construction | Audion Visual Innovation | | | | 32,536 | (| | 0 | | | 0.0% | | |
| | Construction | IER Inc CDW | | | | 47,150 34,216 | | | 0 | | | 0.0% | | |
| | Other (In House/Misc) | CDW | | | | 34,216 | | | 0 | | 0 | 0.0% | | - |
| | Total Project Costs/Budget Approved | | 1,500,000 | 1,500,000 | | 937,546 | (| | 0 | | | 0.0% | | |
| 6925 22 | CCTV Server and Storage Refresh | | 2,503,000 | 2,500,000 | | 557,540 | | 0 | | 537,540 | 0 | 0.076 | | |
| | Design | | | | | 0 | (| 0 0 | 0 | 0 | 0 | 0.0% | | |
| | Construction | Dell Marketing | | | | 485,803 | (| | 0 | | | 98.9% | | - |
| | Construction (Other) | | | | | 3,759 | (| | 0 | | | 100.0% | | |
| | Other (In House/Misc) | | | | | 894 | (| 0 0 | 0 | | | 100.0% | | |
| | Total Project Costs/Budget Approved | | 1,290,000 | 1,290,000 | | 490,456 | | 0 0 | 0 | 490,456 | 485,145 | 98.9% | | |
| 6930 22 | LTPG Level Elevator Room | | | | | | | | | | | | | |
| | Design | RS&H (note 1) | | | | 52,487 | (| | 0 | | | 0.0% | | |
| | Other (In House/Misc) | | | | | 0 | | | 0 | | | 0.0% | | |
| | Total Project Costs/Budget Approved | | 436,200 | 436,200 | | 52,487 | | 0 0 | 0 | 52,487 | 0 | 0.0% | | |
| 6935 22 | East & West Vaul Emergency Generator & Switch Replacement | | | | | | | 0 0 | 0 | 0 | 0 | 0.0% | | - |
| | Design Other (In House/Misc) | | | | | 0 | | | 0 | | | 0.0% | | |
| | Total Project Costs/Budget Approved | | 752,200 | 752,200 | | 0 | | | 0 | | | #DIV/0! | | _ |
| 6945 22 | Tampa Executive Airport Chiller System Replacement | | | | | | | | | | - | | | |
| | Design | RS&H (note 1) | | | | 66,680 | (| 0 0 | 0 | 66,680 | 0 | 0.0% | | |
| | Other (In House/Misc) | | | | | 0 | (| 0 0 | 0 | 0 | 0 | 0.0% | | |
| | Total Project Costs/Budget Approved | | 609,100 | 609,100 | | 66,680 | | 0 0 | 0 | 66,680 | 0 | 0.0% | | |
| 6955 22 | Payroll Timekeeping System Replacement | | | | | | | | | | | | | |
| | Design | | | | | 0 | (| | | | | 0.0% | | |
| | Construction | Kronos Incorporated | | R | esolution No. 2021-169, 11/4/2021 | 151,260 | | | 0 | | | 0.0% | | |
| | Other (In House/Misc) | | | | | 0 | | | 0 | | 0 | 0.0% | | |
| | Total Project Costs/Budget Approved ARFF 90-7697 shkosh T3000 Vehicle Replacement | | 226,900 | 226,900 | | 151,260 | | U U | 0 | 151,260 | 0 | 0.0% | | |
| 6965 22 | Design | | | | | 0 | | 0 0 | 0 | 0 | 0 | 0.0% | | |
| | Construction | Ten-8 Fire Equipment | | | 11/14/ | | | | 0 | | | 0.0% | | - |
| | Other (In House/Misc) | | | | | 0 | (| | 0 | | | | | |
| | Total Project Costs/Budget Approved | | 825,000 | 825,000 | | 544,423 | | | | | | 0.0% | | |
| 8410 21 | TPA Real Estate Develoment | | | | | | | | | | | | | |
| | Design | RS&H (note 1) | | | | 188,658 | (| | 0 | | | 9.8% | 0.0% | 0.0% |
| | Other (In House/Misc) | | | | | 21,505 | | | 0 | | | 100.0% | | |
| | Total Project Costs/Budget Approved | | 250,000 | 250,000 | | 210,162 | | 0 0 | 0 | 210,162 | 39,927 | 19.0% | | |
| 8425 22 | Main Terminal Airside D Shuttle Station - Construction | | | | | | | 0 0 | | | | | | |
| | Design Other (In House/Misc) | | | | | 0 1,088 | | | 0 | | | 0.0% | | |
| | Other (In House/Misc) Total Project Costs/Budget Approved | | 26,425,800 | 26,425,800 | | 1,088 | | | 0 | | | 100.0% | _ | _ |
| 8430 22 | Bag Claim Ceiling Replacement | | 20,425,800 | 20,425,800 | | 1,088 | | U U | | 1,088 | 1,088 | 100.0% | | |
| | Design | | | | | 0 | | 0 0 | 0 | 0 | 0 | 0.0% | | |
| | Other (In House/Misc) | | | | | 0 | (| | 0 | | | 0.0% | | |
| | Total Project Costs/Budget Approved | | 20,100,000 | 20,100,000 | | 0 | | | 0 | | | #DIV/0! | | |
| 8435 22 | Airside A and E Security Screening Checkpoint Expansion | | | | | | | | | | | | | |
| | Design | | | | | 0 | (| 0 0 | 0 | 0 | 0 | 0.0% | | |
| | Other (In House/Misc) | | | | | 0 | (| | 0 | 0 | 0 | 0.0% | | |
| | Total Project Costs/Budget Approved | | 53,910,000 | 53,910,000 | | 0 | | | 0 | | | | | |
| | Planning Master Plan Projects | | \$ - | \$ - | | | \$ - | | \$ - | \$ - | \$ - | 0.00% | | |
| Sub-Total P | Planning Non-Master Plan Projects | | \$ 142,876,800 | | | 5 \$ 13,854,299 | | - T | \$ - | \$ 13,854,299 | | 43.36% | | |
| Total Plann | | | \$ 142,876,800 | \$ 143,971,600 | | 5 \$ 13,854,299 | \$ - | \$ - | \$ - | \$ 13,854,299 | \$ 6,006,972 | 43.36% | | |

| | <u> </u> | <u> </u> | | AC | TIVE PROJECTS SEP - C | CT 2021 | | | | | | | | |
|----------|---|---|--------------------------|----------------|--|--------------------------|--|-----------------|----------------------|-----------------------|----------------------|---------------------|--------------------------------|--|
| | HCAA Project No. and Description | Architect/Engineer Contractor/Design- Builder | Board Approved Budget | Current Budget | Board Approved Contract/ Agreement Date | Authorized Amount | Sum of Change Orders / Amendment | Approved by CEO | Approved by Board | Total Authorized | Amount Incurred | Percent Incurred | DBE W/MBE Target Percent | DBE W/ME Percer Achieve Date |
| | | | | | Projects in Design | ı | | | | | | | | |
| 85 13 | Commercial Real Estate Development-Preliminary Planning & De | | - | - | | | | | | - | - | | | |
| | Design Design | RS&H (note 1) Stantec | | | | 93,522 2,771,105 | 0 | 0 | 0 | 93,522 2,771,105 | 93,522 2,433,096 | 100.0% 87.8% | 1.9% | 2.0% |
| | Design | Walker (note 7) | | | | 110,358 | 0 | 0 | 0 | 110,358 | 110,358 | 100.0% | | |
| | Other (In House/Misc) | · · | | | | 207,196 | 0 | 0 | 0 | 207,196 | 207,196 | 100.0% | | |
| | Total Project Costs/Budget Approved | | 1,300,000 | 3,975,000 | | 3,182,181 | 0 | 0 | 0 | 3,182,181 | 2,844,172 | 89.4% | | |
| 00 17 | HCAA Enterprise Geographical Information System (eGIS) and As | set Management Program (TPA) | | | | 627.754 | 0 | 0 | 0 | 627.754 | 627.754 | 100.0% | | |
| | Design Design (Other) | Geographic Information Services Inc | | | | 25.800 | 0 | 0 | 0 | | | 100.0% | | |
| | Construction | Azteca Systems LLC | | | | 151,250 | 0 | 0 | 0 | 151,250 | | 100.0% | | |
| | Construction | Environmental Systems Research Institute Inc | | | | 230,600 | 0 | 0 | 0 | 230,600 | 230,600 | 100.0% | | |
| | Construction Construction | Geographic Information Services Inc Woolpert Inc | | | | 192,721 | 0 | 8 | 0 | 192,721 | 192,721 | 100.0% | | |
| | Construction (Other) | wouperine | | | | 111,426 | 0 | 0 | 0 | 111,426 | 110,676 | 99.3% | | - |
| | Other (In House/Misc) | | | | | 89,840 | 0 | 0 | 0 | 89,840 | 88,641 | 98.7% | | |
| | Total Project Costs/Budget Approved | | 1,389,700 | 1,586,000 | | 1,591,089 | 0 | 0 | 0 | 1,591,089 | 1,548,874 | 97.3% | | |
| 50 21 | Pavement Rehabilitation | RS&H (note 1) | | | | 248,856 | 0 | 0 | | 248,856 | 174,495 | 70.1% | 18.3% | 9.0 |
| | Design Construction | Ajax Paving | | F | esolution No. 2021-164, 11/4/2021 | 1,721,725 | 0 | 0 | 0 | 1,721,725 | 0 | 0.0% | 10.379 | 9.0 |
| | Other (In House/Misc) | | | | | 56,187 | 0 | 0 | 0 | 56,187 | 56,187 | 100.0% | | |
| | Total Project Costs/Budget Approved | | 2,792,900 | 2,792,900 | | 2,026,768 | 0 | 0 | 0 | 2,026,768 | 230,682 | 11.4% | | |
| 55 21 | STPG, Tug Tunnels, & Quad Decks Rehab | Walker (note 7) | | | | 185.875 | 0 | 0 | 0 | 185.875 | 126.174 | 67.9% | 0.0% | 0.0 |
| | Design Design | Walker (note 7) Jacobs (Note 3) | | | | 185,875 | 0 | 0 | 0 | | | 67.9% | 24.5% | 0.0 |
| | Construction | Restocon | | F | esolution No. 2021-165, 11/4/2021 | 1,674,895 | 0 | 0 | 0 | 1,674,895 | 0 | 0.0% | | |
| | Other (In House/Misc) | | | | | 35,419 | 0 | 0 | 0 | 35,419 | | 100.0% | | _ |
| 0 21 | Total Project Costs/Budget Approved | | 2,223,400 | 2,247,000 | | 1,912,535 | 0 | 0 | 0 | 1,912,535 | 177,939 | 9.3% | | |
| 10 21 | Main Terminal Elevator Modernization Design | Duncan Elevator Solutions | | | | 6,850 | 0 | 0 | 0 | 6,850 | 6,850 | 100.0% | | |
| | Construction | Schindler Elevator | | F | esolution No. 2020-307 approved 12/3/20 | 7,205,560 | 0 | 0 | 0 | 7,205,560 | 1,080,834 | 15.0% | | - |
| | Other (In House/Misc) | | | | | 0 | 0 | 0 | 0 | 0 | 0 | 0.0% | | |
| 5 21 | Total Project Costs/Budget Approved Common Shared Use Passenger Processing System (C/DUPPS) Pf | | 7,455,000 | 7,455,000 | | 7,212,410 | 0 | 0 | 0 | 7,212,410 | 1,087,684 | 15.1% | | |
| 5 21 | Common Shared Use Passenger Processing System (C/DUPPS) Pr Design | RS&H (note 1) | | | | 94,216 | 0 | 0 | 0 | 94,216 | 53,515 | 56.8% | 3.2% | 0. |
| | Project Management (Inspection) | Jacobs (Note 3) | | | | 88,594 | 0 | 0 | 0 | 88,594 | 0 | 0.0% | 10.0% | 15 |
| | Other (In House/Misc) | | | | | 512,739 | 0 | 0 | 0 | 512,739 | 391,493 | 76.4% | | |
| | Total Project Costs/Budget Approved | | 2,775,000 | 2,775,000 | | 695,549 | 0 | 0 | 0 | 695,549 | 445,008 | 64.0% | | |
| 50 21 | Airside Guideways & Bridges Rehabilitation Design | RS&H (note 1) | | | | 70.453 | 0 | 0 | 0 | 70.453 | 51,293 | 72.8% | 12.0% | 9. |
| | Design | Walker (note 7) | | | | 178,881 | 0 | 0 | 0 | 178,881 | | 64.0% | 0.0% | 0.0 |
| | Design | Jacobs (Note 3) | | | | 16,346 | 0 | 0 | 0 | 16,346 | 16,346 | 100.0% | 10.0% | 15 |
| | Construction | One Source Restoration | | F | esolution 2021-153, 10/7/2021 | 1,706,980 | 0 | 0 | 0 | | | 0.0% | | |
| | Other (In House/Misc) Total Project Costs/Budget Approved | | 2,102,800 | 2,497,800 | | 53,131 2,025,791 | 0 | 0 | 0 | 53,131 2,025,791 | 53,131 235,286 | 100.0% | | _ |
| 5 21 | Employee Bus Replacement | | 2,202,000 | 2,457,000 | | 2,023,731 | , | | , i | 2,223,131 | 235,200 | 1127 | | |
| | Design | RS&H (note 1) | | | | 216,579 | 0 | 0 | 0 | 216,579 | 38,218 | 17.6% | | |
| | Construction | BYD Coach and Bus | | E | loard Item 9/2/2021 | 3,276,488 | 0 | 0 | 0 | 3,276,488 | 0 | 0.0% | | |
| | Other (In House/Misc) Total Project Costs/Budget Approved | | 5,492,000 | 5,569,300 | | 19,394 3,512,461 | 0 | 8 | 8 | 19,394 3,512,461 | 19,394 57,613 | 100.0% 1.6% | | _ |
| 0 22 | Taxiway Edge Light Replacement | | 3,452,000 | 3,369,500 | | 3,312,401 | U | U | 0 | 5,512,401 | 57,015 | 1.0% | | |
| | Design | RS&H (note 1) | | | | 49,817 | 0 | 0 | 0 | 49,817 | | 0.0% | | - |
| | Other (In House/Misc) | | | | | 213 | 0 | 0 | 0 | 213 | | 100.0% | | |
| 0 22 | Total Project Costs/Budget Approved Airfield Maintenance Buiding Interior Refurbishment | | 420,700 | 429,500 | | 50,030 | 0 | 0 | 0 | 50,030 | 213 | 0.4% | | |
| 0 22 | Airrield Maintenance Building Interior Returbishment | RS&H (note 1) | | | | 379,760 | 0 | 0 | 0 | 379,760 | 0 | 0.0% | | |
| | Other (In House/Misc) | ··· • • • • • | | | | 999 | 0 | 0 | 0 | 999 | 999 | 100.0% | | - |
| | Total Project Costs/Budget Approved | | 3,751,300 | 3,751,300 | | 380,759 | 0 | 0 | 0 | 380,759 | 999 | 0.3% | | |
| 0 19 | Air Cargo Expansion | | | | | | | | | 3.780.481 | | | o =··· | |
| | Design | The Middlesex Corporation Aircraft Service International | | | esolution No. 2018-115, 12/6/2018 MOU signed 8/27/2020 | 3,161,299 200,000 | 619,182 | 170,312 | 448,870 | 3,780,481 200,000 | 3,549,200 163,700 | 93.9% | 9.7% | 8 |
| | Design Design | Aircraft Service International RS&H (note 1) | | | noo signed 8/27/2020 | 68,411 | 0 | 0 | 0 | 200,000 68,411 | 163,700 68,411 | 81.9% | 11.0% | 8 |
| | Construction | Aircraft Service International | | , | AOU signed 8/27/2020 | 2,095,109 | 0 | 0 | 0 | 2,095,109 | 1,673,223 | 79.9% | | |
| | Project Management (Inspection) | Jacobs (Note 3) | | | | 63,095 | 0 | 0 | 0 | 63,095 | 63,095 | 100.0% | 10.0% | 1 |
| | Other (In House/Misc) Total Project Costs/Budget Approved | | 72,283,500 | 69,901,300 | | 310,364 5,898,277 | 619,182 | 170,312 | 448,870 | 310,364 6,517,459 | | 100.0% 89.4% | | |
| 20 | North Remain Overnight (RON) Parking Apron | | 72,283,500 | 69,901,500 | | 3,838,277 | 615,182 | 170,512 | 446,870 | 0,317,435 | 3,827,992 | 03.4% | | |
| | Design | Kimley Horn | | F | esolution No. 2019-50, 6/6/19 | 1,618,639 | 0 | 0 | 0 | 1,618,639 | 741,949 | 45.8% | 19.9% | 1 |
| | Design | RS&H (note 1) | | | | 47,800 | 0 | 0 | 0 | 47,800 | 47,800 | 100.0% | | |
| | Construction Other (In House/Misc) | GLF | | F | tesolution No. 2019-37, 5/2/2019 | 0 83,046 | 1,083,080 | 0 | 1,083,080 | 1,083,080 83,046 | 1,071,240 83,046 | 98.9% 100.0% | 11.1% | 1 |
| | Total Project Costs/Budget Approved | | 23,118,800 | 23,118,800 | | 1,749,485 | 1,083,080 | 0 | 1,083,080 | 2,832,566 | 1,944,035 | 68.6% | | |
| 21 | Airside A and C Shuttle Car and Control System Replacement | | | | | | | | | | | | | |
| | Design | Walker | | | | 196,645 | 0 | 0 | 0 | 196,645 | | 90.5% | 92.3% | 8 |
| | Construction | Bombardier (Phase 1) Bombardier (Phase 2) | | | tesolution No.2020-266 approve 10/1/2020 tesolution No. 2021-163. 11/4/2021 | 13,018,834 50.882.858 | 0 | 0 | 0 | 13,018,834 50.882,858 | 8,561,248 | 65.8% | | |
| | Construction Project Management (Inspection) | Bombardier (Phase 2) Jacobs (Note 3) | | 1 | esolution 140. 2021-163, 11/4/2021 | 50,882,858 196,221 | 0 | 0 | 0 | 50,882,858 | 105,635 | 53.8% | 10.0% | 1 |
| | Other (In House/Misc) | | | | | 84,866 | 0 | 0 | 0 | 84,866 | 66,866 | 78.8% | | |
| _ | Total Project Costs/Budget Approved | | 74,092,700 | 74,092,700 | | 64,379,424 | 0 | 0 | 0 | 64,379,424 | 8,911,643 | 13.8% | | |
| 17 | Airport Security Systems Replacement (ASSR) (TPA) | | | | | | | | | | | | | |
| | Design Other (In House/Misc) | HCBECK | | F | tesolution No. 2017-53, 8/3/2017 | 804,658 135,570 | 1,437,937 | 0 | 1,437,937 | 2,242,595 135,570 | 2,242,595 135,570 | 100.0% | 47.3% | 5 |
| | Other (In House/Misc) Total Project Costs/Budget Approved | | 2,785,000 | 2,785,000 | | 940,228 | 1,437,937 | 0 | 1,437,937 | 2,378,165 | 2,378,165 | 100.0% | | _ |
| -Total I | Design Master Plan Projects | | \$ 2,785,000 | | 1 | \$ 940,228 | | \$ - | \$ 1,437,937 | | | 100.0% | | _ |
| | Design Non-Master Plan Projects | | \$ 199,197,800 | | | \$ 94,616,760 | | | | | | 24.2% | | |
| -Total I | | | | | | | | \$ 170,312 | | | | | | |

| ACTIVE PROJECTS SEP - OCT 2021 | | | | | | | | | | | | | | DBE W/MBE |
|--------------------------------|--|--|--------------------------|----------------|---|----------------------|-----------------------|-----------------|----------------------|----------------------|----------------------|---------------------|-------------------|-----------------------------|
| | HCAA Project No. and Description | Architect/Engineer Contractor/Design- Builder | Board Approved Budget | Current Budget | Board Approved Contract/ Agreement Date | Authorized Amount | Orders / Amendment | Approved by CEO | Approved by Board | Total Authorized | Amount Incurred | Percent Incurred | Target Percent | Percent Achieved Date |
| | | | | Projects Ur | ndergoing Construction/ | mplementat | ion | | | | | | | |
| 5382 16 | STSA Development Area Environmental Remediation (TPA) | | | | | | | | | | | | 1 | |
| | Design | CB&I/Aptim (Note 3) | | | | 576,048 | 0 | 0 | 0 | 576,048 | 477,548 | 82.9% | | |
| | Design | Walker Consultants (Note 7) | | | | 2,727 | 0 | | | | 2,727 | 100.0% | | |
| | Construction | Cliff Berry | | | | 95,626 | 0 | 0 | 0 | | 95,626 | 100.0% | | |
| | Construction | Astra Cons Serv LLC | | | Resolution No. 2016-66, 6/2/2016 | 484,507 | -13,695 | | | 470,812 | 470,812 | 100.0% | 9.1% | 12.0% |
| | Other (In House/Misc) | | | | | 154,821 | 0 | | 0 | 154,821 | 154,821 | 100.0% | | |
| | Total Project Costs/Budget Approved | | 650,000 | 1,270,000 | | 1,313,730 | -13,695 | -13,695 | 0 | 1,300,035 | 1,201,535 | 92.4% | | |
| 5991 14 | Checked Baggage System Upgrades and Optimization Constructi | an (TPA) | | | | | | | | | _ | | | |
| | Design | Corgan | | | Resolution No. 2017-40, 6/1/2017 | 4,708,593 | 0 | | | | 4,297,668 | 91.3% | | 10.2% |
| | Design | Jacobs (Note 3) | | | | 195,353 | 0 | 0 | | | 194,925 | 99.8% | 10.0% | 15.8% |
| | Design | Michael Baker Inc. | | | | 14,505 | 0 | | | 14,303 | 14,500 | 100.0% | | |
| | Design | RS&H (note 1) | | | | 125,238 | 0 | 0 | | 125,238 | 75,924 | 60.6% | 36.2% | 35.0% |
| | Design | Skanska Walker Consultants (Note 7) | | | Resolution No. 2014-106, 9/4/2014 | 4,219,043 | 1,477,127 | 0 | 1,477,127 | 5,696,170 75,359 | 5,696,170 13,662 | 100.0% | 12.0% | 12.0% |
| | Design Construction | Walker Consultants (Note 7) Hensel Phelos | | | 0 | 75,359 | 2,515,274 | | 921,293 | 75,359 37.784.172 | 13,662 33.355.731 | 18.1% | 84.0% 9.2% | |
| | Project Management | Jacobs (Note 3) | | | Resolution No. 2018-27, 4/5/18 | 2.202.562 | 2,515,2/4 | 1,593,981 | | 2,202,562 | 2.109.468 | 95.8% | 9.2% | 13.5% 15.8% |
| | Other (In House/Misc) | Jacobs (Note 5) | | | | 1.346.114 | 0 | 0 | | | 1.245.604 | 92.5% | 10.0% | 13.0% |
| | Total Project Costs/Budget Approved | | 58,000,000 | 52,559,300 | | 48,155,663 | 3,992,401 | 1,593,981 | 2,398,421 | 52,148,064 | 47,003,653 | 90.1% | | |
| 6155 14 | Replace Parking Revenue Control System Phase I & II (TPA) | | 50,000,000 | 32,333,300 | | 40,133,003 | 5,552,401 | 1,555,561 | L,JJOHLI | 52,140,004 | 47,005,055 | 50.170 | | |
| | | | | | | | | | | | | | | |
| 6156 15 | Design (Other) | | | | | 132,893 | 0 | | | | 123,225 | 92.7% | | |
| | Design-Builder (Part 1) | Manhattan Construction | | | Resolution No. 2014-91, 9/4/2014 | 1,081,342 | 83,616 | -8,101 | 91,716 | 1,164,958 | 989,776 | 85.0% | 19.1% | 24.0% |
| | Design-Builder (Part 2) | Manhattan Construction | | | Resolution No. 2015-171, 5/7/2015 | 2,446,387 | 8,718,974 | | 9,719,774 | 11,165,361 | 11,165,361 | 100.0% | 11.5% | 12.7% |
| | Project Management (Inspection) | Jacobs (Note 3) | | | | 1,188 | 0 | 0 | 0 | 1,188 | 1,188 | 100.0% | 10.0% | 15.8% |
| | Other (In House/Misc) Total Project Costs/Budget Approved | | 13.885.400 | 14.916.600 | | 2,189,118 5,850,929 | 0 8.802.589 | -1.008.901 | 9,811,490 | 2,189,118 14,653,518 | 2,163,858 | 98.8% | | |
| | | | 13,885,400 | 14,916,600 | | 5,850,929 | 8,802,589 | -1,008,901 | 9,811,490 | 14,655,518 | 14,443,408 | 98.5% | | |
| 6157 16 | Replace Parking Revenue Control System (PARCS) Phase 3 (TPA) | | | | | | | | | | | | | |
| | Design-Builder (Part 1) | Manhattan Construction Manhattan Construction | | | Resolution No. 2014-91, 9/4/2014 08/04/16 | 309,721 3,761,237 | 8,101 907,500 | 8,101 907.500 | | 317,822 4.668.737 | 287,437 4.668,737 | 90.4% | 19.1% 11.5% | 24.0% |
| | Design-Builder (Part 2) Other (In House/Misc) | Mannattan Construction | | | 08/04/16 | 536.156 | 907,500 | 907,500 | 0 | | 4,668,737 | 97.5% | 11.5% | 12.7% |
| | | | 4,518,500 | | | 4,607,114 | | 915,601 | U | | 5,478,998 | 97.5% | | |
| | Total Project Costs/Budget Approved | | 4,518,500 | 5,430,500 | | 4,60/,114 | 915,601 | 915,601 | 0 | 5,522,715 | 5,478,998 | 99.2% | | |
| 6495 17 | TEA Access Control System Upgrades (TEA) | RS&H (note 1) | | | | 120.628 | 0 | 0 | 0 | 120.628 | 111.497 | 92.4% | 10.0% | 9.8% |
| | Design Design | HCBECK | | | Resolution No. 2017-53, 8/3/2017 | 120,628 | 21,796 | | | 21,796 | 21,796 | 92.4% | 47.3% | 9.8% |
| | Construction | D&M Construction | | | Resolution No. 2017-53, 8/3/2017 Resolution No. 2021-21 3/4/2021 | 826,568 | 21,796 | 0 | | 826,568 | 718,170 | 86.9% | 47.3% | 48.2% |
| | Other (In House/Misc) | an entry and Michight | | | | 147.580 | 0 | | | | 147.580 | 100.0% | 41.075 | -10.279 |
| | Total Project Costs/Budget Approved | | 771,700 | 1,204,400 | | 1,094,776 | 21,796 | | | 1,116,572 | 999,043 | 89.5% | | |
| 6530 18 | North Air Cargo Facility Redevelopment (TPA) | | | | | 2,027,110 | | | | 2,220,372 | ,045 | | | |
| | Design | RS&H (note 1) | | | | 235,121 | 0 | 0 | 0 | 235,121 | 143,768 | 61.1% | 1 | |
| | Design (Other) | | | | | 1,200 | 0 | 0 | | | 1,200 | 100.0% | İ. | |
| | Construction | Astra Cons Serv LLC | | | 08/02/18 | 448,073 | 24,461 | 24,461 | 0 | | 288,556 | 61.1% | 12.2% | 12.2% |
| | Construction | Skanska | | | Resolution No. 2015-113, 6/4/2015 | 417,798 | 0 | 0 | 0 | 417,798 | 417,798 | 100.0% | 17.8% | 21.2% |
| | Other (In House/Misc) | | | | | 109,363 | 0 | 0 | 0 | 109,363 | 109,363 | 100.0% | | |
| | Total Project Costs/Budget Approved | | 8,916,800 | 1,318,600 | | 1,211,556 | 24,461 | 24,461 | 0 | 1,236,016 | 960,685 | 77.7% | | |
| 6535 19 | Parkway and Service Road Asphalt Pavement Rehabilitation | | | | - | | | | | | | | | |
| | Design | Cone & Graham, Inc. | | | Resolution No. 2018-47, 5/3/18 | 422,471 | 0 | 0 | 0 | 422,471 | 422,405 | 100.0% | 12.9% | 0.0% |
| | Project Management | Jacobs (Note 3) | | | | 10,338 | 0 | 0 | 0 | 10,338 | 10,338 | 100.0% | 10.0% | 15.8% |
| | Construction | Cone & Graham, Inc. | | | Resolution No. 2019-100, 10/3/19 | 3,382,548 | 61,809 | 61,809 | 0 | 3,444,356 | 761,569 | 22.1% | 15.4% | 14.8% |
| | Other (In House/Misc) | | | | | 1,383 | 0 | 0 | 0 | 1,383 | 1,383 | 100.0% | | _ |
| | Total Project Costs/Budget Approved | | 4,683,000 | 4,176,700 | | 3,816,740 | 61,809 | 61,809 | | 3,878,548 | 1,195,695 | 30.8% | | |

| | | | | A | TIVE PROJECTS SEP - O | CT 2021 | | | | | | | | |
|---------|--|--|--------------------------|----------------|---|-------------------------|--|-----------------|----------------------|-----------------------|---|---------------------|--------------------------------|--|
| | HCAA Project No. and Description | Architect/Engineer Contractor/Design- Builder | Board Approved Budget | Current Budget | Board Approved Contract/ Agreement Date | Authorized Amount | Sum of Change Orders / Amendment | Approved by CEO | Approved by Board | Total Authorized | Amount Incurred | Percent Incurred | DBE W/MBE Target Percent | DBE W/MBE Percent Achieved to Date |
| 6595 19 | Short Term Parking Garage - Helix Lighting Replacement | RS&H (note 1) | | | | 87,390 | C |) 0 | 0 | 87,390 | 87,390 | 100.0% | 8.6% | 9.3% |
| | Project Management | Jacobs (Note 3) | | | | 46,087 | 0 |) 0 | 0 | 46,087 | 46,087 | 100.0% | 10.0% | 9.3% |
| | Construction (Other) | MCS | | | Resolution No. 2019-69, 8/1/19 | 153,255 | 0 | 0 0 | 0 | 153,255 | 40,007 | 0.0% | 86.0% | 13.0% |
| | Other (In House/Misc) | | | | | 37,120 | ۵ |) 0 | 0 | | 37,120 | 100.0% | | |
| | Total Project Costs/Budget Approved | | 850,800 | 546,600 | | 323,853 | 0 |) 0 | 0 | 323,853 | 170,597 | 52.7% | | |
| 6615 19 | Fire Suppression Tank Rehabilitation (TEA) | | | | | | | | | | | | | |
| | Design Construction | RS&H (note 1) Johnson-Laux | | | | 131,938 218,767 | 0 | | 0 | | 114,982 218,767 | 87.1% 100.0% | 6.3% | 7.4% |
| | Other (In House/Misc) | Johnson-Laux | | | | 218,767 | L C | | 0 | | 218,767 | 100.0% | | |
| | Total Project Costs/Budget Approved | | 508,400 | 519,400 | | 512,754 | 0 | 0 | 0 | 512,754 | 495,798 | 96.7% | | |
| 6650 19 | Airport Amenities | | | | | | | | | | | | | |
| | Design | RS&H | | | | 229,741 | 0 | | 0 | | 229,741 | 100.0% | 9.1% | 9.1% |
| | Design | Jacobs (Note 3) | | | | 603 | 0 | | 0 | 603 | 603 | 100.0% | 10.0% | 15.8% |
| | Project Management (Inspection) Construction | Jacobs (Note 3) D&M Cons. | | | Resolution No. 2019-134, 12/5/2019 | 67,886 1,346,750 | -1,274 | | 0 | 67,886 1,345,476 | 67,886 1,345,476 | 100.0% | 10.0% | 15.8% 59.1% |
| | Other (In House/Misc) | Dam cors. | | | Resolution No. 2015-134, 12/3/2015 | 1,546,730 | -1,2/4 | | 0 | | 1,343,478 | 100.0% | 43.779 | 35.1% |
| | Total Project Costs/Budget Approved | | 1,598,000 | 1,952,000 | | 1,801,687 | -1,274 | | 0 | | 1,800,413 | 100.0% | | |
| 6685 20 | Long Term Garage Elevator Rehabilitation | | | | | | | | | | | | | |
| | Design | Duncan Elevator | | | | 9,200 | C | | 0 | | | 48.4% | | |
| | Construction | Schindler Elevator Corp | | | Resolution 2019-137, 12/5/2019 | 4,724,951 | | 0 | | 4,724,951 | 3,543,713 | 75.0% | | |
| | Other (In House/Misc) Total Project Costs/Budget Approved | | 4,840.000 | 4.840.000 | | 11,377 4,745,528 | 0 | | 0 | 11,377 4,745,528 | 11,377 3,559,540 | 100.0% | | _ |
| 6855 21 | Main terminal Complex Structural Envelope Restoration | | 4,840,000 | 4,840,000 | | 4,743,328 | | | 0 | 4,743,328 | 3,333,340 | 73.0% | | |
| 005521 | Design | Walker (note 7) | | | | 189.764 | 0 | 0 0 | 0 | 189.764 | 138.764 | 73.1% | 0.0% | 0.0% |
| | Construction | Restocon | | | | 13,660 | 0 | 0 0 | 0 | 13,660 | 13,660 | 100.0% | | - |
| | Construction | One Source | | | Resolution No. 2021-135 | 1,393,686 | 0 | | 0 | 1,393,686 | 28,228 | 2.0% | 23.9% | 0.0% |
| | Other (In House/Misc) | | | | | 54,207 | 0 | 0 0 | 0 | 54,207 | 54,207 | 100.0% | | |
| | Total Project Costs/Budget Approved | | 2,439,000 | 2,106,900 | | 1,651,317 | 0 |) 0 | 0 | 1,651,317 | 234,859 | 14.2% | | |
| 6865 21 | Part 139 Airfield Improvements Design | RS&H (note 1) | | | | 533,862 | 0 | 0 0 | 0 | 533,862 | 449,140 | 84.1% | 12.0% | 9.8% |
| | Construction | Astra Cons Serv LLC | | | Resolution No. 2021-109 8/8/2021 | 3,625,000 | c | | 0 | | | 0.0% | 58.4% | 5.0% |
| | Project Management (Inspection) | Jacobs (Note 3) | | | | 60,937 | C |) 0 | 0 | 60,937 | 0 | 0.0% | 10.0% | 15.8% |
| | Other (In House/Misc) | | | | | 80,086 | C | · · · · · | 0 | | 80,086 | 100.0% | | |
| | Total Project Costs/Budget Approved | | 4,455,700 | 4,563,600 | | 4,299,885 | 0 | 0 | 0 | 4,299,885 | 529,226 | 12.3% | | |
| 7054 12 | Airport Support Area Environmental Remediation Phase 6 (TPA) | CDM (Note 4) | | | | 503,203 | C | 0 | 0 | 503,203 | 503,203 | 100.0% | 20.0% | 19.7% |
| | Design Design | ECT (Note 5) | | | | 272 474 | L C | | 0 | 272 474 | 272.474 | 100.0% | 20.0% | 19.7% 27.4% |
| | Design | URS (Note 6) | | | | 46,071 | 0 | 0 0 | 0 | 46,071 | 46,071 | 100.0% | 28.1% | 31.8% |
| | Design | CB&I /APTIM (Note 3) | | | | 1,244,360 | 0 | | 0 | 1,244,360 | 1,235,602 | 99.3% | 10.0% | 26.0% |
| | Design-Builder | Aecom Technical Svcs | | | Resolution No. 2011-127, 10/6/2011 | 2,908,781 | -688,775 | | 0 | | 2,220,006 | 100.0% | 8.0% | 11.1% |
| | Construction (Other) Other (In House/Misc) | | | | | 104,432 604.885 | 0 | | 0 | | 104,432 604,885 | 100.0% | | |
| | Total Project Costs/Budget Approved | | 3,000,000 | 5,000,000 | | 5,684,204 | -688,775 | | 0 | | 4,986,671 | 100.0% | | |
| 8225 17 | Gateway Development Area | | | | | | | | | .,, | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | | | |
| | Design | Stantec | | | Resolution No. 2013-48, 5/2/2013 | 6,901,821 | C | 0 0 | 0 | 6,901,821 | 6,797,599 | 98.5% | 18.2% | 18.5% |
| | Design | Jacobs (Note 3) | | | | 778,883 | C | | 0 | | 773,590 | 99.3% | 10.0% | 15.8% |
| | Design | RS&H (note 1) | | | | 98,105 113,211 | 0 | | 0 | 50,200 | 83,801 91.448 | 85.4% 80.8% | 10.0% | 10.9% |
| | Design (Other) Construction | Hensel Phelps | | | Resolution No. 2018-117, 12/6/2018 | 113,211 66,016,000 | -3,671,422 | | 0 | 113,211 62,344,578 | 91,448 62,284,273 | 80.8% | 14.6% | 18.9% |
| | Construction (ODP) | neidenneide | | | NC20101117, 12/0/2010 | 1,881,586 | 0,071,411 | 0 0 | 0 | 1,881,586 | 1,874,586 | 99.6% | 14.070 | |
| | Project Management (Inspection) | Jacobs (Note 3) | | | | 2,680,488 | C | 0 0 | 0 | 2,680,488 | 2,679,219 | 100.0% | 10.0% | 15.8% |
| | Other (In House/Misc) | | | | | 5,722,228 | 0 | 0 0 | 0 | 5,722,228 | 5,365,355 | 93.8% | | |
| | Total Project Costs/Budget Approved | | 79,269,000 | 81,937,120 | | 84,192,322 | -3,671,422 | -3,671,422 | 0 | 80,520,901 | 79,949,870 | 99.3% | | |
| 8226 17 | STSA Office Complex Design | RS&H (note 1) | | | | 1,707 | 0 |) 0 | 0 | 1.707 | 1,707 | 100.0% | | |
| | Design | RS&H (note 1) Antim (note 3) | | | | 1,707 | 0 | 0 0 | 0 | 1,707 | 1,707 | 100.0% | | |
| | Design | Jacobs (Note 3) | | | | 744,097 | 0 | 0 | 0 | 744,097 | 623,505 | 83.8% | 10.0% | 15.8% |
| | Design | DPR | | | Resolution No. 2019-114, 11/7/2019 | 3,482,803 | 161,368 | | 0 | 3,644,171 | 3,407,090 | 93.5% | 22.3% | 25.7% |
| | Design | Hensel Phelps | | | Resolution No. 2018-57, 6/7/2018 | 0 | 806,497 | | 806,497 | | 787,852 | 97.7% | 16.8% | 16.2% |
| | Design | Stantec | | | Resolution No. 2013-48, 5/2/2013 | 710,628 | 0 | | 0 | 710,628 | 700,336 | 98.6% | 14.0% | 16.1% |
| | Construction Construction | Hensel Phelps DPR | | | Resolution No. 2020-159, 8/9/2020 Resolution No. 2021-18, 3/4/2021 | 5,659,911 34,385,266 | -519,792 | | 0 | 5,140,119 | 4,116,946 8,640,931 | 80.1% | 8.6% | 18.2% |
| | Construction | Mitsubishi | | | Resolution No. 2021-18, 5/4/2021 Resolution No. 2018-122, 12/6/18 | 34,383,200 | -7,585,440 814,304 | | 814,304 | 814,304 | 243,375 | 29.9% | 0.0% | 0.0% |
| | Construction (ODP) | | | | | 7,495,411 | 0 | 0 | 0 | 7,495,411 | 2,568,493 | 34.3% | | |
| | Project Management (Inspection) | Jacobs (Note 3) | | | | 691,352 | 0 | | 0 | 691,352 | 470,486 | 68.1% | 10.0% | 15.8% |
| | Other (In House/Misc) | | | | | 4,052,276 | 0 | 0 | 0 | 4,052,276 | 2,437,544 | 60.2% | | |
| | Total Project Costs/Budget Approved | | 42,500,000 | 42,381,641 | | 57,234,066 | -6,723,069 | -8,343,870 | 1,620,801 | 50,510,997 | 23,998,264 | 47.5% | | |

| | | | | Α | CTIVE PROJECTS SEP - | OCT 2021 | | | | | | | | |
|----------------------------|---|--|--------------------------|----------------|---|------------------------|--|--------------------|----------------------|-----------------------|-------------------------|---------------------|--------------------------------|--|
| | HCAA Project No. and Description | Architect/Engineer Contractor/Design- Builder | Board Approved Budget | Current Budget | Board Approved Contract/ Agreement Date | Authorized Amount | Sum of Change Orders / Amendment | Approved by CEO | Approved by Board | Total Authorized | Amount Incurred | Percent Incurred | DBE W/MBI Target Percent | DBE W/MBE Percent Achieved to Date |
| 8230 18 | Main Terminal Curbside Expansion (TPA) | | | | | | | | | | | | | I LAUF |
| | Design | Hensel Phelps | | | Resolution No. 2018-57, 6/7/18 | 17,864,576 | 4,010,476 | i 0 | 4,010,476 | 21,875,051 | 21,855,913 | 99.9% | 16.8% | 16.2% |
| | Design | Jacobs (Note 3) | | | | 1,736,256 | 0 | | 0 | 1,736,256 | 1,630,360 | 93.9% | 10.0% | 15.8% |
| | Design Design | RS&H (note 1) Stantec | | | Resolution No. 2013-48, 5/2/2013 | 194,742 324,722 | 0 | | 0 | | 165,282 324,722 | 84.9% 100.0% | 10.0% | 10.9% |
| | Design (Other) | Stantet | | | Resolution No. 2013-48, 5/2/2013 | 103,866 | 0 | | 0 | | 86,234 | 83.0% | 13.3% | 10.5% |
| | Construction | Hensel Phelps | | | Resolution No. 2020-159, 8/9/2020 | 85,403,496 | -9,121,987 | -9,121,987 | 0 | | 70,377,327 | 92.3% | 8.6% | 18.2% |
| | Construction | Johnson Laux Co. | | | 08/02) | | 0 | | 0 | | 711,276 | 100.0% | 10.0% | 41.7% |
| | Construction (Other) | | | | | 6,618,076 | 0 | | 0 | | 6,374,995 | 96.3% | | |
| | Project Management (Inspection) | Jacobs (Note 3) | | | | 2,222,232 3,681,968 | 0 | | 0 | | 1,975,774 3,147,734 | 88.9% 85.5% | 10.0% | 15.8% |
| | Other (In House/Misc) Total Project Costs/Budget Approved | | 183,829,000 | 186,581,207 | | 3,681,968 | -5,111,512 | | 4,010,476 | 3,681,968 | 3,147,734 | 93.8% | | |
| 8200 18 | FAA Parking Lot, Energy Plant and Loading Dock Replacement , Do | amplich Administration Building (TRA) | 183,829,000 | 100,381,207 | | 110,001,209 | -3,111,312 | -3,121,387 | 4,010,478 | 115,745,657 | 100,045,015 | 53.6% | | |
| 8205 18 | Design | Hensel Phelps | | | Resolution No. 2018-57, 6/7/18 | 6,865,394 | C | 0 | 0 | 6,865,394 | 6,860,393 | 99.9% | 16.8% | 16.2% |
| 8900 18 | Design | Jacobs (Note 3) | | | | 1,395,629 | 0 | | 0 | | 1,247,206 | 89.4% | 10.0% | 15.8% |
| | Design | RS&H (note 1) | | | | 1,742 | C | | 0 | 1,742 | 1,742 | 100.0% | | |
| | Design | Walker | | | | 235 | 0 | 0 0 | 0 | 235 | 235 | 100.0% | | |
| | Construction | Hensel Phelps | | | Resolution No. 2020-159, 8/9/2020 | 80,689,531 | -14,249,137 | | 0 | 66,440,393 | 59,667,910 | 89.8% | 8.6% | 18.2% |
| | Construction (ODP) | Jacobs (Note 3) | | | | 12,639,993 | 0 | | 0 | | 12,054,557 2,472,540 | 95.4% 87.6% | 10.0% | 15.8% |
| | Project Management (Inspection) Other (In House/Misc) | Jacobs (Note 3) | | | | 4,951,963 | 0 | | 0 | 4,951,963 | 2,265,992 | 45.8% | 10.0% | 15.8% |
| | Total Project Costs/Budget Approved | | 119,896,000 | 109,489,954 | | 109,368,207 | -14,249,137 | -14,249,137 | 0 | 95,119,069 | 84,570,577 | 88.9% | | |
| 8235 18 | Widen and Rehabilitate the George Bean Parkway and New Econ | nomy Parking Road Exit (TPA) | | | | | | | | | | | | |
| | Design | Cone & Graham | | | Resolution No. 2018-47, 5/3/18 | 4,303,085 | 0 | 0 | 0 | 4,303,085 | 4,302,811 | 100.0% | 13.9% | 19.8% |
| | Design | Jacobs (Note 3) | | | | 825,221 | 0 | | 0 | | 790,252 | 95.8% | 10.0% | 15.8% |
| | Design | RS&H (note 1) | | | | 57,474 | ۵ | | | | 49,932 | 86.9% | 10.0% | 10.9% |
| | Design (Other) Construction | Cone & Graham | | | Resolution No. 2019-100, 10/3/19 | 28,427 34,771,432 | -1,990,744 | | 0 | | 28,427 29,537,236 | 100.0% | 15.4% | 14.8% |
| | Construction Construction (Other) | Cone & Granam | | | Resolution No. 2019-100, 10/3/19 | 34,771,432 | -1,990,744 | -1,990,744 | 0 | 32,780,688 933,187 | 29,537,236 884,367 | 90.1% | 15.4% | 14.8% |
| | Project Management (Inspection) | Jacobs (Note 3) | | | | 2,017,633 | 0 |) O | 0 | | 1,642,894 | 81.4% | 10.0% | 15.8% |
| | Other (In House/Misc) | | | | | 713,035 | 0 | 0 0 | 0 | | 673,899 | 94.5% | | |
| | Total Project Costs/Budget Approved | | 49,821,000 | 47,379,712 | | 43,649,495 | -1,990,744 | -1,990,744 | 0 | 41,658,750 | 37,909,818 | 91.0% | | |
| 8300 20 | Airside A, C, and F Restroom Renovations | | | | | | | | | | | | | |
| | Design | Jacobs (Note 3) | | | | 13,413 | 0 | | 0 | | 13,413 | 100.0% | 10.0% | 15.8% |
| | Design Design | RS&H (note 1) HCBECK | | | Resolution No. 2020-02, 2/6/2020 | 82,035 2,125,834 | 448,100 | | 0 448,100 | 2,573,934 | 82,035 2,065,703 | 100.0% | 7.0% | 11.2% 35.2% |
| | Construction | HCBECK | | | Resolution No. 2020-02, 270/2020 Resolution No. 2020-263, 10/01/2020 | 3,748,339 | 6,558,280 | | 6,998,090 | 10,306,619 | 5,484,674 | 53.2% | 23.2% | 24.7% |
| | Construction (ODP) | | | | | 414,420 | 0 | | 0 | 414,420 | 317,247 | 76.6% | | |
| | Project Management (Inspection) | Jacobs (Note 3) | | | | 65,136 | C |) 0 | 0 | 65,136 | 65,136 | 100.0% | 10.0% | 15.8% |
| | Other (In House/Misc) | | | | | 772,599 | 0 | 0 0 | 0 | 772,599 | 625,769 | 81.0% | | |
| | Total Project Costs/Budget Approved | | 21,386,000 | 15,647,500 | | 7,221,776 | 7,006,380 | -439,810 | 7,446,190 | 14,228,156 | 8,653,977 | 60.8% | | |
| 8315 20 | Monorail System Decommissioning and Moving Walkway Install | Manhattan | | | Resolution No. 2020-148. 6/4/20 | 2.053.369 | C | 0 0 | 0 | | | | 22.7% | |
| | Design | Manhattan RS&H (note 1) | | | Resolution No. 2020-148, 6/4/20 | 2,053,369 95.868 | 0 | | 0 | 2,053,369 95,868 | 1,796,157 82,944 | 87.5% | 22.7% | 16.6% |
| | Design Design | Walker (note 7) | | | | 95,868 | | | 0 | | 15.390 | 48.2% | 0.0% | 0.0% |
| | Construction | Manhattan | | | Resolution No. 2021-108 8/5/2021 | 14,137,731 | 0 | | | | 323,787 | 2.3% | 12.0% | 0.0% |
| | Other (In House/Misc) | | | | | 245,799 | C | 0 0 | 0 | 245,799 | 245,799 | 100.0% | | |
| | Total Project Costs/Budget Approved | | 33,530,000 | 33,530,000 | | 16,564,694 | 0 |) 0 | 0 | 16,564,694 | 2,464,077 | 14.9% | | |
| 8405 20 | Airside A Boarding Bridge, PCA AHU and GU Replacement | | | | | | | | | | | | | |
| | Design | Manhattan | | | Resolution No. 2020-160, 8/6/20 | 1,024,804 | 0 | | 0 | | 1,024,804 | 100.0% | 21.8% | 17.0% |
| | Design Construction | RS&H (note 1) Manhattan | | | Resolution No. 2021-26, 4/01/21 | 9,959 20,052,119 | -10,620,125 | | 0 | | 9,959 1,803,347 | 100.0% | 4.2% | 0.0% |
| | Construction Construction (ODP) | | | | | 19,720,416 | -10,020,123 | | 0 | | 1,805,347 | 9.6% | 7.4.0 | 0.076 |
| | Other (In House/Misc) | | | | | 274,271 | 0 | 0 | 0 | 274,271 | 274,271 | 100.0% | | |
| | Total Project Costs/Budget Approved | | 25,587,600 | 22,645,500 | | 41,081,569 | -10,620,125 | -10,620,125 | 0 | 30,461,444 | 5,007,488 | 16.4% | | |
| | Construction Master Plan Projects | | \$ 533,315,000 | \$ 520,328,934 | | 6 \$ 461,460,962 | | | | | | 87.6% | | |
| | Construction Non-Master Plan Projects | | \$ 131,620,900 | | | 6 \$ 101,782,111 | | \$ (11,770,709.78) | | | | 48.6% | | |
| Total Const | truction | | \$ 664,935,900 | \$ 639,997,234 | 2 | 2 \$ 563,243,073 | \$ (22,244,715.61) | \$ (47,553,889.32) | \$ 25,309,173.71 | \$ 540,998,357 | \$ 432,263,809 | 79.9% | | |
| | | | | | | | | | | | | | | |
| | ects in process Master Plan Projects | | \$ 536,100,000 | | | 7 \$ 462,401,190 | | | | | | 87.7% | | |
| | ects in process Non-Master Plan Projects | | \$ 473,695,500 | \$ 463,831,500 | 5 | 5 \$ 210,253,170 | \$ 7,211,029 | \$ (11,600,398) | \$ 18,811,427 | \$ 217,464,198 | \$ 81,501,125 | 37.5% | | |
| Total - Proj Grand Tota | | | \$ 1,009,795,500 | \$ 986,945,434 | | 2 \$ 672,654,359 | | | | | | 71.0% | | |

| нса | A Project No. and Description | Architect/Engineer Contractor/Design- Builder | Substantial Completion Date | Board Approved Budget | Current Rebaseline Budget | Board Approved Contract/ Agrmt Date | Authorized Amount | Sum of Change Orders / Amdmt | Approved by CEO | Approved by Board | Total Authorized | Amount Incurred to Date | Estimated Costs to Complete | Total Estimated Final Costs | Budget Variance Fav / (UnFav) | DBE W/MBE Target Percent | DBE W/MB Estimated Percent Achieved |
|---------|---|---|-----------------------------------|-----------------------------|---------------------------------|--|------------------------|---------------------------------------|--------------------|----------------------|------------------------|----------------------------|--------------------------------|--------------------------------|-------------------------------------|--------------------------------|--|
| | | | • • | | | Proje | cts Substant | tially Com | plete | | | | | • | | • | |
| 5580 19 | Rehabilitate and Enhance Airfield Light | | | | | | | | | | | | | | | | |
| | Design | RS&H (note 1) Jacobs (Note 3) | | | | | 169,641 | 0 | 0 | 0 | 169,641 | 161,015 | | | | 5.6% | 3.7% |
| | Project Management (Inspection) Construction | Jacobs (Note 3) HL Pruitt Corp. | | | | 08/01/19 | | 195,658 | | 195,658 | 852,552 | 834,567 | | | | 5.6% | 3.7% |
| | Other (In House/Misc) | | | | | | 122,977 | 0 | 0 | 0 | 122,977 | 122,977 | | | | 0.075 | 0.011 |
| | Total Project Costs/Budget Appro | | 3/31/2020 | 1,133,500 | 1,416,600 | | 1,053,606 | 195,658 | 0 | 195,658 | 1,249,264 | 1,186,077 | 40,363 | 1,226,440 | 13.4% | | |
| 6590 19 | Short Term Parking Garage - Level 9 & | | - | | | | 455.005 | 0 | 0 | | 455.000 | 455.005 | | | | | |
| | Design Construction | Walker Consultants (Note 7) Concrete Protection | | | | 02/06/20 | 155,886 | -1.170 | -1.170 | 0 | 155,886 | 155,886 | | | | 14.0% | 14.0% |
| | Project Management (Inspection) | Jacobs (Note 3) | | | | 01/00/10 | 205,601 | 0 | | 0 | 205,601 | 205,601 | | | | 0.0% | 0.0% |
| | Other (In House/Misc) | | | | | | 77,565 | 0 | | 0 | 77,565 | 77,565 | | | | | |
| | Total Project Costs/Budget Appro | | 12/16/2020 | 2,480,900 | 1,961,946 | | 1,963,116 | -1,170 | -1,170 | 0 | 1,961,946 | 1,961,946 | 11,754 | 1,973,700 | -0.6% | | |
| 6635 19 | General Aviation Maintenance Facility Design | Rehabilitation (PCA, TEA, POK) RS&H (note 1) | | | | | 148,724 | 0 | 0 | 0 | 148,724 | 129,247 | | | | 9.5% | 11.2% |
| | Project Management | Jacobs (Note 3) | | | | | 59,526 | 0 | 0 | 0 | 59,526 | 59,526 | | | | | |
| | Construction | Reno | | | | 03/05/20 | | 42,051 | 42,051 | 0 | 813,153 | 813,153 | | - | | 14.3% | 16.3% |
| | Other (In House/Misc) | | 1/12/2024 | 000 000 | 1 246 000 | | 184,312 | 0 | | 0 | 184,312 | 182,997 | | 1 100 222 | P 444 | | |
| 645 19 | Total Project Costs/Budget Appro Hangar 4000/E Rehabilitation (POK) | TCU | 1/12/2021 | 900,000 | 1,246,800 | | 1,163,664 | 42,051 | 42,051 | 0 | 1,205,714 | 1,184,922 | -4,645 | 1,180,277 | 5.3% | | |
| | Design | RS&H (note 1) | | | | | 107,981 | 0 | | 0 | 107,981 | 104,846 | | | | 9.3% | 9.5% |
| | Construction | Odyssey Global | | | | 05/07/20 | | -14,261 | -14,261 | 0 | 684,739 | 684,739 | | | | 26.3% | 75.5% |
| | Other (In House/Misc) | | | | | | 84,118 | 0 | 0 | 0 | 84,118 | 84,118 | | 881.200 | | | |
| 705 20 | Total Project Costs/Budget Appro ARFF 1988 T1500 Vehicle Replacement | | 11/20/2020 | 807,400 | 949,800 | | 891,099 | -14,261 | -14,261 | 0 | 876,838 | 873,703 | 7,497 | 881,200 | 7.2% | | |
| 105 20 | Design | | | | | | 0 | 0 | 0 | 0 | 0 | 0 | | | | | |
| | Construction | Oshkosh Corporation | | | | | 993,973 | 0 | | 0 | 993,973 | 993,973 | | | | | |
| | Other (In House/Misc) | | | | | | 0 | 0 | | 0 | 0 | 0 | | | | | |
| | Total Project Costs/Budget Appro | | 11/16/2020 | 1,100,000 | 993,973 | | 993,973 | 0 | 0 | 0 | 993,973 | 993,973 | 0 | 993,973 | 0.0% | | |
| 100 14 | Design | Jacobs (Note 3) | _ | | | | 1.339.682 | 0 | 0 | 0 | 1.339.682 | 1.339.682 | | | | | |
| | Design | RS&H (note 1) | | | | | 702,885 | 0 | 0 | 0 | 702,885 | 512,636 | | | | 25.8% | 30.5% |
| | Design | Bombardier | | | | 07/10/14 | 406,314 | 0 | | 0 | 406,314 | 406,314 | | | | | |
| | Design (Other) Design-Builder (Design Part 1&2) | Skanska | | | | 04/03/14 | 165,438 8,717,578 | 2,019,524 | 0 1,324,480 | 0 695.044 | 165,438 10,737,102 | 152,438 10,737,102 | | | | 17.9% | 21.2% |
| | Design-Builder (Construction) | Skanska | | | | 06/04/15 | 28,007,331 | 85,175,723 | 406,485 | 84,769,238 | 113,183,054 | 113,183,054 | | | | 17.9% | 21.2% |
| | Construction | Johnson Laux | | | | 08/02/18 | | 0 | 0 | 0 | 853,580 | 835,664 | | | | | |
| | Construction (ODP & Other) | Jacobs (Note 3) | | | | | 5,623,729 5,834,310 | 0 | | 0 | 5,623,729 5,834,310 | 5,598,090 5,834,310 | | | | | |
| | Project Management (Inspection) Other (In House/Misc) | Jacobs (Note 3) | | | | | 14,950,748 | 0 | 0 | 0 | 5,834,310 | 5,834,310 | | | | | |
| | Total Project Costs/Budget Appro | ved | 10/15/2018 | 122,500,000 | 131,303,410 | | 66,601,595 | 87,195,247 | 1,730,966 | 85,464,282 | 153,796,842 | 152,690,709 | | 156,659,787 | -19.3% | | |
| 545 19 | Airside F Roof Replacement - Design | | | | | | | | | | | | | | | | |
| | Design-Builder (Design Part 1&2) | HCBECK | | | | 11/01/18 | 2,237,288 | -195,402 | -195,402 | 0 | 2,041,886 | 2,041,886 | | | | 14.9% | 12.0% |
| | Design (Other) Design | RS&H (note 1) Jacobs (Note 3) | | | | | 12,382 | 0 | 0 | 0 | 12,382 | 12,382 147,909 | | | | | |
| | Design-Builder (Construction) | HCBECK | | | | 10/03/19 | | -2,139,028 | -2,139,028 | 0 | 12,013,550 | 12,013,550 | | | | 16.5% | 21.0% |
| | Construction (Other) | | | | | | 1,198,045 | 0 | 0 | 0 | 1,198,045 | 1,198,045 | | | | | |
| | Project Management (Inspection) Other (In House/Misc) | Jacobs (Note 3) | | | | | 1,652 610,286 | 0 | 0 | 0 | 1,652 610,286 | 1,652 610,286 | | | | | |
| | Total Project Costs/Budget Appro | ved | 4/30/2021 | 19,525,400 | 18,442,100 | | 18,360,140 | -2,334,430 | | 0 | 16,025,710 | 16,025,710 | | 16,256,800 | 11.8% | | |
| 320 19 | Security System Replacement (Constru | | | | | | | | | | | | | | | | |
| | Design | RS&H (note 1) | | | | | 77,608 | | | 0 | 77,608 | 7,733 | | | | | |
| | Design-Builder (Design Part 1&2) | HCBeck HCBeck | | | | 08/01/19 08/01/19 | 733,971 10.478.618 | -1,123,822 | -1,123,822 | 0 | 733,971 9,354,796 | 693,475 9,149,410 | | | | 47.3% | 59.8% 13.8% |
| | Design-Builder (Construction) Project Management | Jacobs (Note 3) | | | | 08/01/19 | 3,652 | -1,123,822 | -1,123,822 | 0 | 9,354,796 3,652 | 9,149,410 | | | | 12.5% | 13.0% |
| | Other (In House/Misc) | | | | | | 3,709,856 | 0 | 0 | 0 | 3,709,856 | 3,247,658 | | | | | |
| | Total Project Costs/Budget Appro | | 3/5/2021 | 15,903,300 | 15,903,300 | | 15,003,704 | -1,123,822 | -1,123,822 | 0 | 13,879,883 | 13,101,927 | 656,753 | 13,758,680 | 13.5% | | |
| 700 20 | Runway 5-23 and Connector Taxiways | | | | | 10.000 4.0 | 946 004 | 0 | 0 | 0 | 846.804 | 040 030 | | | | 22.24 | 22.2** |
| | Design Design | AVCON RS&H | | | | 10/03/19 | 846,804 13,932 | 0 | 0 | 0 | 846,804 13,932 | 840,873 13,932 | | | | 23.2% | 23.2% |
| | Construction | CW Roberts Contracting | | | | 08/06/20 | 5,902,073 | -103,182 | -103,182 | 0 | 5,798,890 | 5,446,995 | | | | 11.0% | 10.4% |
| | Project Management (Inspection) | Jacobs (Note 3) | | | _ | | 48,301 | | _ | | 48,301 | 48,301 | | | | | |
| | Other (In House/Misc) Total Project Costs/Budget Appro | - | 5/1/2021 | 9,208,200 | 7,902,700 | | 744,345 | -103,182 | -103,182 | 0 | 744,345 | 744,345 | | 7,600,000 | 3.8% | | |
| 735 20 | Oracle Enterprise Business Solution Up | | 5/1/2021 | 9,208,200 | 7,902,700 | | 7,555,455 | -103,182 | -103,182 | 0 | 7,452,273 | 7,094,446 | 505,554 | 7,600,000 | 3.8% | | |
| | Design | Mirage Software | | | | | 2,520,120 | 0 | | 0 | 2,520,120 | 2,520,120 | | | | | |
| | Construction | Mirage Software | | | _ | | 434,064 | 0 | | 0 | 434,064 | 434,064 | | | | | |
| | Construction | Oracle America Osoftware | | | | | 139,500 | 0 | | 0 | 139,500 | 139,500 | | | | | |
| | Construction (Other) | | | | | | 36,871 | 0 | 0 | 0 | 36,871 | 36,871 | | | | | |
| | Other (In House/Misc) | | | | | | 193,447 | 0 | | 0 | 193,447 | 193,447 | | | | | |
| | | ved | 7/14/2021 | 2,900,000 | 3,393,000 | | 3,392,502 | 0 | 0 | 0 | 3,392,502 | 3,392,502 | 0 | 3,392,502 | 0.0% | | |

| | | | | | PI | ROJECTS SUBSTANT | TALLY COM | PLETE 202 | 21 through | OCTOBE | २ | | 1 | 1 | 1 | | _ |
|-------|--|---|-----------------------------------|-----------------------------|---------------------------------|--|---|---|---|-----------------------|--|--|--------------------------------|--------------------------------|-------------------------------------|--------------------------------|---------------------------------------|
| НСАА | Project No. and Description | Architect/Engineer Contractor/Design- Builder | Substantial Completion Date | Board Approved Budget | Current Rebaseline Budget | Board Approved Contract/ Agrmt Date | Authorized Amount | Sum of Change Orders / Amdmt | Approved by CEO | Approved by Board | Total Authorized | Amount Incurred to Date | Estimated Costs to Complete | Total Estimated Final Costs | Budget Variance Fav / (UnFav) | DBE W/MBE Target Percent | DBE W/I Estimat Perce Achiev |
| | | | | | | Proje | cts Substant | tially Com | plete | | | | | | | _ | |
| 75 19 | Main Terminal Ticket Level Interior Re | | | | | | | | | | | | | | | | |
| | Design | RS&H (note 1) | | | | | 299,625 | 0 | | 0 | 299,625 | 299,625 | | | | 4.7% | 3.65 |
| | Project Management (Inspection) | Jacobs (Note 3) | | | | | 1,298 | 0 | | 0 | 1,298 | 1,298 | | | | | |
| | Design | DPR | | | | 07/14/19 | 538,807 | 0 | | | | 538,807 | | | | 12.5% | 17. |
| | Construction Construction (Other) | DPR | | | | 12/05/19 | 5,883,399 384,875 | -1,298,217 | -1,298,217 | 0 | 4,585,182 384,875 | 4,330,289 384,875 | | | | 19.7% | 29. |
| | Other (In House/Misc) | | | | | | 434,151 | 0 | 0 | | 434,151 | 434,151 | | | | | |
| | Total Project Costs/Budget Appr | aved | 11/16/2020 | 6.570.000 | 8,270,000 | | 7.542.156 | -1.298.217 | -1.298.217 | 0 | | 5.989.046 | 329,654 | 6,318,700 | 23.6% | | |
| 55 19 | Baggage Claim Walls Technology | oved | 11/16/2020 | 6,370,000 | 8,270,000 | | 7,542,130 | -1,256,217 | -1,298,217 | U | 0,243,535 | 3,383,040 | 325,034 | 6,318,700 | 23.0% | | |
| 55 15 | Design | Corbin | | | | | 18,252 | 0 | 0 | 0 | 18,252 | 18,252 | | | | | |
| | Construction | Audio Visual Innovations | | | | | 1,432,345 | 0 | 0 | 0 | 1,432,345 | 1,432,345 | | | | | |
| | Construction | BPG Staging Services | | | | | 9,370 | 0 | | | | 9,370 | | | | | |
| | Construction | Presidio Networked | | | | | 32,648 | | | - | 32,648 | 32,648 | | | | | |
| | Other (In House/Misc) | | | | | | 6,940 | 0 | 0 | 0 | | 6,940 | | | | | |
| | Total Project Costs/Budget Appr | oved | 5/31/2021 | 800,000 | 1,500,000 | | 1,499,555 | 0 | | | 1,499,555 | 1,499,555 | 0 | 1,499,555 | 0.0% | | |
| 5 18 | New Taxiway A and Bridge (TPA) | | | | | | | | | | | | | | | | |
| | Design | RS&H (note 1) | | | | | 20,015 | 0 | 0 | 0 | 20,015 | 20,015 | | | | | |
| | Design | Jacobs (Note 3) | | | | | 425,109 | 0 | | | 425,109 | 410,397 | | | | | |
| | Design / Inspection | AECOM | | | | 02/01/18 | 5,984,696 | 0 | | | 5,984,696 | 5,892,795 | | | | 32.6% | 37 |
| | Construction | GLF | | | | 05/02/19 | 43,678,939 | -6,779,827 | | 0 | 36,899,111 | 36,775,649 | | | | 11.1% | 13 |
| | Construction (Other) | | | | | | 5,238,778 | 0 | 0 | 0 | 5,238,778 | 5,075,175 | | | | | |
| | Project Management (Inspection) | Jacobs (Note 3) | | | | | 1,921,838 | 0 | 0 | 0 | 1,921,838 | 1,750,031 | | | | | |
| | Other (In House/Misc) | | | | | | 194,288 | 0 | 0 | 0 | 194,288 | 192,720 | | | | | |
| | Total Project Costs/Budget Appr | oved | 5/21/2021 | 57,840,000 | 53,725,783 | | 57,463,664 | -6,779,827 | -6,779,827 | 0 | 50,683,837 | 50,116,782 | 757,001 | 50,873,783 | 5.3% | | |
| 0 19 | Main Terminal Drive Lanes Ceiling Re | placement | | | | | | | | | | | | | | | |
| | Design | Hensel Phelps | | | | 06/07/18 | 522,561 | 0 | 0 | 0 | 522,561 | 513,165 | | | | | |
| | Design | Jacobs (Note 3) | | | | | 1,853 | 0 | | | 1,853 | 1,853 | | | | | |
| | Design | Walker Consultants (Note 7) | | | | | 2,154 | 0 | | | | 2,154 | | | | | |
| | Construction | Hensel Phelps | | | | 08/09/20 | 10,099,289 | -3,000,000 | | 0 | 7,099,289 | 6,811,233 | | | | | |
| | Construction (Other) | | | | | | 2,579,852 | 0 | | 0 | 2,579,852 | 2,545,946 | | | | | |
| | Project Management (Inspection) | Jacobs (Note 3) | | | | | 305,545 | 0 | 0 | 0 | 305,545 | 177,334 | | | | | |
| | Other (In House/Misc) | | | | | | 332,532 | 0 | | | 332,532 | 327,201 | | | | | |
| | Total Project Costs/Budget Appr | oved | 7/30/2021 | 11,346,300 | 11,757,900 | | 13,843,786 | -3,000,000 | -3,000,000 | 0 | 10,843,786 | 10,378,887 | 1,379,013 | 11,757,900 | 0.0% | | |
| 20 | EFSO (Emergency Fuel Shut Off) | | - | | | | | | | | | | | - | | ¥ | |
| | Design | Aircraft Service International | | | | MOU signed 8/27/2020 | 6,000 | 0 | | | 6,000 | 6,000 | | | | | |
| | Construction Other (In House/Misc) | Aircraft Service International | | | | MOU signed 8/27/2020 | 544,000 | 0 | | | 544,000 | 544,000 | | | | | |
| | | and a second | 4/1/2021 | 615,000 | 615,000 | | 565,283 | 0 | | 0 | 20/200 | 20/200 | 0 | 565,283 | 8.1% | | |
| | Total Project Costs/Budget Appr | | 4/1/2021 | 615,000 | 615,000 | | 565,283 | U | U | U | 565,283 | 565,283 | U | 565,283 | 8.1% | | |
| 19 | Airfield Maintenance Equipment Stor | | | | | | 219,478 | 0 | | | 219,478 | 212,039 | | | | 40.000 | 10 |
| | Design Design | RS&H (note 1) Walker | | | | | 219,478 | 0 | | | 219,478 | 212,039 | | | | 16.9% | 16 |
| | Project Management (Inspection) | Jacobs (Note 3) | | | | | 1,605 | 0 | | | 1,605 | 1,605 | | | | 10.0% | 15 |
| | Construction | F&I | | | | Resolution No. 2020-13, 3/5/2020 | 143,213 | 3.952 | | 0 | 1 277 844 | 145,215 | | | | 29.0% | 2 |
| | Other (In House/Misc) | | | | | | 258.977 | 3,932 | | 0 | | 258.977 | | | | 13.070 | |
| | Total Project Costs/Budget Appr | oved | 9/3/2021 | 2,043,000 | 1,968,400 | | 1,899,167 | 3,952 | 3,952 | 0 | | 1,792,138 | -6,449 | 1,785,689 | 9.3% | | |
| | Purchase Additional SkyConnect Train | 5 | | | | | | | | | | | | | | | |
| 5 19 | | | | | | Resolution No. 2016-98, 11/3/16 | 455,107 | 0 | 0 | 0 | 455,107 | 344,205 | - | - | | | |
| 19 | Design | Lea + Elliott | | | | | | 168,000 | 168,000 | 0 | 12,692,000 | 12,675,838 | | | | | |
| 19 | | Lea + Elliott Mitsubishi | | | | Resolution No. 2018-122, 12/6/18 | 12,524,000 | | | | | | | | | | |
| 19 | Design | | | | | | 12,524,000 8,167 | 0 | | 0 | 8,167 | 8,167 | | | | | |
| 19 | Design Construction | Mitsubishi | 2/3/2021 | 13,000,000 | 13,168,000 | | | | 0 | 0 | 8,167 13,155,274 | 8,167 13,028,210 | 127,064 | 13,155,274 | 0.1% | | |
| | Design Construction Other (In House/Misc) | Mitsubishi oved | 2/3/2021 | 13,000,000 | 13,168,000 | | 8,167 | 0 | 0 | | | | 127,064 | 13,155,274 | 0.1% | | |
| | Design Construction Other (In House/Misc) Total Project Costs/Budget Appr | Mitsubishi oved | 2/3/2021 | 13,000,000 | 13,168,000 | | 8,167 | 0 | 0 168,000 | | | | | 13,155,274 | 0.1% | 4.7% | |
| | Design Construction Other (In House/Misc) <u>Total Project Costs/Budget Appr</u> Airsides A and F Air Handler Replacen | Mitsubishi oved nent (TPA) | 2/3/2021 | 13,000,000 | 13,168,000 | Resolution No. 2018-122, 12/6/18 Resolution No. 2016-66, 6/2/2016 | 8,167 12,987,274 | 0 168,000 | 0 168,000 0 -29,036 | 0 | <u>13,155,274</u> 213,377 456,702 | 13,028,210 202,817 456,702 | | 13,155,274 | 0.1% | 4.7% | |
| | Design Construction Other (In House/Misc) Total Project Costs/Budget Appr Airsides A and F Air Handler Replacen Design | Mitsubishi oved nent (TPA) RS&H (note 1) | 2/3/2021 | 13,000,000 | 13,168,000 | Resolution No. 2018-122, 12/6/18 | 8,167 12,987,274 213,377 | 0 168,000 0 | 0 168,000 0 -29,036 | 0 | 13,155,274 213,377 | 13,028,210 202,817 456,702 1,802,852 | | 13,155,274 | 0.1% | | |
| | Design Construction Other (In House/Misc) Total Project Costs/Budget Appr Airsides A and F Air Handler Replacen Design Construction | Mitsubishi oved hent (TPA) RS&H (note 1) Caladesi | 2/3/2021 | 13,000,000 | 13,168,000 | Resolution No. 2018-122, 12/6/18 Resolution No. 2016-66, 6/2/2016 | 8,167 12,987,274 213,377 485,738 | 0 168,000 0 -29,036 | 0 168,000 0 -29,036 -40,000 | 0 0 0 | <u>13,155,274</u> 213,377 456,702 | 13,028,210 202,817 456,702 | | <u>13,155,274</u> - | 0.1% | | |
| 19 | Design Construction Other (in House/Misc) Total Project Costs/Budget Appr Airsides A and F Air Handler Replacen Design Construction Construction | Mitsubishi oved sent (TPA) RS&H (note 1) Caladesi Bernhard | 2/28/2019 | 1,992,500 | 2,817,000 | Resolution No. 2018-122, 12/6/18 Resolution No. 2016-66, 6/2/2016 Resolution No. 2020-306, 12/3/2020 | 8,167 12,987,274 213,377 485,738 1,898,155 45,379 2,642,649 | 0 168,000 0 -29,036 -40,000 0 -69,036 | 0 168,000 0 -29,036 -40,000 0 - 69,036 | 0 0 0 0 0 | 13,155,274 213,377 456,702 1,858,155 45,379 2,573,613 | 13,028,210 202,817 456,702 1,802,852 45,379 2,507,749 | -114,421 | 2,393,328 | 15.0% | 11.2% | 5 |
| 18 | Design Construction Other (In House/Misc) Total Project Costs/Budget Appr Airsides A and F Air Handler Replacen Design Construction Construction Other (In House/Misc) | Mitsubishi oved enet (PPA) RS&H (note 1) Caladesi Bernhard oved | 2/28/2019 | | 2,817,000 | Resolution No. 2018-122, 12/6/18 Resolution No. 2016-66, 6/2/2016 Resolution No. 2020-306, 12/3/2020 | 8,167 12,987,274 213,377 485,738 1,898,155 45,379 | 0 168,000 0 -29,036 -40,000 0 -69,036 | 0 168,000 0 -29,036 -40,000 0 - 69,036 | 0 0 0 0 0 | 13,155,274 213,377 456,702 1,858,155 45,379 2,573,613 | 13,028,210 202,817 456,702 1,802,852 45,379 2,507,749 | -114,421 | - | | 11.2% | |

(1) IS&H inc. Consulting Agreement started on 1//5/15, with an overall D/W/MBE target of 12%. OCT 2021 reported achievement on completed projects and projects in process of 11.3% and 10.7%, respectively, with an overall achievement of 1.9%. A new contract was executed on 6/4/2020 with an overall D/W/MBE target of 12%. OCT 2021 reported achievement on completed projects and projects in process of 11.3% and 10.7%, respectively, with an overall achievement of 1.9%. A new contract was executed on 6/4/2020 with an werall D/W/MBE target of 12%. OCT 2021 reported achievement on completed projects and projects in process of 11.3% and 10.5%, respectively, with an overall achievement of 1.5%.
 (2) USM I/TM Control D/W/ME target of 15%. COT 2021 reported achievement on completed projects and projects in process 01.3% and 16.5%, respectively, with an overall achievement of 1.5%.
 (3) USM I/TM Control D/W/ME target of 15%. COT 2021 reported achievement on completed projects and projects in process 01.3% and 16.0%, respectively, with an overall achievement of 1.0%.
 (4) USM Experiment USM Control D/W/ME target of 15%. Final reported achievement on completed projects and projects in process 12.3%
 (5) US Corp Southern Consulting Agreement tarted on 10/1/10.9% with on overall D/W/ME target of 15%. Final reported overall achievement in 2.7%.
 (6) US Corp Southern Consulting Agreement tarted on 10/1/10. ended on organized projects and projects in process 16.4% and 7.1%, respectively, with an overall achievement of 7.0%. A new contract was executed \$/6/2020 with an overall D/W/ME target of 5%. COT 2021 reported achievement on completed projects in process 16.4% and 7.1%, respectively, with an overall achievement of 7.0%. A new contract was executed \$/6/2020 with an overall D/W/ME target of 5%. COT 2021 reported achievement on completed projects in process 16.4% and 7.1%, respectively, with an overall achievement of 7.0%. A new contract was executed \$/6/2020

| Tampa International Airport & General Aviation Airports | | | | | | | |
|---|----------------|------------|--------------|-------------|---------------------------------------|---------------|-----------|
| Capital Improvement Program - FY 2021 | | | | | | | |
| Project Title | Estimated Cost | AIP Grants | FDOT Grants | Bond Funds | Authority Funds From Operations | RCFC Funds | PFC Funds |
| Airside A&C Shuttle Car Rehabilitation/Replacement | \$16,660,000 | \$0 | \$7,125,380 | \$9,534,620 | \$0 | \$0 | \$0 |
| Main Terminal Elevator Modernization | \$7,455,000 | | \$3,182,750 | | \$4,272,250 | | |
| Employee Bus Replacement | \$5,492,000 | \$0 | | | \$5,492,000 | | |
| Part 139 Airfield Improvements | \$4,455,700 | | | | \$4,455,700 | | |
| Structural and Pavement Rehabilitation | \$2,792,900 | | \$931,500 | | \$1,861,400 | | |
| Common/Shared Use Passenger Processing System - Ph 3 | \$2,775,000 | | \$852,000 | | \$1,923,000 | | |
| Main Terminal Complex Structural Envelope Restoration | \$2,439,000 | | | | \$2,439,000 | | |
| Short Term Parking Garage Rehab, Tug Tunnels and Quad Decks Rehabilitation | \$2,223,400 | | | | \$2,223,400 | | |
| Airside Guideways & Bridge Repairs | \$2,102,800 | | | | \$2,102,800 | | |
| FY ITS Commodity Purchases | \$1,500,000 | | | | \$1,500,000 | | |
| Baggage Belt LCD Signage Replacement with LED | \$1,200,000 | | | | \$1,200,000 | | |
| Wildlife Assessment | \$639,300 | | | | \$639,300 | | |
| Maintenance and Tenant Contingency | \$372,800 | | | | \$372,800 | | |
| TPA Real Estate Development - Ph 1 | \$250,000 | | | \$250,000 | \$0 | | |
| Airside C Airline and TSA Space Rehabilitation | \$200,000 | | | | \$200,000 | | |
| Fiscal Year 2021 | \$50,557,900 | \$0 | \$12,091,630 | \$9,784,620 | \$28,681,650 | \$0 | \$0 |

| Tampa International Airport & General Aviation Airports | | | | | | | |
|--|----------------|-------------|-------------|--------------|---------------------------------------|---------------|-----------|
| Capital Improvement Program - FY 2022 | | | | | | | |
| Project Title | Estimated Cost | AIP Grants | FDOT Grants | Bond Funds | Authority Funds From Operations | RCFC Funds | PFC Funds |
| Airside A&C Shuttle Car Rehabilitation/Replacement | \$33,000,000 | | | \$33,000,000 | | | |
| Main Terminal AS-D Shuttle Station | \$25,000,000 | | | \$25,000,000 | | | |
| Baggage Claim Level Ceiling Replacement | \$23,299,700 | | | \$23,299,700 | | | |
| Replace Airfield Perimeter Fence | \$7,532,223 | \$4,000,000 | | | \$3,532,223 | | |
| GA Hangar Rehabiltation: Hangar Rehabs:6800/S & Shade Hangar 4200/F- TPF; Shade Hangar 3200/F- PCA; Hangar 5300/N & Bulk Hangars 3700/A & 3800/B - VDF | \$3,221,699 | | \$600,000 | | \$2,621,699 | | |
| Tampa International Airport Master Plan Update | \$3,100,000 | | \$0 | | \$3,100,000 | | |
| Airfield Slab Replacement | \$3,000,000 | \$0 | \$1,500,000 | | \$1,500,000 | | |
| FedEx Roof and Structure Rehabilitation | \$2,700,000 | | | | \$2,700,000 | | |
| LTPG Level 6 & Stairway/Elevators Cores | \$2,695,000 | | | | \$2,695,000 | | |
| Common Use Passenger Processing System Enhancement - Ph 2 Step 3 | \$2,000,000 | | \$852,000 | | \$1,148,000 | | |
| CCTV Server and Storage Refresh | \$1,713,700 | | \$856,850 | | \$856,850 | | |
| Lightning Warning System Replacement | \$1,500,000 | | | | \$1,500,000 | | |
| FY ITS Commodity Purchases | \$1,500,000 | | | | \$1,500,000 | | |
| Replace ARFF Vehicle (ARFF 8 T-3000 1996) | \$1,160,200 | | | | \$1,160,200 | | |
| Repaint Airside E Shuttle Superstructure | \$1,105,900 | | | | \$1,105,900 | | |
| Chiller System Replacement - (VDF) | \$505,200 | | \$0 | | \$505,200 | | |
| GA Hangar Rehabs - 500/B & 2600/I (PCM); 4700/3 & 1900/13 (VDF) | \$448,000 | | \$0 | | \$448,000 | | |
| Admin Bldg 2800 Rehabilitation (TPF) | \$430,000 | | | | \$430,000 | | |
| Maintenance and tenant contingency | \$382,900 | | | | \$382,900 | | |
| East & West Vault Emergency Generators & Switch Replacement | \$372,800 | | | | \$372,800 | | |
| Landside Airline Space Rehabilitation | \$298,650 | | | | \$298,650 | | |
| LTPG Elevator Room Air Conditioning Replacement | \$242,400 | | | | \$242,400 | | |
| Fiscal Year 2022 | \$115,208,372 | \$4,000,000 | \$3,808,850 | \$81,299,700 | \$26,099,822 | \$0 | \$0 |

| Tampa International Airport & General Aviation Airports | | | | | | | |
|---|----------------|-------------|-----------------------|------------|---------------------------------------|---------------|-----------|
| Capital Improvement Program - 2023 | | | | | | | |
| Project Title | Estimated Cost | AIP Grants | FDOT Grants | Bond Funds | Authority Funds From Operations | RCFC Funds | PFC Funds |
| Main Terminal LED Technology Refresh | \$5,135,000 | | | | \$5,135,000 | | |
| Overlay Taxiway F, Apron C and other Pavements - (VDF) | \$4,708,600 | \$0 | \$0 | | \$4,708,600 | | |
| Overlay Runway 10/28 (East of RW 1R/19L) | \$4,201,300 | \$0 | \$1,349,920 | | \$2,851,380 | | |
| Overlay Runway 18/36 & Taxiway A&C (VDF) | \$3,360,000 | | \$0 | | \$3,360,000 | | |
| Overlay Runway 18/36 & Taxiway A&C (VDF) | \$3,358,300 | | \$0 | | \$3,358,300 | | |
| Taxiway E Rehabilitation (VDF) | \$3,252,300 | \$1,651,100 | \$0 | \$0 | \$1,601,200 | | |
| Baggage handling systems servers upgrade/enhancement | \$3,000,000 | | \$1,089,150 | | \$1,910,850 | | |
| Runway 1R/19L & Taxiway Slab Rehabilitation and Replacement | \$3,000,000 | | | | \$3,000,000 | | |
| STPG Level 6 & Helixes | \$2,231,800 | | \$500,000 | | \$1,731,800 | | |
| Structural and pavement rehabilitation | \$1,964,900 | | \$982,400 | | \$982,500 | | |
| Shooter Detection System | \$1,705,500 | | | | \$1,705,500 | | |
| East Airfield Service Road Rehabilitation | \$1,642,000 | | | | \$1,642,000 | | |
| Airfield Drainage Rehabilitation | \$1,542,554 | \$0 | \$187,700 | | \$1,354,854 | | |
| Part 150 Noise Study (follow-on to FY19 project) | \$1,540,500 | | | | \$1,540,500 | | |
| CCTV Enhancement/Replacement | \$1,540,500 | | \$750,000 | | \$790,500 | | |
| FY ITS Commodity Purchases | \$1,500,000 | | | | \$1,500,000 | | |
| Walter Corporate Hangar Rehabilitation | \$1,495,600 | | | | \$1,495,600 | | |
| Vandenberg Airport Road Rehabilitation - VDF | \$1,316,830 | | | | \$1,316,830 | | |
| LTPG Levels 1-4 | \$1,269,900 | | \$350,000 | | \$919,900 | | |
| Replace ARFF Vehicle (ARFF 4 Striker 1500 2006) | \$1,191,500 | | \$000,000 | | \$1,191,500 | | |
| Runway 18/36 Lighting Circuits Rehabilitation; REILS & PAPI's (VDF) | \$1,180,000 | | \$590,000 | | \$590,000 | | |
| Ramp FedEx / Emory and Taxiway K concrete joint and slab rehabilitation | \$1,108,215 | | \$485,000 | | \$623,215 | | |
| LTPG Switchgear Replacement | \$995,500 | | φ 4 03,000 | | \$995,500 | | |
| | \$799,743 | | \$350,000 | | \$995,500 | | |
| Ramp Red (Pemco) concrete joint and slab rehabilitation | | | \$350,000 | | | | |
| Airside Agati Seating | \$783,200 | | ¢000.000 | | \$783,200 | | |
| Ramp Blue (Pemco) concrete joint and slab rehabilitation | \$754,043 | | \$330,000 | | \$424,043 | | |
| Self Service Bag Drop | \$590,000 | | | | \$0 | \$590,000 | |
| Landside building control system retrofit | \$564,300 | | \$282,150 | | \$282,150 | | |
| Taxiway J east of runway 19L concrete joint and slab rehabilitation | \$466,707 | | \$233,353 | | \$233,354 | | |
| Terminal 3000 and administration 2800 buildings rehabilitation (TPF) | \$423,200 | | | | \$423,200 | | |
| Replace Automatic Doors in Main Terminal | \$372,800 | | | | \$372,800 | | |
| Baggage System PLC Replacement | \$348,700 | | | | \$348,700 | | |
| Airside E roof rehabilitation | \$348,500 | | \$174,250 | | \$174,250 | | |
| Airside F bag sort roof rehabilitation | \$348,500 | | | | \$348,500 | | |
| Way Finding Touch Screen Replacement | \$270,820 | | | | \$270,820 | | |
| Airside F airline and TSA space rehabilitation | \$251,350 | | | | \$251,350 | | |
| Terminal Parking Toll Plaza Chillers Replacement | \$238,600 | | | | \$238,600 | | |
| DeBartelo Corporate Hangar Refurbishment | \$114,900 | | | | \$114,900 | | |
| EG roof rehabilitation | \$108,900 | | | | \$108,900 | | |
| Subtotal Priority 1 | \$59,025,062 | \$1,651,100 | \$7,653,923 | \$0 | \$49,130,039 | \$590,000 | \$0 |
| Priority 2 or 3 Projects | | | | | - | | |
| PARCS Equipment Replacement | 5,272,945 | | | | 5,272,945 | | |
| Subtotal Priority 2 | 5,272,945 | - | - | - | 5,272,945 | - | - |
| Fiscal 2023 | \$64,298,007 | \$1,651,100 | \$7,653,923 | \$0 | \$54,402,984 | \$590,000 | \$0 |

| Tampa International Airport & General Aviation Airports | | | | | | | |
|--|----------------|-------------|--------------|--------------|--------------------------|------------|--------------|
| Capital Improvement Program - FY 2024 | | | | | | | |
| | | | | | Authority | | |
| Project Title | Estimated Cost | AIP Grants | FDOT Grants | Bond Funds | Funds From Operations | RCFC Funds | PFC Funds |
| Checked Baggage System Relocation & Upgrade (West) | \$60,002,532 | | \$6,000,000 | \$42,001,772 | \$0 | | \$12,000,760 |
| TPA Real Estate Development - Ph 2 | \$7,100,000 | | | \$7,100,000 | | | |
| New Terminal Building (TPF) | \$5,273,700 | | | | \$5,273,700 | | |
| Landside and Airside E Baggage Handing System Pushers Replacement | \$3,532,800 | | \$1,000,000 | | \$2,532,800 | | |
| Taxiways A,C, D, J, V and W asphalt shoulder rehabilitation | \$2,847,900 | \$2,135,900 | \$356,000 | | \$356,000 | | |
| Common Use Passenger Processing System Enhancement - Ph 2 Step 4 | \$2,000,000 | | \$1,000,000 | | \$1,000,000 | | |
| Airside E interior finishes refurbishment | \$1,991,700 | | | | \$1,991,700 | | |
| Runway & taxiway edge lighting replacement(TPF) | \$1,664,000 | | \$832,000 | | \$832,000 | | |
| FY ITS Commodity Purchases | \$1,500,000 | | | | \$1,500,000 | | |
| EG Lots Pavement Rehabilitation | \$1,420,000 | | \$710,000 | | \$710,000 | | |
| Replace Traffic Coating on Curbside Drives | \$1,345,000 | | | | \$1,345,000 | | |
| Taxiway B concrete joint and slab rehabilitation | \$1,230,000 | \$922,500 | \$153,700 | | \$153,800 | | |
| RPZ and Approach Areas-Aerials & Tree Trimming (All Airports) | \$812,400 | | \$407,600 | | \$404,800 | | |
| Perimeter Service Roads Rehabilitation (VDF) | \$737,400 | | | | \$737,400 | | |
| Hangar 6600/E Rehabilitation (TPF) | \$703,500 | | | | \$703,500 | | |
| Hangar 4600/H Rehabilitation (TPF) | \$650,000 | | | | \$650,000 | | |
| LTPG Level X Rehab | \$550,600 | | \$275,300 | | \$275,300 | | |
| Cargo/GSE ramp concrete joint & slab rehabilitation | \$468,000 | | \$234,000 | | \$234,000 | | |
| Maintenance and tenant contingency | \$403,800 | | | | \$403,800 | | |
| Airside F emergency generator replacement | \$396,200 | | | | \$396,200 | | |
| Operations Interactive Employee Training System Replacement | \$378,800 | | | | \$378,800 | | |
| Airside A sort building roof rehabilitation | \$306,700 | | \$153,350 | | \$153,350 | | |
| Airside A airline and TSA space rehabilitation | \$262,800 | | | | \$262,800 | | |
| Terminal Building Rehab (PCM) | \$255,900 | | \$204,720 | | \$51,180 | | |
| Perimeter Fence Rehab - (VDF) | \$242,400 | | | | \$242,400 | | |
| Airside E Passenger Boarding Bridges Painting | \$232,000 | | | | \$232,000 | | |
| GA Hangar Rehabilitation - Bulk Hangar 3400/C (TPF) & 4800/C (VDF) | \$205,400 | | | | \$205,400 | | |
| Seal coat West Apron, Access Road & Parking Lot - (PCM) | \$197,200 | | | | \$197,200 | | |
| GA Hangar Rehabilitation (3600/D & 3000/G (PCM) & 1800/14 (VDF) | \$185,000 | | | | \$185,000 | | |
| EG A/C replacement | \$134,200 | | | | \$134,200 | | |
| Runway 36 PAPI lights replacement (TPF) | \$115,500 | | \$92,400 | | \$23,100 | | |
| Fiscal Year 2024 | \$97,145,432 | \$3,058,400 | \$11,419,070 | \$49,101,772 | \$21,565,430 | \$0 | \$12,000,760 |

| Tampa International Airport & General Aviation Airports | | | | | | | |
|---|----------------|------------|---------------|---------------|--------------|------------|-----------|
| Capital Improvement Program - FY 2025 | | | | | | | |
| | | | | | Authority | | |
| | | | | | Funds From | | |
| Project Title | Estimated Cost | AIP Grants | FDOT Grants | Bond Funds | Operations | RCFC Funds | PFC Funds |
| Airside D Development | \$787,923,140 | \$0 | \$150,000,000 | \$637,923,140 | \$0 | \$0 | \$0 |
| Airside E Shuttle Cars, Running Surface, Power and Signal Rail Replacement | \$22,801,500 | | \$4,000,000 | \$18,801,500 | \$0 | | \$0 |
| Airside A Roof Rehabilitation | \$13,581,944 | | \$2,300,000 | | \$11,281,944 | | |
| Authority Warehouse Expansion | \$8,010,000 | | | | \$8,010,000 | | |
| TW A & V and ramps A, B, C, & E Concrete Pavement Rehabilitiation | \$6,500,000 | \$0 | \$702,800 | \$0 | \$5,797,200 | | |
| Improve Infrastructure for Drew Park Area | \$4,000,000 | | | \$4,000,000 | | | |
| Garage Rehab/Repairs (ST/LT/Econ & ConRAC) | \$3,872,400 | | | | \$3,872,400 | | |
| Airfield Slab Replacement | \$3,250,000 | \$0 | \$1,500,000 | | \$1,750,000 | | |
| Airside A baggage system sort devices and pushers replacement | \$2,940,800 | | (\$910,000) | | \$3,850,800 | | |
| Airside C interior finishes refurbishment | \$2,100,125 | | | | \$2,100,125 | | |
| Structural and pavement rehabilitation | \$2,072,400 | | \$1,036,200 | | \$1,036,200 | | |
| FY ITS Commodity Purchases | \$1,800,000 | | | | \$1,800,000 | | |
| Airside A interior finishes refurbishment | \$1,615,000 | | | | \$1,615,000 | | |
| Airside F bag sort devices and pushers replacement | \$1,470,100 | | \$735,050 | | \$735,050 | | |
| Replace ARFF Vehicle (ARFF 1 Striker 3000 2011) | \$1,256,700 | | | | \$1,256,700 | | |
| GA Master Plan Update | \$1,094,000 | | | | \$1,094,000 | | |
| Authority-wide Petroleum Storage Systems Refurbishment | \$1,054,700 | \$0 | \$500,000 | | \$554,700 | | |
| LTPG Level 5, Helixes & Vehicle Bridge | \$1,052,800 | | \$350,000 | | \$702,800 | | |
| Seawall rehabilitation (TPF) | \$1,021,700 | | \$817,360 | | \$204,340 | | |
| Airside F field carpet and boarding bridge carpet replacement | \$1,000,500 | | | | \$1,000,500 | | |
| Carpet replacement for shuttles, monorail and monorail lobby carpet | \$677,700 | | | | \$677,700 | | |
| Terminal Toll Plaza Roof Rehabilitation | \$630,000 | | \$250,000 | | \$380,000 | | |
| LTPG Fire Suppression System Refurbishment | \$541,600 | | \$270,800 | | \$270,800 | | |
| Crack seal RW 4-22, Taxiways A,C, E & G (TPF) | \$529,000 | | \$423,200 | | \$105,800 | | |
| New Monument Signs for all GA Airports | \$527,400 | | | | \$527,400 | | |
| GA Hangar Rehab (5200/A PCM) & 3000/4 & 2900/5 VDF) | \$455,000 | | | | \$455,000 | | |
| Maintenance and tenant contingency | \$414,700 | | | | \$414,700 | | |
| Airside E airline and TSA space rehabilitation | \$222,250 | | | | \$222,250 | | |
| Airside A sort facility light fixtures replacement | \$210,100 | | | | \$210,100 | | |
| Black Diamond corporate hangar MEP refurbishing | \$161,500 | | | | \$161,500 | | |
| K-9 Facility Roof Rehabilitiation | \$140,000 | | | | \$140,000 | | |
| Firing Range Facility Roof Rehabiltitation | \$140,000 | | | | \$140,000 | | |
| Cargo/GSE roof rehabilitation | \$114,900 | | | | \$114,900 | | |
| Eineel Veer 2025 | \$070 404 0T0 | A | \$404 075 440 | \$000 704 040 | ¢50 404 000 | | A |
| Fiscal Year 2025 | \$873,181,959 | \$0 | \$161,975,410 | əbb0,724,640 | \$50,481,909 | \$0 | \$0 |